MINOR IRRIGATION DEPARTMENT.

No. 8521

Office of the Irrigation Officer, Coorg,
Mercara, dated 3-3-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

OFFICE OF THE PROJECT EXECUTIVE OFFICER
COMMUNITY PROJECTS, COORG
Sirs.

To No. 8851.
4-3-55.
The Development Commissioner,
Community Projects, Coorg, Mercara.

Subject:- Construction of an anicut across the Kaipe River in Thavur village, Bhagamandala Nad.

I write to enclose herewith estimate for Rs. 5275 /- for the above works for early sanction

This is included in the list of works for 1954-55.

GOVERNMENT
7-1
14667

Yours faithfully,
C. Viswewariah
(C. VISWESWARIAH) 3/3/55
IRRIGATION OFFICER, COORG.

BSB/2-3. No. 9598 dt 5.3.'55

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work is considered included in the list of works which has been approved by the Government. The expenditure may be debited to 63-B-Community Projects-II-Community Projects-(c) Irrigation-works.

Development Commissioner

MINOR IRRIGATION DEPARTMENT,

No. 529

Office of the Irrigation Officer, Coorg,
Mercara, dated 3-3-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

OFFICE OF THE EXECUTIVE OFFICER
No. 8849
4.3.55
COMMUNITY PROJECTS, COORG

The Development Commissioner,
Community Projects, Coorg, Mercara.

Subject:-Providing a pipe sluice for Parakikere tank in Athoor Nallur village, Sunticoppa Nad - Estimate No.249 - Amount Rs. 1250 /-

---

I write to enclose herewith the above estimate for favour of early sanction.

This work is included in the Priority list of 1954-55.

ENT SECRETARIAT
14666
D&D/27-2.

Encl:-Estimate. 1
Report. 1
Drawing. 1

Yours faithfully,
C. Viswaswariah 2/3/55
(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

No. 9599 5.3.55

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been included in the approved list. The expenditure may be debited to 63-B- Community Projects - II. Community Projects -(c) Irrigation - works."

Recommended
for Development Commissioner

MINOR IRRIGATION DEPARTMENT.

No. 8531

Office of the Irrigation Officer, Coorg,
Mercara, dated 3-3- *1955.*



From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:-Construction of an anicut across Aridikolli stream in Kunjala village in Napoklu Nad - Estimate No.257- Amount 3100 /-.

I write to enclose herewith estimate for the above for favour of early sanction.

This work is included in the priority list of 1954-55.

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

BSB/1-3.

Enclosures :
Report.
Estimate.
Drawings.
Atchkat statement.

Please convey to this Department the sanction accorded to carry out the work included in the priority list of 1954-55 for the construction of an anicut in Kunjala village near Napoklu as mentioned in the enclosed estimate.

By Order

No. 9601
5.2.55

Transmitted to the Chief Secretary to the Government of Ceylon for favour of sanctioning the estimate. The work has been included in the approved list. The expenditure may be debited to 63. B - Community Projects ...



Development Commissioner

No. A-5, 22181 / CPA-54.
Mercara, the 19th March, 1955.

DESPATCHED.

Sub:- Community Projects - Construction of an Anicut across Kaipe river in Thavur Village - Bhagamandala Nad - Expenditure Sanction of ____.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 5,275/- (Rupees five thousand two hundred and seventy five) for the construction of an anicut across Kaipe river in Thavur Village, Bhagamandala Nad.

2. The expenditure will be debited to the head "63-B- Community Development- Projects- II. Community Projects- B. Irrigation- Works" in the Coorg State Budget for 1954-55.

By Order of the C.E.

Ch. Secy.

To,
The A.G, Mysore, through the Fin. Deptt.
The D.E. Coorg, with ref. to his endt. No. 9598 dated 5-3-55.
The D.O. Coorg, with ref. to his letter No. 8528 dated 3-3-55. The estimate is returned herewith duly approved.

The T.O. Coorg.
The Fin. Deptt.
The Bill Clerk.

HSM.
13.3.55

No. A-5, 22182/CPA-54

Mercara, the 19th March, 1955

DESPATCHED.

Sub:- Community Projects - Providing pipe sluices to Parakikere tank in Alhur - Nallur Village - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 1,250/- (Rupees one thousand two hundred and fifty) for providing pipe sluices to parakikere tank in Alhur - Nallur Village, Sunticoppa Nad.

2. The expenditure will be debited to the head "63-B-Community Development - Projects - II. Community Projects - C. Irrigation - Works" in the Coorg State Budget for 1954-55.

By order of the C.E.

Ch. Secy.

To,

The A.G. Mysore, through the Fin. Deptt.

The D.E. Coorg; with ref. to his endt. No. 9599 dated 5-3-55.

The D.O. Coorg, with ref. to his letter No. 8529 dated 3-3-55. The estimates are returned here with duly approved.

The T.O. Coorg.

The Fin. Deptt.

The Bill clerk.

MSM
13-3-55

13.3.55

DESPATCHED.

No. A-5, 22207 / CPA-54.
Mercara, the 19th March, 1955.

Sub:- Community Projects - Construction of an anicut across Aridikolli Stream in Kenjila - Expenditure Sanction of -

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 3,100/- (Rupees three thousand one hundred) for the construction of an anicut across Aridikolli Stream in Kenjila village, Napoklu Nad.

2. The expenditure should be debited to the head "63-B-Community Development Projects II. Community Projects - C. Irrigation - Works" in the Coorg State Budget for the year 1954-55.

By order of the C.C.

Ch. Secy.

To,
The A.G. Mysore, through the Fin. Deptt.
The D.C. Coorg. with ref. to his endt. No: 9601 dated 5-3-55.
The D.O. Coorg, with ref. to his letter No. 8581 dated 3-3-55. The estimate is returned herewith duly approved
The T.O. Coorg.
The Fin. Deptt.
The Bill Clerk.

HSN
13-3-55

Rov
13-3-55

Subject:-Community Projects - Construction of an anicut No.2 in Konatti village, Bhagamandala Nad.

Endorsement No.9600 dated the 5th March, 1955, from the D.C.,Coorg.

The I.O.,Coorg, has submitted an estimate for Rs.2,000/- for the construction of an anicut (No.2) in Konatti village, Bhagamandala Nad for the sanction of the Govt..

The D.C. states that this work has not been in the list of works for the year 1954-55 but as this work is an important one, the D.C. recommends that the work may be sanctioned and the expenditure debited to C.P. funds.

It is stated in the report accompanying the estimate that the proposed anicut will help to irrigate about 50 acres of wetland. It is for consideration whether the estimate may be approved and the expenditure sanctioned and debited to C.P. funds.

For orders

8.3.55

8.3.55

May be a/s'd. Though not included in 1954-55 list as it is a comparatively small work but important work and Kotali is one of the inferior Villages requiring attention

9/3/55

10/3

10/3

11/3/55

Draft order put up for approval.

18.3.55

13.3.55

14/3/55

MINOR IRRIGATION DEPARTMENT.

No. 8530

Office of the Irrigation Officer, Coorg,
Mercara, dated 3-3-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.



The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:- Construction of Kopatti anicut No.2 in Bhagamandala Nad - Estimate No.243 - Estimate amount ~~Rs. 2500~~/-. Rs. 2000.

I write to enclose herewith above estimate for favour of early sanction.

This is not included in the list of works for 1954-55. but is recommended for sanction.

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

BSB/1-3.

mk 1.3.55.

Enclosures:
Report.
Estimate.
Drawings.
Atchkat statement.

I think this work have been included in list. Please verify.

Submitted. It is not included in the Dev. committee approved list.

KGM 4/3.

No. 9600
5.3.55

Transmitted to the Chief Secretary to the Government of Kerala.

The work is not included in the aforesaid list. The work is an important one. If the Government feel its objection the estimate may be sanctioned. The expenditure may be debited to 68-B-Community Projects...



Yours
Development Commissioner

8

No. A-5, 21964 / EPA-54

Mercara, the 16th March, 1955

DESPATCHED

Subject:- Community Projects - Construction of an anicut in Hopathi Village - Expenditure Sanction of -

---

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 2,000/- (Rupees two thousand) for the construction of an anicut in Hopathi Village, Bhagamandala Nad.

2. The expenditure will be debited to the head "63-B-.Community Development-Projects. II. Community Projects - C. Irrigation - Works" in the Coorg State Budget for the year 1954-55.

By order of the C.C.

Sd/-
Ch. Secy.

To,

The A.G. Mysore, through the Fin. Deptt.

The D.C. Coorg with ref. to his endt. No. 9600 dated 5-3-55.

The D.O. Coorg with ref. to his letter No. 8530 dated 3-3-55. The estimates are enclosed duly sanctioned.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

Sd/-
13-3-55 - Illegible
13-3-55

Subject:-Community Projects - Anicut across Sampigedal stream in Somwarpet Nad.

Pue | Letter No.1869 dated the 4th March, 1955, from the S.E., Coorg.

---

1. The S.E., Coorg, has forwarded an estimate amounting to Rs.6,150/- for the construction of an anicut across Sampigedal stream in Somwarpet Nad.

2. The work is included in the list of works programmed for the year 1954-55. It is therefore for consideration whether the estimates amy be approved and the expenditure snactioned and debited to C.P. funds.

For orders.

MSM
6-3-55
Jhh
6-3-55

Copy

May be a/f/w
Hl
7/3/55

4621 Ks

M.L.O
(The F.Sy)

Ys
Kuk
10/3

les 8/3
les 10/3

Draft order put-up.

MSM
12-3-55
Jhh
12-3-55

Copy

after
hl
12/3/55

GOVERNMENT OF COORG
IRRIGATION DEPARTMENT.

SID.No.1863/55. Virajpet, the 4th March 1955.

From - The Superintending Engineer,
Irrigation Department, Coorg,
VIRAJPET.

To - The Finance Secretary to Govt. of Coorg,
MERCARA.

Sir,

Sub: Anicut across Sampigedal stream - Somwarpet Nad

I write to enclose herewith an estimate for the construction of an anicut across Sampigedal stream Somwarpet Nad (included in the list of Community Project works approved by Government) for Rs.6150/- together with the drawings and an explanatory report for kind sanction.

Encls:-
Report - one
Estimate - one
Blueprints - Three

Yours faithfully,

(M.R.Krishnamurti Rao)
SUPT. ENGINEER,
IRRIGATION DEPARTMENT.COORG.

4/3/55

Govt Deptt P.

COORG GOVERNMENT SECRETARIAT.
F.6.5524
mmp
14584

MSN

REPORT TO ACCOMPANY THE ESTIMATE FOR CONSTRUCTING AN ANICUT ACROSS SAMPIGEDAL STREAM - SOMWARPET - Nad.

Estimate:- Rs.6150/-

Ref: Included in the list of Community Project Works approved by Government.

After investigation it was felt desirable to construct a small anicut and take of 2 channels on either side to protect the existing irrigation. The anicut has a catchment area of 1.1 sq. miles and the expected flow of 5 cusecs during November and December will help the irrigation of nearly 270 acres.

The length of anicut is 40 feet with sluice, one on either side. The cost of anicut and channel amounts to Rs.6150/- Detailed estimate and drawings are herewith enclosed.

(M.R.Krishnamurti Rao) 24/8/57
SUPT. ENGINEER,
IRRIGATION DEPARTMENT.COORG.

DESPATCHED.

No. A-5/22179/CDA-54 Hereana, the 19th March 55.

Sub:- Community Projects - Anicut across Sampigedal stream in Somwarpet Taluk - Expenditure Sanction of -

---

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 6,150/- (Rupees Six thousand one hundred and fifty) for the construction of an anicut across ~~across~~ Sampigedal stream in Somwarpet Taluk.

2. The expenditure will be debited to the head "63-B- Community Development- Projects- II. Community Projects- Irrigation Works" in the Coorg State Budget for the year 1954-55.

By order of the C.C.

Ch. Secy.

To,

The A.G. Mysore, through the Fin. Deptt

The D.C. Coorg.

The S.E, M.D. Deptt, Virajpet, with ref. to his letter No. 1869 dated 4-3-55.

The Estimate is returned herewith duly approved.

The D.O. Coorg.

The Fin. Deptt.

The Bill clerk.

HSN 12.3.55 Hor 12.3.55

DESPATCHED.

No. A-5.20959 / CPA-54

Mercara, the 6th ~~February~~ March 1955

To,

The S. E; M. I. Deptt.
Virajpet.

Sub:- Sampigedal Tank Project.

Sir,

I am directed to refer to your letter No. 1737/55 dated the 15th February 1955 on the above subject and to state that your suggestions to drop the original proposal ~~of the tank~~ to construct a Tank and to take up the ~~question of~~ construction of a small pick-up weir instead, is approved.

Yours faithfully.

Ch. Secy.

Copy to the D.C. Coorg for information.

HSM
23.2.55.

JM
23.2.55

C. G. F 5]

OFFICE NOTE SHEET.

D. No. 5791

SUBJECT:-

FILE No. _____ 195 .

Community Projects - Construction of Feeder channels from the Volagunda Anicut.

Endorsement No.3401/CPA-53 dated the 17th August 53 from the D.C.Coorg.

The Development Commissioner, Coorg, has submitted an estimate for Rs.18,100/- prepared by the I.O. for the construction of feeder channels from the Volagunda anicut under the C.P. scheme.

The brief note by the I.O. on the estimate regarding the proposed work says that the feeder channel when constructed will irrigate about 400 acres.

In this connection it may be stated that the entire expenditure of Rs.18,100/- is proposed to be met out of the loans granted from the Centre. The repayment of the loan is the responsibility of the State Govt. Though this item of work is self-financing to some extent, still the expenditure can be reduced to some extent if the beneficiaries contribute their mite in kind or in coin to the extent possible. From the estimate it is seen that nothing is to come from the beneficiaries. Probably, the first item of work, i.e. 'Earth Work - excavation" costing Rs.5,280/- may probably be got done by the beneficiaries and also jungle clearing. These two items of work, if executed by the the beneficiaries as their share of contribution, this will reduce the estimate by about one-third.

In the circumstances, it is for consideration whether the estimate may be sanctioned.

For orders.

MSM 18/8/53

The estimate may be approved & expenditure sanctioned.

Sd/ Secy 20/8/53

M(LRD) 2458

Sd/ 29/8

C.M.

The villagers have cut and cleared the jungle at the time when the levels of the channel were measured. The jungle that remains for clearing is only some shrubs and stumps. It is not fair to ask the ryots to contribute labour further. Moreover this is the cultivation season and no ryot is in a position to divert his attention. The work cannot be postponed as the channel should be ready by September to supply water in case the rains fail, therefore the estimate may be sanctioned. The DC may be asked to try to take as much labour as the ryots can possibly contribute after their cultivation is over.

27/8/53

24.8.53

25/8

Draft order put up for approval 26/8

26/8/53

Issued order No. A 11093-96/EPH-50/53 dated 26-8-53.

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 2234 Date 27/8/53

OFFICE OF THE CHIEF MINISTER COORG. No. 2171 Date 27/8

Endt. No. 6132 dated the 1st February, 1954, from the D.E. Coorg.

PWD.

(1) 7

On this office order No. A 11093-96/EPH-50/53 dated the 26th August, 1953, Rs. 18,100/- was sanctioned for the purpose of construction of feeder channels from the Volegunda anicut.

Now the D.O. states that during execution of the work various types of soil were met with and the major part of the channel has run through a rugged hilly slope presenting deep cuts at some places and in view of the above facts, the sanctioned amount was not enough for the execution of the work. The D.O. has therefore submitted a revised estimate for Rs. 29,000/- and requests that the estimate may be sanctioned.

7

On this connection it may be stated that as the work has already been executed, it is for consideration whether the revised estimate for Rs. 29,900/- may be sanctioned and the expenditure debited to the head "63-B - Community Development Project - Block - II. Community Projects - (c) Irrigation - Works".

For orders.

M.S.V.
3/2/54

(From para 4 of these notes)

Hor 4.2.54 10 This shows bad estimating.

Chesley

No where can an engineer estimate for 60% over & above his estimate. This is most objectionable and shows bad inefficient estimating. This can only be discussed & to

Council. If 60% has to be effected before the D.O. files have lenient to be put on notice before doing so

16/2

Noted

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 5057 Date 19-2-54

11 We have already drafted a notification issued.

4/3

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 5404 Date 6/3/54

Submitted.

As directed by the Chief Secretary a draft Order put up for approval.

12

This case was discussed in the council. The difficulties under which the D.O. is working were explained by the M.L.A. It was also mentioned that there are no good technical hands in the M.I. Deptt. who could assist the D.O. in preparing estimates. Moreover the works undertaken by the D.O. are not standard works & therefore is bound to be some difference. However the D.O. may be asked to send his revised estimates to the Govt. when he finds that it will be more than 12½% of the original estimates.

The revised estimate for Rs. 29,000 may now be sanctioned.

13

yes 9/3/54.

11. Submitted. As directed by the Ch. Secy. a draft D.O. letter to the Barapole Special officer, is put-up for approval.

H&M
10/3/54.

Ch. Secy

Please see para 14 of these notes. As no reply has so far been received, if approved a DO reminder may be sent.

Draft D.O. put-up for approval.

H&M
26/3/54.

Ch. Secy

Please see para 14 of these notes. The estimate has been received back from the Special officer, Barapole project duly approved.

As the revised estimate has already been approved vide para 13 of these notes, the draft order already put up may be approved.

H&M
2/4/54.

Ch. Secy

Fin. Secy

FINANCE DEPARTMENT.
No. 711 Dated 6/4/54

Issued on 20-4-54.

Endorsement No.MI/6361/54 dated the 12th October, 1954 from the I.O., Coorg.

Minutes of the M(L&O) on the PUC.

" The mischivious and selfish tendency of some of the villagers bunding upstreams in the manner stated by I.O. should be prevented by administering due warning to such villagers. Nobody has the exclusive right to use water much less to waste it. During the season it is necessary to appoint a watchman. It is necessary that a sufficiently large flow should be maintained through the channel as practically the whole of the regeneration area requires water from this channel."

Draft letter to the D.C., put up.

HSM
5/11/54.

5.11.54

Received letter No. A-3-13[illegible]
dated 12-11-54

Endorsement No.6344 dated the 23rd October, 1954, from the I.O., Coorg.

The I.O. states that the Volagunda Feeder channel work has already been completed in all respects and the flow of water in the channel has already been inspected by the M(L&O). The I.O. therefore suggests that the channel may be handed over to the Revenue Deptt. If handing over is to wait till next monsoon, additional expenditure to meet the maintenance charges of the channel may have to be sanctioned. The I.O. seeks orders of the Govt. in the matter. The D.C. in his endorsement to the I.O. has stated that the channel may be handed over to the Revenue Deptt. when the entire work is completed.

2 It is for consideration whether the Revenue Deptt. may be asked to take over the channel in view of the fact that the flow in the channel has already been inspected by the M(L&O).

For orders.

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 49 D.O. Date 10/11/54

may be handed over.

Draft letter, put up for approval

M. I/2388/53 Minor Irrigation office
11/8/53. Coorg, Mercara, Date 11.8.53

J.

The project Executive officer

Community project, Coorg, Mercara

Subj: Estimate for Volgunda feeder Channel Excavation — Sanction of — Estimate amount Rs 18,100/-

Sir

I write to enclose herewith an estimate for Rs 18,100/- for the above said work for favour of perusal and getting early Sanction from the Govt.

This is a work to be got done departmentally (~~contracting~~) through contractors system.

This is the proper season for executing this work and hence early Sanction may kindly be accorded at an early date.

Yours faithfully

G.V. Ramachandraiah
a/c Irrigation officer

P.T.O.

OFFICE OF THE PROJECT EXECUTIVE OFFICER
No. 355
Date 11/8/53
COMMUNITY PROJECTS, COORG

No. 3401/EPA-53

17-8-53.

Transmitted to the Finance Secretary to the Govt. of Coorg for favour of sanctioning the estimate of Kolagunda Feeder channel for 18,100/— : The expenditure may be debited to the head "63-B. Community Development Projects, C. Development works- Irrigation - Loans from the centre."

Development Commissioner

13/8/53 18/8/53

DESPATCHED.

No.A 11093-96/CPA-SO/53

Mercara, the 26th August, 53.

Sub:-Community Projects - Volagunda Anicut - Construction of feeder channels - Expenditure sanction of

---

O R D E R.

Sanction is accorded to incur an expenditure of Rs.18,100/- (Rupees eighteen thousand and one hundred only) for the construction of feeder channels from the Volagunda Anicut under the Community Projects scheme.

2. The expenditure should be debited to the head "63-B-Community Development Projects - Irrigation-Loans from the Centre".

By Order.

Fin. Secy

Copy to the D.C., Coorg, with ref. to his endt.3401/CPA-53, dated the 17th August, 1953. The estimate is returned herewith. It is requested that efforts may be made to extract as much labour, as ~~xxxxxxxxxxxx~~ the ryots can possibly contribute after their cultivation is over.

Copy to the A.G., Madras.

Copy to the T.O., Coorg.

Copy to the Bill Clerk, Office.

MSN
26/8/53

M.I./5841 /54.

Minor Irrigation Office,
Mercara, Coorg, Dated 21st Jan.'54

27

From

The Irrigation Officer,
coorg, M E R C A R A.

To

Est. No: 43

The Project Executive Officer,
Community Projects,
M E R C A R A.

Sub:- Community Projects - Revised estimate for ~~kkm~~ Volgunda Feeder Channel - Request for sanction of -

Sir,

I write to enclose herewith the revised estimate for the above work for Rs. 29000/- (Rs Twenty nine Thousand) for according early sanction from the Government. This may kindly be treated as most urgent as bills for the above work are held up ~~kmxxkm~~.



Yours Faithfully,

C Vis Weswaria

(C.VIS WESWARIA .)
IRRIGATION OFFICER, COORG.

ENCL:- Revised Estimate.

KAR/- Abstract "
Copy of Original Estimate.
Comparitive Statement
Report.

no. 6132
1/2/54

Transmitted to the Chief Secretary to the Government of Kerala for favour of obtaining sanction to the revised estimates submitted by the Inspection Officer, Coorg.



Deputy Chief Commissioner
8.
29.1.54

D.O.No.A-5/29298 ØPA-53
Mercara, the 14th March, 1954.

DESPATCHED

Dear Sri.Krishnamurthy Rao,

In recalling your kind attention.
~~Please refer~~ to my conversation with you recently, I am sending herewith a revised estimate for Rs.29,000/- as against the original for Rs.18,000/- in respect of the work of construction of feeder channels in Volagunda Anicut.

2. I may mentions here that this work has already been completed and therefore I am to request you to kindly accord your approval for the estimate and return the same to me at an early date.

Yours sincerely

(B.R. VERMA).

R.
Sri.M.Krishnamurthy Rao, B.A., B.E.,
Special Officer,
Barapole Hydro Electric Project,
Virajpet

Supdtg Engr, Hima Lowyahi Dept;

9/801
10/3/54.

10-3-54.

COORG SECRETARIAT

Regd. No. 1188/1
15/3/54.

D.O.No. A-5 / 29298
CPA/53

Mercara, the 14th March, 1954.

Shri B.R.Verma,
Offg.Chief Secretary to the
Government of Coorg.

Dear Sri Krishnamurthy Rao,

In recalling your kind attention to my conversation with you recently, I am sending herewith a revised estimate for Rs.29,000/- as against the original for Rs.18,000/- in respect of the work of construction of feeder channels in Volagunda Anicut.

2. I may mention here that this work has already been completed and therefore I am to request you to kindly accord your approval for the estimate and return the same to me at a very early date.

Yours sincerely,

(B.R.VERMA)

Shri. M.R.Krishnamurthy Rao,B.A.,B.E.,
Special Officer, Barapole Hydro Electric
Project and Superintending Engineer, Minor
Irrigation Department, Virajpet.

Returned noted to the Chief Secretary for
Irish Corps. The estimate with
enclosure is herewith returned duly approved.
The details of the estimate will be issued
with the Quarterly Issues

C. R. Fortescue

Supply Branch 25/3/54.
H.S. dept.

DO. No. A-5/30356 /EPA-53.

Hirakud, the 27th March, 1954.

DESPATCHED.

Dear Sri. Krishnamurthi Rao,

Please refer to my DO. letter No. A-5/29298/EPA-53 dated 16th March, 1954, forwarding a revised estimate in respect of Volaganda anicut.

I request that the estimate may kindly be returned to me urgently with your approval.

Yours sincerely,

(B. R. Varma)

Sri. M. R. Krishnamurthy Rao, B.A., B.E.
Special Officer, Barapole Project
& Supdt. Engr. Minor Irrigation
Deptt. Vizag.

Hqrs.
26/3/54

No. A-5.961 /EPA-80/53.

Mercara, the 20th April, 1954.

DESPATCHED.

Sub:- Commercial Projects — Volagunda Anicut — Construction of feeder channels — Expenditure — Sanction of-

---

ORDER.

In supersession of this office Order No. A 11093-96/EPA-80/53 dated the 26th August, 1953, sanction is accorded to incur an expenditure of Rs. 29,000/- (Rupees twenty nine thousand only) for the construction of feeder channels to the Volagunda anicut under the C.P.

2. The expenditure should be debited to the head "63-B-Community Development-Projects — State - II - Community Projects — (a) Irrigation - Works" in the Coorg State Budget for 1953-54.

By Order of the C.C.

Offg. Ch. Secy

To:- The A.G. Madras, through the Fin. Deptt.

The D.C. Coorg, with ref. to his endt. No. 6132 dated 1-2-54. The estimate is returned herewith.

The T.O. Coorg.

The Fin: Deptt.

The Bill clerk.

(The endt. on the estimate may please be signed)

Despatch.

No. & date of this order to be marked in the endt. and the order before despatch.

15/4

MSM
6/3/54.
6-3-54

M.I./ 2900 /54

Minor Irrigation Officer,
Coorg, Mercara, dated the 9th July, 1954.

From

The Irrigation Officer, Coorg,
Mercara.

To

The Development Commissioner,
Community Projects, Coorg,
Mercara.

Sir,

Subject:- Volgunda Feeder channel - Somwarpetnad.

******

I write to state that the above work is practically completed.

It is quite essential to appoint a Supervisor for the feeder channel running to a length of 5 miles. He will have to see that no obstruction is caused by way of Side Slips of the channel, fallen tree branches, etc. for the free flow of water in the channel. Unless this attention is paid in the upkeep of the channel it is feared that the channel may get heavily silted up and thereby undo the very significance of the scheme.

In addition, the beneficiaries should be bound over for annual desilting or jungle clearing along the entire length of the channel without fail. Otherwise it would not justify the heavy expenditure incurred by Government or may even force Government to incur a simil expenditure again for restoration.

Submitted for perusal.

12/7/54 13.7.54. P.T.O.

Yours faithfully,

Sd/-(C. VISWESWARAIH)
IRRIGATION OFFICER, COORG.

Copy to the Chief Secretary to the Government of Coorg for favour of information.

Somwarpet,

Copy to the Sub Divisional Officer for information.

4176

BSB/9-7.

C. Devaiah 9.7.52

IRRIGATION OFFICER, COORG

BSB/7

Copy of the Letter No.1027 dated the 22-10-54, from the Sub-Divisional Officer, Somwarpet, to the Irrigation Officer, Coorg, Mercara.

.....

Sub:- Water Source in Volagunda Feeder Channel-

....



I write to report that the Volagunda stream has been bunded up at the place in the upstream of the Amicut by the villagers and the water of the stream is completely diverted and wasted through temporary acquiducts across the channel Unless this is stopped, therex will be no supply of water in the channel and this was one of the reasons for the small flow of water in the channel. Unless a watch man is appointed it is not possible to regulate the flow of water and request that necessary actions may kindly be taken up as early as possible.

....

M.I./ 6361 /54 Minor Irrigation Office,
Coorg, Mercara, dated the 23-10-54

Copy transmitted to the Development Commissioner for favour of needfuly.

Copy transmitted to the Chief Secretary to the Government of Coorg, for favour of information.

Copy transmitted to the Assistant Commissioner, Coorg for favour of information.

IRRIGATION OFFICER.

Seebomitted for perusal. May be filed.

28/10/54

29.10.54

31/10/54 The mischievous and selfish tendency of some villagers bunding up streams in the manner stated

by the Do should be provided
by administering due warning to
such villages. No body has
the exclusive right to use water
much less to waste it. During the
season it is necessary to appoint a
watchman. It is necessary
that a sufficient large flow should
be maintained from the channel
as practically the whole of
D.C. to be the requirements are drawn
addressed for
message
water from this channel

4/11/21

Kell 4/11

No.A-5 13635/CPA-54.
Mercara, the 12 November, 54

DESPATCHED.

To

The D.C., Coorg.

Sub:-Water course in the Volagunda Feeder Channel.

Sir,

I am directed to refer to the endt. No.MI/6361/54 dated the 12th October, 1954, from the I.O., Coorg, on the above subject and to state that the mischivious and selfish tendency of some villagers bunding up streams in the manner stated by the I.O. in his endt. quoted above should be prevented by administering due warning to such villagers. I am to add that nobody has the exclusive right to use water, much less to waste it. During the season it may be necessary to appoint a watchman and it is also necessary that a surficient large flow should be maintained through the channel as practically the whole of the regeneration area requires water from this channel.

Yours faithfully,

Ch. Secy.

Copy to the A.C., Coorg.
Copy to the I.O., Coorg.

HSM
5/11/54

JHW
5/11/54

Copy of the letter No.753/54 dated 15-9-54 from the Sub Divisional Officer, Minor Irrigation Department, Somwarpet to the Irrigation Officer, Coorg, Mercara.

Subject:- Volagunda Feeder Channel Completion Report-

I write to state the excavation of Volagunda Feeder Channel including construction of all relieving weirs have been completed except fixing the bund grade stones. Hence I write to request you to kindly make necessary arrangements to hand over the channel to the Revenue Authorities.

Minor Irrigation Office,
Coorg, Mercara, dated the September, 1954.

Copy transmitted to the Development Commissioner, Community Projects, Coorg for arranging to take charge of the above channel for maintenance.

IRRIGATION OFFICER, COORG.

BSB/22-9.

Endt. No. 4896 dt 25.9.54 from the P.W.D.

Secretary to Govt. Revenue Department

Dated 25.X.1954.

Submitted. The Revenue Department will take it over only after seeing the flow of water in the channel. This will be done after the monsoon.

Asst. Engineer
Suburban

Dy. No. 5147
9/10/54.

Transmitted to the Executive Engineer, Coorg. When the entire work is over the channel may be handed over to the Revenue Department.

Deputy Commissioner
2

GOVERNMENT OF COORG
DIRECTOR OF STATISTICS
25 OCT 1954
87/4

OFFICE OF THE PROJECT EXECUTIVE ENGINEER
COMMUNITY PROJECTS, COORG
No. 5158
Dated 6/X/54

6236
22.X.54.

4/11/54 MERCARA

No 6346/54
23.X.54.

Transmitted to the Chief Secretary to the Govt. of Coorg. The channel work is completed in all respects. The flow in the channel has also been observed by the minister for Land Revenue during his recent visit. If funding exists be deposited the next monsoon separate estimate for maintenance will be submitted for sanction by Govt. This is a work in Community Project Block I. Enclosures are solicited.

C. Vasudevamurthy.
D.C. 22.XI.54

No. A-S. 14185 / EPA-54

Hereara, the 22nd November 54.

DESPATCHED

To,

The D. C. Coorg

Sub:- Community Projects- Volagunda Feeder channel.

Sir,

I am directed to state that the Volagunda Feeder channel may be handed over to the Revenue Deptt as proposed ~~by you~~ ~~in your letter~~ to you.

Yours faithfully,

Ch. Secy.

Copy to the A.C. Coorg, with the request that the Volagunda feeder channel may kindly be taken over by the Rev. Deptt.

Copy to the D.O. Coorg.

13/12/54.

14.11.54.

Subject:-Community Projects - Comstruction of a culvert across Dudume Halla.

PWC | Endorsement No.5682 dated the 11th January, 1954 from the D.C., Coorg.

1 The I.O. has submitted an estimate amounting to Rs.2,200/- in respect of the construction of a culvert across Dudume Halla across the road leading from the 27th mile stone of the Somwarpet-Sanivarsanthe main road to Adigalale. It is stated in the report accompanying the estimate that the villagers have formed a road from the above said main road upto Adigalale and the construction of the culvert is a necessary thing.

2 The D.C. while stating that the culvert, if put up, will benefit a large number of people, recommends that the estimate may be sanctioned.

3 In the circumstances, it is for consideration whether the estimate for Rs.2,200/- may be sanctioned and the expenditure debited to the head "63-B-Community Development Project - State-II.Community Projects - (h) Communication-Works" in the Coorg State Budget for the current year.

For orders.

M891
13/1/54.

Hbr
14.1.54

Ch Sec'y

4. 6. May be Sanctioned
NRR 15/1

MLO
CM
through Fin Secy

COORG FINANCE DEPARTMENT.

5 Sanctioned

OFFICE OF THE COMMISSIONER & COORG. No. 4397 Date 11/2

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 4397 Date 18-1-54

MS 16/1 MS 5/2/54. R.C.O. C.M. 100/F-S.

MS 11/2 6.2.54 Ch Sec'y NRR 11/2.

Please see paras 4 to 6 of this note.

Draft order put up.

12/2/54.

13.2.54

Chief Engr

Endorsement No. 2028 dated the 9th July 1954. | PWC.
from the D.E. Coorg.

In this office order No. A-5/27928/CPA-50 dated 22-2-54, a sum of Rs. 2,200/- was sanctioned for the construction of a culvert across Pudicome Halla, Somwarpet. The D.O. has now submitted a revised estimate amounting to Rs. 3,000/- for the same work which is in excess of the original estimate by Rs. 800/-. The reasons for this increase have been explained in the report accompanying the estimate. They are 1) non-availability of 9½' span basalt-stone slabs as provided in the original estimate, 2) slight increase in the cost of masonry and 3) increase in the cost of cement.

In this connection it may be stated that according to a decision taken at a meeting of the State Development Committee last year, variations in the estimates upto 10% is allowed, and if the revised estimate exceeds 10% of the original, the D.O. has to obtain the approval of the Govt. prior to the submission of such estimates to the Govt.

In this case the revised estimate is 36% over and above the original. Approval of the Govt. has not been taken for the submission of this revised estimate.

It may be stated here that the work has

already been completed as per the revised estimate and expenditure incurred and even, if the prior approval of the Govt. had been sought by the D.O., such approval perhaps had to be given in view of the fact that the expenditure had already been incurred. In the circumstances it is for consideration whether the revised estimate may be approved and the expenditure sanctioned and the same debited to the head "63-B- Community Development- Projects - II. Community Projects - H. Communications - Works".

For orders

HSM
19/7/54.

(From para 4 of Note-sheet)

Hon
20.7.54

Chief.

11 For remarks

GP
23/7/54

Hon.

12 The D.O. should have submitted the revised estimate when he found that the original estimate was inadequate. The procedure adopted is irregular. However as the work has been completed the revised estimate may be sanctioned.

174 dt 28

Ch. Sec

28/7

GP 28/7/54

M/s. D. 1994 28/7/54 45 Bue 28/7.

OFFICE OF THE
MINISTER FOR LAW AND ORDER.
600

Please see paras 12 & 13 of Note note.

Draft order put up for approval.

PS(P)
28/7/54

JPW
28.7.54

28/7/54

[illegible]

[illegible]

RD/ 5.224/03
28/12

~~From: The Irrigation Officer~~

EST. NO: [illegible] - M.I.D. Coorg

To

The Finance Secretary
Govt of Coorg.

Sub: Estimate for Constn of culvert across Dudhume Halla (Cauvery Road Development Scheme)

Sir,

I write to enclose herewith the estimate of the above work, costing Rs 2200/- ~~26.80~~/- for favour of early Sanction. The Report accompanying, explains the necessity of the work.



Yours faithfully

C. [illegible]
28/12/53
Irrigation Officer

Encl: 1 Estimate with Abstract Sheet.
2 Report.
3 Drawing.

Af/24895/53 of 4.1.54

Returned ~~for rectification through~~ to the Development Commissioner, Coorg. for favour of remarks

OFFICE OF THE PROJECT EXECUTIVE OFFICER * COMMUNITY PROJECTS, COORG *
No. 1403
Date 5/1/54

Chief Secretary in charge.
29.12.

No. 5682
1-1-54.

Reclamation work. The estimate may kindly be sanctioned. The culvert, if put up, will benefit a large number of people.

Development Commissioner 10/1/54

8/1

GOVERNMENT SECRETARIAT. COORG
5036
12 JAN 1954

Report.

The culvert has to be constructed along the Road which leads from 22nd mile of main Road i.e ~~Shanivarsante~~ Somwarpet Shanivarsanthe Road.

Across this Road the Stream Called Dudumehalla is flowing. The villagers have formed a Road from the main Road upto Adigalale. So the construction of a culvert is a necessary thing. There are small boulders in the middle of the Road which can be removed by the villagers themselves

The construction of the culvert is estimated to Rs ~~2675/-~~ 2200/- This may kindly be sanctioned early for the benifit of the villagers.

C Re Veerabasappa
24/12/93

BBLakshminarasimhaiah
S.O 19/12/93
Somwarpet

Fund: Village Communication Development.

50 C.N.

No. A-5/27928/CPA-50/53.
Mercara, 12th February 1954.

DESPATCHED.

Sub:- Community Projects - Construction of a culvert across Beduru Halla. Expenditure - Sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 2,200/- (Rs. Two thousand two hundred only) for the construction of a culvert across Beduru Halla.

2. The expenditure should be debited to the head "63-B - Community Development Project - State - II Community Projects - (h) Communications Works" in the Coorg State Budget for the year 1953-54.

By order of the C.C.

Ch. Secy. to C

To,

The A.G. Madras, through the Fin. Deptt.

The D.C. Coorg, with ref. to his endt. No. 6682 dated 11-5-54. The estimate is returned herewith.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

MSM
12/2/54.

12.2.54

M.I./ 2717 /54.

Minor Irrigation Office,
Mercara, dated the 30th June, 1954.
2-7-54

From

The Irrigation Officer, Coorg,
Mercara.



The Development Commissioner,
Community Projects, Coorg,
Mercara.

Sir.

Subject:- Revised estimate for Dudumehalla Culvert -

.....

I write to enclose herewith the revised estimate for the above work for favour of early sanction. The original estimate for the above work was sanctioned for Rs.2,200/- vide C.S.No.A.5/27928/CPA-50/53 dated 22-2-1954. The revised estimate amounts to Rs.3,000/- only which results in an excess of Rs.800/- over the estimate sanctioned.

Early sanction to the estimate is solicited,

Encl:- i. Detailed and Abstract estimate.
ii. Report (iii) comparative statement.

Yours faithfully,
C Viswaraiah 1/7/54
(C. VISWESWARAIAH)
IRRIGATION OFFICER, COORG.

BSB/30-6.

KM 1/7/54

Dis no. 2028
9/7/54

Forwarded to the Chief Secretary to the Government of Goa for favour of considering the revised estimate. The reasons why the original estimate has exceeded have been given in the report of the Commissioner.

4090

Municipal
Development Commissioner
3/7/54

No.A-5 7589/CPA-54 5-8-
Mercara, the ~~-July,~~ 1954.

Sub:-Community Projects - Construction of a culvert across Dudumehalla - Revised estimate sanction of.

ORDER.

In supersession of this office order No.A-5 27928/CPA-80/53 dated the 22nd February, 1954, sanction is accorded to inur an expenditure not exceeding Rs.3,000/- (Rupees three thousand) for the construction of a culvert across Dudumehalla in Somwarpet Nad.

2. The expenditure should be debited to the head "63-B-Community Development Projects - II. Community Projects - H.Communications - Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore, through the Fin.Deptt.

The D.C.Coorg, with ref. to his endt.No. 2028 dated 9-7-54.

The I.O., Coorg, with ref. to his letter No. MI/2717/54 dated 2-7-54. The estimate is returned herewith.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

28/7/54

28.7.54

Subject:- Estimate for culvert and a pipe cu along Hanchalli road.

Ref. | Endorsement No. 5718 dated 13th January 1954 from the D.C. Coorg.

1. The D.O. has submitted an estimate amounting to Rs. 7650/- for the construction of a culvert and a pipe culvert along Hanchalli road. The D.C. recommends that these culverts are very essential and the expenditure may be sanctioned under the State development heads as there are no heads under the N.E.S.

2. In this connection it may be stated that Hanchalli comes under N.E.S. area and no Budget has been sanctioned for the N.E.S. block. The proposal of the D.C. to meet the expenditure from the heads under the State Development plan is also not possible as the sum of Rs. 1,60,000/- provided under "50 - Civil works - Planning and Development works - Village Communications" has also been exhausted.

3. In the circumstances it appears that this work may have to wait till funds are sanctioned for the N.E.S. block.

For orders.

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 4605 Date 27-1-54

MSM 29/1/54.

Hon 29/1/54

C. Mys.

MRP 28/1/54.

MLC

~~through~~ First Secy

5. Mrs 2-2-54

6. All estimates may be sanctioned now, but the

14-1-54

173 F.S.

work should be taken up for execution next year

Ch. Secy
11/2/54 — Jes 11/2

Draft letter put up.

H&M.
10/2/54

Hpr
15.2.54.

Pl personal before me

Jes 11/2

ce

18/2 1/2

Submitted. The I.O. Coorg has submitted three contingent bills for Rs.108/12/-, Rs.116/12/- and for Rs.91/- respectively for work already done in respect of construction of culverts on Manchalli road and requests that the same may be passed for payment. 7 & placed below

In this connection please see para 6 of these notes. An estimate amounting to Rs.7,650/- has been sanctioned already for this work, but it has been ordered that this work should be taken up during the next financial year. But the D.C. states that in anticipation of sanction, the work in question has already been taken on hand and is in progress. It is also stated that in addition to this many other works have also been taken on hand in expectation of the sanction of the Govt. and they are in various stages of completion. The D.C. therefore requests that all the three bills now submitted may be sanctioned. 8

In this connection it may be stated that Manchalli village comes under the N.E.S. bloc. The Govt. of India have authorised the State Govt. to incur an expenditure upto the extent of Rs.34,000/- on this bloc. [illegible] 9

pending opening of relevant heads in the treasury accounts for expenditure under N.E.S. no expenditure has so far been incurred on this account. The A.G., Madras, has been requested to authorise the T.O. to open relevant heads. He has also been reminded. Further it may be stated that the provision for village communications under "50-Civil Works" has also been exhausted. In the circumstances there appears no way out to meet this expenditure.

10. It may also be mentioned here that the procedure now being adopted by the D.C. in regard to the execution of works, i.e., taking up works prior to obtaining sanction of the Govt., as in the present case, tends the C.P. organisation to place itself in an awkward position in the eyes of the contractors and the public and also leads to complications in accounting procedure. Though the intention may be that of speedy execution of works, ~~but~~ it may not be a sound policy in view of what is stated above.

11. In the circumstances, it is for consideration whether the expenditure of Rs.7,650/- in the estimate already sanctioned may be ordered to be met out of the provision of Rs.1.5 lakhs provided under "50-Civil Works" as it may be possible that all the works sanctioned under this head may not be completed by the close of the current financial year, and at the same time the D.C. may be asked not to take up any work unless sanction of the Govt. is accorded.

For orders.

MSM 5/3/54.

(from para. M/s Hittu works)
For remarks if.
Hpr 5.3.54 12
pd 6/3

Chf Secy

For Secy

13 The expenditure may be debited to the funds.

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 5424 Date 9/3/54

H.L.P.O. CM

14

Sec 9/3 YS

pd 8/3

Chf Secy. 458/F.S.

Rm 9/3/54 11.3.54 MS 11/3

Please see paras 13+14 of these notes.

Draft-order put-up.

HSO
12/3/54.

HOV
12.3.54.

Cl/Secy

Issued.

Letter No.MI/4735/54 dated the 27th July, 1954, from the I.O., Coorg.

A detailed contingent bill for Rs.502/- in respect of the work connected with the construction of a culvert across Manchalli road, received from the I.O. with his letter No. MI/2941/54 dated 10-7-54 was sent to the Ex-Officio President, Coorg D.B. for countersignature and onward transmission to the A.G., in this office endt. No.6587 dated 21-7-54. The I.O. Coorg has now submitted stamped receipts for the said amount.

If approved, the same may be sent to the ~~A.G.~~ Ex-officio President, Coorg D.B in continuation of this office endt. No. quoted above.

Draft letter put up for approval.

(Para 15 of these notes)

HSO
31/7/54.

HOV
31.7.54

Approved
Draft formal letter above

Cl/Secy

31/7/54

Issued on 7.8.54

Sent in original to the Ex-officio President, Coorg D.B.

From. The Irrigation Officer
M.I.D. Coorg.

Estt. No.
28

To

The Finance Secretary
Govt of Coorg.

RJ/5388/54 6/1/54 Re: Estimate for extension & pipe culvert along Manchathi Road. (National Extension Scheme) Ponnampet section.

Sir

I wish to enclose herewith the above estimate costing Rs 7650/- for favour of early sanction.

yours faithfully
C. Veerabhadraiah
Irrigation Officer
6/1/54

Encl: Estimate
Abstract Sheets
Report.
General Abstract.

COORG GOVERNMENT SECRETARIAT
7 JAN 1954

Forwarded to the Development Commissioner, Coorg, for remarks.

Hyr. Subrah
for Chief Secretary

No. RS 25194

OFFICE OF THE PROJECT EXECUTIVE OFFICER
No. 15414
Date 11/1/54
COMMITTEE APPROVED COORG

5135 DATE 1/54 ano 5716 13/1/54

Returned herewith. During ~~the~~ the hill slope with its ~~during~~ during this ~~season~~ period vehicular traffic is impossible for want of culverts, the across two or three streams. The construction of one culvert and one pipe culvert is quite essential. The hill slopes have opened an earthen road. I request that the estimate may kindly be sanctioned under the State Development Plan as there is no fund under the National Extension Scheme.

Development Commissioner

DESPATCHED.

No. A-5 27791 / EPA-80/63

Mercara, the 28th February 1964

To,

The D.C. Coorg.

Sub:- National Extension Service — Culverts & Pipe Culverts along Manchalli road.

Sir,

Reference your endt. No. 5718 dated the 13th January 1964, (illegible) on the subject-mentioned above.

2. The estimate for Rs. 7,650/- in repeat of the above mentioned work is returned herewith duly sanctioned.

3. It has been decided to take up this work during the next financial year and therefore expenditure sanction may be obtained as and when the work is taken up.

Yours faithfully,

for Ch. Secy.

HSM
15/2/64

Hr
15.2.64.

M.I./6025/54

Minor Irrigation Office,
Mercara, dated 29th Jan.'54
4-2-54

From- The Irrigation Officer,
Coorg, MERCARA.

To- The Finance Secretarty to the
Government of Coorg,
MERCARA.

Sub:- Village Communications - Construction of Culverts on Manchalli road - ~~1st~~ and part bill(1st culvert) and Ist and part bill(IInd culvert) - Submission of~~m~~- Request for sanction of~~m~~- ~~in favour~~ of A.B.Belliappa.

.....

Sir,

I write to enclose herewith 2 bills for Rs. 108-~~13~~-12-0 & ~~117-8-0~~ 116-12-0 only, for the above work as bill No. 1st and part for the construction of two culverts(No I and II). The estimate submitted from this office may kindly be sanctioned early and the bill passed early for payment to the party.

Yours faithfully,

C. Viswesware
2/1/54

(C.VISWESWARA.)
IRRIGATION OFFICER, COORG.

Enc:- Two bills in duplicate with C.Bill.

K.R/-

GOVERNMENT SECRETARIAT COORG
F4/2225/54
5 FEB 1954

OFFICE OF THE PROJECT EXECUTIVE OFFICER
No.....
Date.....
COMMUNITY PROJECTS COORG

No: H4. 2225 / 26990 Mysore the 16th Feb '54.

Returned. Please quote the no and date of the order sanctioning the estimate and the amount of the estimate referred to on the back.

M.J.R
1045
19/2.

C3

Engr. no 1/6353/54
19/2
Returned

Bl
10/2/54

for Financial Secretary
10/2/54

Bill: H:13

The estimate has already been sent to you vide this office MI/5388/53 dated 6-1-54. As the same has not yet been sanctioned, the bill was sent to you direct for Counter signature.

C Mahadevaiah
Irrigation Officer. Coorg.
19/2/54

Endh. No. M.I./6353/54 dated the 19th Feb '54 from the Irrigation Officer, Coorg.

No. F-4/28741/54 Dated the 25th Feb '54

Returned the estimate referred to, as not traceable in this Office. As ~~exact~~ A duplicate copy of the estimate may kindly be submitted to this Office at an early date, for taking necessary action in the matter.



Finance Secretary
24/2/54. 24/2/54.

Transmitted to the Development Commissioner Mercara. It is seen in his letter No 6687 CPA-53 Dt. 27/2/54. that this work should be taken up next year. As the work is already in progress & as the party is repeatedly pressing for payment Sanction order has to be accorded for the current year above. Otherwise the Contractor will be put to inconvenience

C. Veerappa
Dt 28/2/54

No. 6826

4/3/54

Forwarded to the Finance Secretary to the Government of Kerala.

Sanction has already been accorded for the construction of culverts & pipe culverts along Manchali road under the Extension Service Scheme vide Chief Secretary's letter No A-S-27791-/CPA-80/53 dt 28.2.54. The works have also been ordered to be taken up during the next financial year. In this connection I wish to point out that the work is already under progress and in fact two culverts have almost been completed. The other pipe culverts will be completed in the near future. As such I request that the works may be ordered to be paid for from this year's allotment as otherwise the Contractor will be put into lot of inconvenience & trouble. The Executive Engineer has submitted revised estimates and in spite of getting sanction of the Government works have already been taken up and they are in various stages of completion. I request that all these estimates may be sanctioned early & returned for taking further action.

Executive Engineer
Public Works Division

M.I./6243/54. Minor Irrigation Office,
Mercara, dated 16th Feb. '54

17

From

The Irrigation Officer,
Coorg, M E R C A R A.

To

The Finance Secretary to the
Government of Coorg,
M E R C A R A.

Sub:- Construction of Manchalli culverts -

.....

Sir,

N.M.R. for Rs.91/- (Rupees nonety one only) is submitted for favour of sanction.

The N.M.R. for Rs. 91/- in respect of the above work is enclosed herein for favour of early sanction. The estimate has already been sent to the Finance Secretary in this office No.MI/5388 dated 6-1-1954 for favour of early sanction.

As the labourers have to be paid urgently, this bill may kindly be countersigned and retransmitted early for payment.

Yours faithfully,

C Viswesvaria 16/2/54

(C.VISWESWARIA.)
IRRIGATION OFFICER, COORG

KAR/-

No. A-5/29535 /NES-30/53

DESPATCHED. Mercara, the 15th March, 1954.

Sub:- Construction of Kanchallin Culvert - Expenditure - Sanction of.

ORDER.

Sanction is accorded to incur an expenditure of Rs. 7,650/- (Rupees Seven thousand Six hundred and fifty only) for the construction of a culvert along Kanchalli road.

2. The expenditure should be debited to "District Funds" for the year 1953-54.

By order of the C.E.

669. Ch. Secy.

To - The A.G. Madras, through the Fin Deptt.

The Ex-Officio President, Coorg, District Board.

The D.O. Coorg, with ref to his letters No. HD/5888/54 dated 6-1-54 and HD/6022/54 dated 27-2-54. The estimate and bills sent with his above quoted references are returned herewith.

The D.E. Coorg.

The Fin. Deptt.

K891.

12/3/54. 12.3.54.

M.I./ 6735 /54. MINOR IRRIGATION OFFICE
COORG MERCARA DATED THE 24th
27

From

The Irrigation Officer, Coorg,
Mercara.

To

The Finance Secretary to the Govt. of Coorg,
Mercara.

Sir,

Subject:- Detailed contingent bill for 6/54 - District Funds - 45 Civil Works - Rs. 502/-

Reference:- This office No. M.I/2941/54 dated 10-7-54.

A kind reference is invited to this office No. cited above with which a detailed contingent bill for Rs. 502/- was submitted. The three stamped acknowledgments awaited have since been obtained and enclosed herewith. The receipt of the same may please be acknowledged.

1. 219-0-0 in favour of Sri. A. B. Belliappa for Manchalli calvert work.
2. 94-0-0 -do- -do- -do-
3. 189-0-0 -do- -do- -do-
502-0-0

Yours faithfully,
(C. VISWESWARIAH) 27/7/54
IRRIGATION OFFICER, COORG.

Encl:- 3 receipts.

BSB/24-7.

RCB
24/7.

No.A-5/ 7623/54.
Mercara, the ~~July,~~ 1954.

To

The Ex-Officio President,
Coorg District Board.

Sub:-Construtuion of a culvet along Manchalli road - Detailed contingent bill.

Sir,

I am directed to refer to this office endt.No.6587 dated the 21st July, 1954, forwarding a detailed contingent bill for Rs.502/- in respect of the above mentioned work and to send herewith stamped receipts for the amount for onward transmission to the A.G., Mysore.

Yours faithfully,

Ch.Secy.

Copy to the I.O., Coorg, with ref. to his letter No.MI/4735/54 dated 27-7-54.

31/7/54

31.7.54

Letter No.5837 dated the 29th January, 1954, from the I.O., Coorg. — Enc I

Letter No.5840 dated the 29th January, 1954, from the I.O., Coorg. — Enc II

---

1 The I.O., Coorg, has submitted two estimates amounting to Rs.7,770/- and Rs.3,750/- for the construction of the Agali road and for constructing a culvert along Somwarpet Shanthalli road respectively. From a perusal of the estimates it may be seen that the expenditure is proposed to be met under the head "50-Civil Works - Planning and Development Works".

2 In this connection it may be stated that the provison of Rs.1,50,000/- under "50-Civil Works - Planning and Development Works' has already been exhausted and no funds are available under this head for any additional works. The only other source is to meet the expenditure from the C.P. funds.

3 It is for consideration whether the works may be sanctioned under the C.P. scheme and the expenditure debited to the head "63-B-Community Development Project-~~State-II~~-Community Projects - (h) Communications-Works" in the Coorg State Budget.

For orders.

4 Para.3. May be approved.
Mef
16/2/54.

MSN
8/2/54.

Jpr
9.2.54

Chelay

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG.
No. 2059 Date 19-2-54

M.S.N.
C.M.
C.C.

5 The works may be sanctioned and estimates allowed. Since the bridge near Kaipor is not likely to be taken up this year the amount of Rs 25000/- allotted for it will have during the current year for

other works: D.O may be told to take up the works now sanctioned and debit the expenditure against 50 - civil works - Planning and Development -

CHIEF ENGINEER OF COORG.
No. P.W.D. 4 Date 9/3

9/3/54

C-3 5/3

9/3

Draft order put up for approval.

In the draft order the expenditure head is given as "50 - Civil Works - D. Grants-in-aid, as expenditure in respect of Kajoor bridge is sanctioned under this head.

H.S.N. 9/3/54.

11/3

11/3-54

Chief

Endorsement No2035 dated the 9th July, 1954, from the D.C., Coorg.

The D.O - Coorg has submitted a revised estimate amounting to Rs. 5,200/- in respect of construction of a culvert in Sunnapet - Shanthalli road which is in excess of Rs. 1450/- of the original estimate sanctioned for the work. The reasons for this increase in the estimate have been explained as the change in the site selected for the culvert, provision of heavy reinforcement as against light reinforcements designed in the original, etc.

In this connection it may be stated that as per the directive issued last year regarding submission of revised estimates, variations in the estimate upto 10% is permitted. Estimates exceeding this limit have to be submitted to the Govt. only after obtaining prior approval. In this case the variation comes to about 38% and approval of the Govt. has not been obtained before submission of the estimate.

9 However, it may be stated here that the work has been executed as per the specifications in the revised estimate and the expenditure has been incurred. In the circumstances it is for consideration whether the revised estimate may be sanctioned and the expenditure debited to the head "68-B-Community Development Projects-II. Community Projects-H. Communications-Works"

For orders.

(See para 7 of the note).

HSN
19/7/54

Hav
20.7.54.

Chief Engr

10 For remarks.

hf
22/7/54

Supdg 11 If the work has been completed the estimates may be approved. The S.O. may be informed of the point raised in para 5 of the note.

hg
23/7.

1738/54
Ch/Supdg
M.L.O

12 May be allowed

hf 26/7/54

Yes. 13

I think this has to be 14
debited against 50-Civil Works-I
vide para 6 of the Notes

Yes
27/7



15 Please see the minutes of the M(L&O) at para 14 of these notes. The expenditure under the original estimate was ordered to be debited to "50-Civil Works-Grant-in-aid". But in the current year's Budget there is no provision under the above service head and as such it has been proposed to debit the expenditure to C.P. funds..

16 Incidentally it may be mentioned here that a scheme costing Rs.92,000/- for improvements to Somwarpet-Shanthalli road has been approved by the Govt. of India. This expenditure is to be borne ~~partly~~ in part by the State, Govt. or India and the people. From the plan enclosed to the above estimate it is seen that a culvert is also included. From the report of the I.O. it is not clear whether the culvert for which a revised estimate has now been submitted is the same mentioned in the estimate for Rs.92,000/- or it is a different one. If the two are the same then the expenditure now to be sanctioned may be as part of the State's share. In view of this, it may perhaps be better that the issue is got clarified from the I.O., before sanction is accorded.

Endorsement on the PUC put up for signature.

(From para 15 of these notes)

MSN
28/7/54.

MDV
28-7-54

31/7/54

2-8-54

Endorsement No.MI/5018/54 dated the 4th August, 54 from the I.O., Coorg.

---

17 Please see para 16 of these notes. The I.O. states that this estimate is independent of the estimate for Rs.92,000/- submitted by him subsequently for improvements to the same road.

18 Please see para 13 of these notes. Draft sanction order put up.

(Main para 17 of the note)

MSII
5/8/54.

Hr
5/8/54

for remarks

Cl/Sy

LP
7/8/54

It was wrong on the part of the I.O. to have excluded the culvert now proposed to be built up under a separate estimate, from the main estimates. The estimates submitted to the Govt. of India do not give the correct picture. It is too late now to refer the matter to the Govt. of India again. The estimate for Rs 5200/- may be sanctioned under 63-B- Community Projects

May be sanctioned

LP
12/8/54

1971/7-S
Ch/Sec.
M.L.O.)

9/8

The expenditure may be sanctioned and debited against P.D. Civil Rural communications

Kuy
18/8.

OFFICE OF THE
MINISTER FOR LAW AND ORDER,
COORG.
No. 2583 Date 14/8/54

Draft order already put up has been corrected and may kindly be approved.

HSN
16/8/54

JHW
16.8.54

A/Sd.
Approved before issue
Ch
17/8/54.

Ku
18/8

Issued on 21.8.54.

M.I./ 5837 54.

Minor Irrigation Office.
Mercara, Coorg.
Dated 25th Jan 54.

29

From, Irrigation Officer,
M.I.D. Coorg.

To
(56) The Finance Secretary,
Govt of coorg.



Sub: Estimate Agali Road -Kodlipet.

Sir,

I write to enclose herewith the above estimate costing Rs. 7110/- for favour of early Sanction. The report and estimate explains the provisons made therein.

Yours Faithfully,

(C. Visweswaraiah) I.O.

Encl: Estimate.
Report.
Drading.

M.I/5840 54.

Minor Irrigation Office
Murnara - Coorg.
Dt: 23.1.54.
29

From: The Irrigation Officer.
Murnara.

Est No: 47

To

The Finance Secretary
Govt of Coorg.

Re: Estimate for constructing a Culvert No, 1 in Somwarpet Shanthahalli Road

Sir,

I am to enclose herewith the estimate for the above work costing Rs 3750/- for favour of early sanction

Encl: Estimate.
Report
~~Drawing.~~



yours faithfully
C. Visweswaraiah 29/1/
(Sd) C. Visweswaraiah.
Irrigation Officer.

No. A-5/2939/CPA-53
Kaggara, the 11th March, 1954.
DESPATCHED

Sub:- Construction of Agali road and a culvert in Somwarpet-Shanivalli road - Expenditure Sanction of -

---

Order

Sanction is accorded to incur an expenditure of Rs. 7,770/- (Rupees seven thousand seven hundred and seventy) for the construction of Agali road.

2. Sanction is also accorded to incur an expenditure of Rs. 3760/- (Rupees three thousand seven hundred and sixty) for the construction of a culvert in Somwarpet - Shanivalli road.

3. The expenditure should be debited to the head "50 Civil Works D. Grants-in-aid" in the Coorg State Budget for the year 1953-54.

By order of the C.E.

Sd/- [illegible]

To - The A.G. Madras, through the Fin. Deptt.

The D.O. Coorg, with ref. to his No. 5887 & 5840, both dated 29-1-54. The estimates are returned herewith.

The T.O. Coorg.
The Fin. Deptt.
The Bill clerk.
The P.W.D. clerk.

HSM
9/3/54

M.I./ 2716 /54.

Minor Irrigation Office,
Coorg, Mercara, dated the 30th June, 1954.

2-7-54

From

The Irrigation Officer, Coorg,
Mercara.

To

The Development Commissioner,
Community Projects, Coorg,
Mercara.

Subject:- Revised estimate for construction of a culvert No.I in Somwarpet -Shantalli Road -

.....

I write to enclose herewith the revised estimate for the above work for favour of early sanction. The original estimate for the above work was sanctioned for Rs.3,750/- vide C.S.No.A.5.29319/CPA-50/53 dated 14-3-54. The revised estimate amounts to Rs.5,200/- only which results in an excess of Rs.1450/- over the estimate sanctioned.

Report accompanying the Estimate explains the reasons for Excess.

Early sanction to the estimate is solicited.

Encl:- Detailed and abstract estimate.
Report. 3. Comparative statement.
4. Drawing & 5. Tope extract.

Yours faithfully,

C. Viswaraiah 2.7.54

(C. VISWESWARAIAH)
IRRIGATION OFFICER, COORG.

BSB/30-6.

U. Myers
Are the work Executed?
Yes, Sir, the work is Executed.
3/7/54

11/7/54

Diary No. 2035
9/7/54

Immediate
No

Transmitted to the Chief Secretary to the Govt of Coorg for favour of sanctioning the revised estimate. The reasons for revising the original estimate have been given in the estimate now furnished by the Irrigation Officer.

Development Commissioner
6/7

GOVERNMENT ... 4092 ... 1954

OFFICE OF THE IRRIGATION OFFICER COORG No. 4923 Date 4-8-54 MERCARA

COORG GOVERNMENT SECRETARIAT 5 AUG 1954

IMMEDIATE.

No.A-5-7370/CPA-54.

2-8-54.

Forwarded to the Irrigation Officer, Coorg, for remarks as to whether the culvert under question has been included in the estimate prepared by him amounting to Rs.92,000/- for improvements to Somwarpet-Shantalli road.

Chief Secretary.
2877/54. 28.7.54

Re transmitted to the Chief Secretary to the Govt. of Coorg. This estimate of Rs 92,000/- is elaborate & the culvert is also included in the estimate. Separately I have submitted the estimate for the culvert.

No.A-5 8522 /CPA-54
Mercara, the 9/8 August, 1954.

DESPATCHED.

Sub:- Community Projects - Construction of a culvert along Somwarpet-Shanthalli road- Revised estimate - Sanction of.

ORDER.

In partial modification of this office order No.A-5-29319/CPA-53 dated the 14th March, 1954, sanction is accorded to incur an expenditure not exceeding Rs.5,200/- (Rupees five thousand two hundred) for the construction of a culvert along Somwarpet-Shanthalli road.

2. The expenditure should be debited to the head "~~63-B-Community Development Projects-II-Community Projects - H.Communications - Works~~" 50 Civil Works-A 7. Planning and Development Works - (ii) Works - Village Communications" in the Coorg State Budget, for the year 1954-55.

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt. No.2035 dated 9-7-54.

The I.O., Coorg, with ref. to his letter No.MI/2716/54 dated 2-7-54. ~~As the variation exceeds 10%, the prior approval of the Govt. for the submission of the revised estimate should have been obtained~~ The estimate is returned herewith.

The Fin.Deptt.

The T.O., Coorg.

The Bill Clerk.

M891
5/8/54
5-8-54.

Subject:-National Extension Service - Construction of culverts along Begur road.

Endorsement No.8084 dated the 2nd February, 1955 from the D.C.,, Coorg.

---

1. The I.O., Coorg, has forwarded an estimate amounting to Rs.1,200/- for the construction of two pipe culverts along Begoor road in Virajpet Nad. The D.C. states that this item of work has been included in the list of works approved by the State Development Committee and recommends that the estimate may be sanctioned.

2. It is for consideration whether the estimate may be approved and the expenditure sanctioned and debited to the head "63-B-Community Development Projects -III National Extension Service @Communications - Works" in the Coorg State Budget..

For orders.

M8M 8.2.55

JM 8.2.55

3. M/Cy be sanctioned

LP 15/4/55

M.L.O

4. There was an interesting and useful article on pipe culverts in the journal issued by the Road ... India Road Congress. The journal has been given to E.E for his perusal. D.O. may as well study that article

Ker. 15/2. 15/2

Please see para 4, 5 & 6 of these notes
Draft order put-up.

H801
17.2.55.

Hw
17.2.55

hl
18/2/55

Ch. Engr

Endorsement No.484 dated the 2nd May, 1955, from the I.O. Coorg. | pwe.

Construction of two pipe culverts along begoor road has been sanctioned. The S.D.O., Virajpet reports that the construction of one pipe culvert is nearing completion but beyond Begoorkolli the road is neither defined nor formed and there has been a big conteversy about the alignment of the road beyond Begoorkolli. On account of this fact further work on the construction of the second culvert is held up. The S.D.O. has therefore requested the I.O. to refer the matter to the P.E.O. for fixing the alignment of the road. 7

The I.O. Coorg, has forwarded a copy of the report of the S.D.O. to this office as well as to the D.C. for doing the needful in the matter. 8

If approved a letter may be addressed to the D.C. requesting him to get the road defined beyond Begoorkolli immediately by the Asst.Project Executive Officer, Virajpet. 9

For orders.

(From para 7 of these notes)
May be addressed
hl
8/5/55

H801
7.5.55
Hw
7.5.55

Ch. Engr

12/5

H801
14.6.55.

Draft put up.
Issued on 18-5-55
18-5-55

MINOR IRRIGATION DEPARTMENT.

No. 1897

Office of the Irrigation Officer, Coorg,
Mercara, dated 31-1-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

OFFICE OF THE PROJECT EVA... COMMUNITY PROJECTS, COORG
No. 7996
Date 1-2-55

Subject:- Estimate for construction of culverts along Begur Road - request for sanction of

---

I am herewith enclosing an estimate for Rs. 1200/- towards the construction of two pipe culverts along Begur Road in Virajpet Nad. The estimate may kindly be got sanctioned early.

GOVERNMENT SECRETARIAT
13035
3 - FEB 1955

Yours faithfully,
C. Viswewariah
(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

Encl:- Estimate with 4 Blue prints

BSB/31-1.

No. 8084
2.2.55. Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been included in the list of works proposed to be taken up during 1954-55. The expenditure may kindly be debited to "63-B - Community Development Projects - III - National Extension Service - (iv) Communication - Works."

for Director of Community Projects

No. A-5-20093 / NES-54

Dated Mercara, the 22 February 1955.

Sub:- National Extension Service - construction of culverts along Begur road - Expenditure sanction of -

---

ORDER

Sanction is accorded to incur an expenditure not exceeding Rs. 1200/- (Rupees one thousand two hundred) for the construction of two pipe culverts across the Begur road in Virajpet ~~Hbl~~ Taluk.

2. The expenditure should be debited to the head "63-B. Community Development Projects - III. National Extension Service - Communications - Works" in the Coorg State Budget for the year 1954-55.

By order of the C.E.

Ch. Secy.

To,

The H.S. Mysore, through the Hon Deptt.

The D.E. Coorg, with ref. to his endt. No. 8084 dated 2.2.55.

The D.O. Coorg, with ref. to his letter No. 7897 dated 31-1-55. The estimate is returned herewith. His attention is invited to the article on pipe culverts mentioned in the endt. to C.E. above.

The T.O. Coorg.

The Hon. Deptt.

The Bill clerk.

HSN
17.2.55.

17.2.55

enclosure to
[illegible]
C.E.
19-2-55

To the E.E. C.P.W.D. Coorg with the request that the journal issued by the All India Road Conference Congress containing an article on 'pipe culverts' given to him by the H(illegible) may be sent to the D.O. Coorg.

Copy of the letter No.421 dated 25-4-55 from the Section Officer to the Sub Divisional Officer, Virajpet -

Subject:-Dispute regarding Begur road -

The first culvert along the above road is almost completed and the 2nd culvert at the other end of the paddy fields is concreted. This point of culvert was shown by the M.L.A. Sri Ganapathy and acertained the Begur road alignment was settled. But after the concrete was laid the Begur people started the objection. For the same the matter was referred to the Parpattigar for demarcation of the road alignment. But it was reported that even the Shanbogh wo had g come for the marking was not allowed and it appears he had go without doing the same. Hence the culvert along that Road(II culvert) is stopped till the dispute is settled. The Statement of the Contractor will be submitted subsequently. Necessary arrangements may be made to settle the matter.

Sd/- Section Officer, T.Shettigeri.

No.352/26-4-55.

Submitted to the Irrigation Officer, Mercara. Construction of a pipe culvert along Begur road is nearing completion. Beyond Bengurkoli the road is neither defined nor formed. There has been a big controversy about the alignment of the road beyond Bengurhole. As such the work is held up. This may please be referred to the Project Executive Officer, to get the road defined before taking up such works on the road. This may please be treated as urgent as the people are obstructing the contractor from doing any work.

Sd/-Sub Divisional Officer, V.Pet.

No..484.. Mercara, dated the 2nd May, 1955.

Copy transmitted to the Chief Secretary to the Government

favour of further needful.

Copy to the Development Commissioner for favour of needful.

IRRIGATION OFFICER, COORG.

2/5.

Immediate.

No.A-5 2913 /NES-55 Mercara, the 18th May, 1955.

To

The D.C., Coorg.

Sub:-National Extension Service - Construction of culverts along Begur road.

DESPATCHED.

Sir,

I am directed to refer to endorsement No.484 dated the 2nd May, 1955, from the I.O. Coorg, on the above subject and to request you kindly to direct the A.P.E.O. to define the road beyond Begurkolli so that the work of construction of the second culvert on the road may be resumed and the work completed early.

Yours faithfully,

Ch. Secy.

Copy to the I.O., Coorg, for informatio

14.5.55

Subject:-Community Projects - Bridge across Choranahole at Thalthari Shettalli.

Letter No.1655/55 dated the 6th February, 1955, from the S.E., M.I.Deptt.

The S.E., M.I., Department, has forwarded an estimate amounting to Rs.15,000/- for the construction of a bridge across Choranahole at Thalthare Shettalli village, for the sanction of the Govt.

In this connection it may be stated that this item of work has been included in the list of works approved by the State Development Committee and the provision made for this work in the list is Rs.7,000/-

It is for consideration whether the estimate may be sanctioned and the expenditure debited to the head "63-B-Community Development Projects - II.Community Projects - H.Communications - Works" or the remarks of the D.C. may be obtained before sanction is accorded.

For orders.

8391 / 14.2.55

M811 / 8.2.55

8.2.55

CG. Secy

For remarks

No. 1934 / 11.2.55

10/2/55

U/o Development Commissioner

No. 9172 / 17.2.55 Though the estimate is rather high, as the road is an important one, it may be sanctioned. The Committee has been under the impression that the bridge is necessary.

16/2

Chief Secretary

GOVERNMENT SECRETARIAT 1 FEB

Submitted. Please see the remarks of the D.C. at para 5 of these notes. It is for condiseration whether the estimate for Rs.15,000/- may be approved and the

expenditure sanctioned and debited to C.P. funds...

For orders.

(from page 6 of this book)

HBM
23.2.55

Jpr
23.2.55

May be sanctioned

439/55

24/2/55

les 24/2

~~M.K.O~~
Th. 7.84

Kml 24/2 les 20/2

Draft order put up for approval.

HBM
1/3/55

Jhv
1.3.55

1/3/55

Issued on 5-3-55

PUC.

Letter No.275 dated the 19th April, 1955, from the I.O., Coorg.

---

11 The PUC is a letter addressed to Mr.Peter Gonsalvas, Contractor, Somwarpet, by the I.O., Coorg, with a copy endorsed to this office, regarding the construction of a bridge at Gargandur.

12 The bridge works (two bridges) referred to, it is presumed, are the construction of bridges across Choranahole at Gargandur and Talthare-Shettalli. Mr. Peter Gonsalvas, though he agreed to have undertaken at the beginning to take up both the bridge works, has now expressed his inability to take up the bridge work at Gargandur. In the meanwhile one Mr.N.Mullayya, Planter, Somwarpet, has come forward to take up the said work under the same conditions, etc., as those of Mr.Peter Gonsalvas.

13 The I.O. while forwarding letters both from Mr. Peter Gonsalvas and Mulliah, states that if Mr.Peter declines to take up both the works as agreed to previously the earnest money of Rs.750/- has to be recovered and forfeited to Govt. Secondly the I.O. points out that ~~that~~ the offer of Mr.Mulliah also cannot be accepted as he had also tendered stating that he will take up the work at the estimated cost after the monsoon. The I.O. seeks orders in the matter.

14 In this connection it may be stated that the I.O. has not given any indication as to whether there is any other contractor who is willing to take up the work at the estimated rates, except Sri.Mulliah, before the monsoon. In the absence of any other contractor, it may perhaps be better that the offer of Mr.Mulliah is accepted and the work entrusted to him, as there is not much time left before the monsoon commences.

15 As regards the forfeiture of the earnest money of Rs.750/- for not taking up the work as agreed to by Mr.Peter Gonsalvas, the contractor may perhaps be given a chance this time with a warning in view of the fact that he has to execute the other bridge work at Thaltare-Shettalli.

If any other contractor is forthcoming to take up the work at the estimated rates before the monsoon, the I.O. may be requested to entrust the work to that contractor and not to Sri.Mulliah. 16

For orders.

(from para 1 of this note)

H801
27.4.55.

I.O. to mech 17
29/4/55

Submitted. In the meanwhile another reference has been received from the I.O. stating that as per the oral instructions from the M(L&O) the earnest money from the contractor, Mr.Peter Gonsalvis will not be recovered and the work will be entrusted to Sri.Mulliah, who has agreed to take up the work at the estimated cost after September, 1955. The I.O. seeks confirmation of the above oral orders of the M(L&O). 18

If approved the oral instructions may be confirmed. 19

For orders.

(From para 2 of this note)

H801
3.5.55.

Hor.
3.5.55

4/5/55

Ch/Engr

20 M.L.O

Draft letter put up for approval.

H801
7.5.55

APV
7.5.55

Ch. Engr

GOVERNMENT OF COORG
IRRIGATION DEPARTMENT.



SID.No.1655/1000/55. Virajpet, the 6th February 1955.

From - The Superintending Engineer,
Irrigation Department, Coorg,
VIRAJPET.

To - The Finance Secretary,
Government of Coorg,
MERCARA.

Sir,

Subject:- Bridge across Chornahole at Thalthari Shattali village.

Immediate

I write to enclose herewith the estimate for constructing a bridge across chornahole near Thalthari Shattalli village, for Rs.15,000/- together with the calculation, estimate and blue print and an explanatory report for favour of kind and early sanction. This work is included in the current year programme approved in No.A. 5.13338/C-P D.Dis.398 of 8.11.1954.

Yours faithfully,

M.R. Krishnamurti Rao

(M.R.Krishnamurti Rao)
SUPT. ENGINEER,
IRRIGATION DEPARTMENT.COORG.

Enc.

Report - one sheet.
Estimate - one sheet.
Blue print - one.
Calculation sheet - Two sheets.

mmn-

REPORT TO ACCOMPANY THE ESTIMATE FOR THE CONSTRUCTION OF A BRIDGE ACROSS CHORNAHOLE AT THALTHERI,SHATTALI VILLAGE - SOMWARPET NAD.

.....

Ref: This is approved by Government in current year's programme vide No.A.5.13338/C-P D.Dis.398/54 of 8.11.1954.

Amount of Estimate:15,000/-

The proposed bridge is across chornahole at Thalthari, Shattalli Village and connects the Somwarpet Mercara road at Nagaroor.

At the bridge site it has a catchment of 5 square miles and the maximum flood discharge is estimated as 2485 cusecs. and three spans of 20 feet are provided for sufficient waterway.

The road way is of T-beam slab type and the same is disigned for a B-Class loading. For the parapets R.C.C. pillars at 6' intervals,with two cross beams are provided for each panel.

The estimate amounts to Rs.15,000/-. This may kindly be sanctioned early.

(M.R.Krishnamurti Rao)
SUPT. ENGINEER,
IRRIGATION DEPARTMENT.COORG.

mmn-

GOVERNMENT OF COORG. IRRIGATION DEPARTMENT.

Estimate for the Construction of a bridge across Chormatole at Thalthani shattali village, Somavarpet road.

Sl. No.	Item of work.	No	L	B	D	Contents	Unit Rate	Cost.
1.	Clearing site							200
2.	Earth work excavation for foundation in all soils including benching in hard rock.							
	Abutments	1	22½	9	1½ av.	2835		
	Returns	1	22½	7½	12	2025		
		1X2	3	3	2	216		
	Piers	1X2	9	3	4½	243		
		1X2	22½	4	3 av.	540		
	For providing suffecient water way	1	40	32	$\frac{0+10}{2}$	6400		
	Add Extras					741		
					Total =	13,000 c.ft.	100 c.ft. 40-00	520
3	Cement Concrete 1:3:6 for foundations in granite jelly 1½" size, laying, tamping etc. complete	1	22½	9	1	203		
		1	22½	7½	1	168		
		1X2	3	3	1	18		
		1X2	9	3	½	27		
		1X2	22½	4	1	180		
						596 c.ft.	100 c.ft. 1300	775
4	Coursed rubble masonry II nd sorting in C. mortar 1:6 with granite rubble	1	21	$\frac{3+3}{2}$ 1½	12	1323		
		1X2	$\frac{4½+0}{2}$	2	12	108		
		1X2	4½	2	2½	45		
		1	21	$\frac{3+6}{2}$	11	1040		
		1X2	$\frac{3+0}{2}$	2	11	66		
		1X2	3	2	13½	162		
		1X2	9	2	6	216		
		1X2	16½	2¼	8	594		
		1X2	21	2½	3	315		
						3869 c.ft.	100 c.ft. 100-00	3869
5.	Cut stone work in C. mortar 1:3 for the cut and ease waters of pier	1X2X2	2½	2¼	8	81 c.ft.	200	162
						Total		5526

C/O.

B/F. 5526.

6. R.C.C. T.Beam and Slab 1:2:4 for decking including centring form work etc, Complete as per design.								
T. Beam	1X3	67	15/12	27/12	565 c.ft.	c.ft	7-00	3955
R.C.C. Slabs	1	67	16	.13/12X2	581 c.ft	c.ft	5-00	2905
7. Pointing with C. mortar 1:3 after racking the joints 1" deep for Expand faces of masonry	1X2	22	—	11	484			
	1X2	4	—	w. 5	40			
	1X2X2	17	—	8	544			
					1068 sq.ft.	sq.ft	10-00	107
8 Providing R.C.C. Pillars and cross bars at 6' centres for the Parapet	1X2X2	90	1/6	1/4	15			
	1X15X2	1/2	1/2	2 1/2	19			
					34 c.ft	c.ft	5-00	170
9. Providing Cement Concrete wearing Coat for the road. Surface (1:2:4) with 1/2" to 3/4" granite jelly, including laying, taping, curing etc, Complete.	1	67	18	1/4	302 c.ft.	c.ft	2-40	680.
10. Providing pitching for the bed with rough stones with necessary jelly wedging								
Toe walls	1X2	64	3	3	1152			
Bed Pitching	1X3	20	22	1 1/2	1980			
					3132 c.ft.	100 c.ft	22-00	689
11 Approach and Draft training of the banks of the Wales way and formation of approach roads to the Bridge	}		Lump Sum					400
12 Miscellaneous and unforeseen Charges	}		Lump Sum.					668

Total = Rs 15,000/=

Superintending Engineer,
Irrigation Department, Coorg,
VIRAJPET.

No.A-5-20965 /CPA-54
Mercara,, the 5 March, 1955.

Sub:-Community Projects -- Construction of a bridge across Choranahole at Thalthare Shettalli village..

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.15,000/- (Rupees fifteen thousand) for the construction of a bridge across Choranahole in Thalthare Shettalli village.

2. The expenditure ~~should~~ will be debited to the head "63-B-Community Development Projects - II.Community Projects -H.. Communications -- Works" in the Coorg State Budget for the year 1954-55..

By Order of the C.C.

Ch.Secy.

To

The A.G.,Mysore, through the Fin.Deptt.

The S.E.,, M.I.Department, Virajpet, with ref. to his letter No.1655/55 dated 6-2-55.. The estimates and plans are returned herewith duly approved.

The D.C.,Coorg.

The I.O.,Coorg.

The T.O.,Coorg.

The Fin.Deptt.

The Bill Clerk..

M801
1/3/55 1.3.55

URGENT.
No.....275...

Minor Irrigation Office,
Coorg, Mercara, dated the 19 April, 1955.

To

Peter Gonslvas,
Contractor, Somwarpet.



Sir,

Subject:-Construction of Birdge at Gargandu

Your have stated in your letter dated 12-4-55 that you are not in a position to take up the above work.

When you were questioned about this at the time of issuing work order you told the undersigned that you were confident of taking up both the works tendered by you.

Your denial after lapse of 12 days has caused us lose previous time.

According to rules you have to pay the earnest money towards the above work and this will be forfeited to Government if you fail to under take the work and complete it within the specified time.

Your reply may please be given within 3 days whether you wish to do the work yourself or it is to be disposed of by the department. Otherwise, for taking furhher action in the matter.

Yours faithfully,

(Sd) —

(C.VISWESWARIAH)
IRRIGATION OFFICER, COORG.

BSB/19-4.

Copy forwarded to the Sub Divisional Officer, Somwarpet

With reference to No.156 dated 15/16-4-55.

Copy transmitted to the Chief Secretary to the Government of Coorg together with ~~copies of~~ letters from the tenderedr Contractor Shri Mulliah for kind perusal and orders. (and return of the letter back)

Sri Gonsalvas had been definitely warned that he should not plead inability of taking up both the works at a later date. He had agreed to do both the works and so work order was issued on 31-3-55.

If has has to give up one of the works the Earnest Money of Rs. 150 /- has to be recovered and forfeited to Government.

Sri Mulliah now states that he is prepared to do the work at the rates of Peter Gonsalvas. This is not acceptable as Sri Mulliah had also tendered stating that he will do at the estimated rates after monsoon.

19.4.55

IRRIGATION OFFICER, COORG.

Somwarpet.

12.12.55.

From,

Peter Gonsalves,
Contractor.
Somwarpet.

To,

The Irrigation Officer,
Mercara.

Through, The S.D.O. Somwarpet.

Sir,

With reference to your work order no. dated - -55, I request you to kindly cancel my work order for Jaltare Shettalli Bridge as I will not be able to complete Two big bridge works in time. I will carry out the bridge work at Garagandur and will complete it in time. I request that my appeal may please be considered.

Yours faithfully,

(Sd. Peter Gonsalves)-

Somwarpet.

13. 4. 1955.

From,

M. Mullayya.

Planter.

To,

The Irrigation Officer, Coorg,

Mercara.

Through

The S. D. O. Somwarpet.

Sir,

Sub:- Contract of Kalkare Shettalli Bridge

I learnt from the S.D.O. Somwarpet that the contract of the above work entrusted to Sri Peter Gonsolvis will be cancelled as per his will. Hence, I request you to kindly entrust the work to me which I am prepared to complete with in the prescribed time. and also I am prepared to take up the work as per the valid ~~contract~~ of Sri Peter Gonsolvis. I will pay necessary deposit if ordered.

Awaiting for early orders in this matter.

Yours faithfully,

M. Mullayya.

13. 4. 1955

A

14/4

MINOR IRRIGATION DEPARTMENT.

No. 455

Office of the Irrigation Officer, Coorg, Mercara, dated 30-4-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Chief Secretary to the
Government of Coorg, Mercara.

Sir,

Subject:- Construction of a Bridge at Thaltheres Shettalli -

Reference:- This office No.MI.275 dated 19-4-55- Pue-I

In continuation of this office letter dated 19-4-55 cited above, I write to state that the Contractor need not be penalised for not undertaking the work as per his original quotation. In accordance with the oral orders of the Minister for Law & Order, the earnest money will not be recovered from him and the work will be entrusted to " Sri.Mulliah who has agreed to take the work at estimated rates after September, 1955, which will result in some savings to Public money.

This may kindly be confirmed.

Yours faithfully,

IRRIGATION OFFICER, COORG.

No.A-5 / 2534 /CPA-55. 7a
Mercara, the 11 May, 1955.

DESPATCHED.

To

The I.O., Coorg.

Sub:-Construction of a bridge across the Choranahole in Thalthare-Shettalli.

Sir,

I am directed to refer to your letter No.455 dated the 30th April, 1955, on the above subject and to state that the oral instructions issued by the M(L&O) in connection with the construction of the bridge across Choranahole in Thalthare-Shettalli village is confirmed.

Yours faithfully,

Ch. Secy.

HSN.
7.5.55

JHW
7.5.55

National Extension Service - Construction of a bridge on Tittimatti-Konanakatte road across a tributary to Marur Hole.

Letter No.8576 dated the 4th March, 1955, from the I.O., Coorg.

---

1. Construction of a bridge across a tributary of Marur Hole on Tittimatti-Konanakatte road has been included in the list of works for 1954-55. The I.O. states that this is a major work and will cost over Rs.20,000/- and therefore he requests that the Planning Section may please be requested to take up this work.

As all major works included in the approved list are being taken up by the P.W. It is therefore for consideration whether the work may be entrusted to the Planning section.

For orders.

HSM
8.3.55

Jpr
8.3.55

Chf. Secy

May be asstd.
Planning Sub-Division will prepare the plan and Estimate. It should be possible to keep down the Estimate below Rs 20000/—.

M.L.O

8/3/55

Yp

KLL
10/3

Draft letter put up for approval.

HSM
12.3.55

Jpr
12.3.55

Chf. Secy

MS/55

MINOR IRRIGATION DEPARTMENT.

No. 8576.

Office of the Irrigation Officer, Coorg,
Mercara, dated 4-3-*1955.*

From

THE IRRIGATION OFFICER, COORG,
MERCARA.



To

The Chief Secretary to the
Government of Coorg, Mercara.

Sir,

Subject:-Proposed construction of a Bridge on Thitimathi- Konankatte road across a tributary to Marur hole -

---

I write to state that the above Bridge work is included in the list of works for 1954-55.

This is a major work which will cost over Rs.20,000/-.

This may kindly be referred to Planning Division for detailed investigation as per decision arrived at the meeting on 6-1-55.

Yours faithfully,

C. Viswewariah 4/3/55

(C.VISWESWARIAH)
IRRIGATION OFFICER, COORG.

mk 5.3.55

Copy transmitted to the Development Commissioner for favour of information.

Copy forwarded to the Sub Divisional Officer, Virajpet. If these are culverts required ~~requirxxx~~ on the road estimates for these may be sent up early.

BSB/3-3.

No. A-5, 22020 / NES-54.

DESPATCHED, Mercara, the 17th March 54

To,

The S.E. H.D. Deptt.
Veraipet.

Sub:- N.E.S. — Construction of a bridge on Telticonalte - Konanakalte road.

Sir,

I am directed to state that the construction of a bridge along Telticonalte - Konanakalte road, included in the list of works included in the programme for 1954-55 is said to be a major work costing over Rs. 20,000/-. I am therefore to request you kindly to entrust this work to the Planning Section for necessary action.

Yours faithfully.

Ch. Secy.

I am to add that it should be possible to keep down the Estimate below Rs 20000/

copy to the D.E. Coorg.
copy to the D.O. Coorg with ref. to his letter No. 8576 dated 4-3-55.

12.3.55

12.3.55

No. 9755/CPA-54,
Office of the Development Commissioner,
Community Projects, Coorg,
Mercara, the 11th March, 1955.

From
The Development Commissioner,
Community Projects, Coorg,
Mercara.

To
The Superintending Engineer,
Minor Irrigation Department,
Virajpet.

Sub:- Proposed construction of a bridge on Thittimathi Konankatte road across a tributary to Marur hole -

****

Sir,

It was decided to construct a wooden bridge across a tributary to Maroor river on the Thittimathi - Konankatte road at the meeting held in the Assembly Hall on 5-3-1955. I request you kindly to take action in the matter.

Yours faithfully,

for Development Commissioner.

Copy to the Irrigation Officer, Coorg, with reference to his letter No.8576 dated 4-3-1955, addressed to the Chief Secretary to the Government of Coorg.

2) Copy to the Chief Secretary to the Government of Coorg.

Sri/-

Subject:-National Extension Service - Construction of a regulator across Putichethodu in Ponnampet Nad.

PWD | Endorsement No.331 dated the 12th March, 1955 from the D.C. Coorg.

---

1 The I.O. Coorg has submitted an estimate amounting to Rs.1,900/- for the construction of a regulator across Putichethodu in Mugutugeri village, for the sanction of the Govt.

2 The D.C. states that the work has been included in the approved list and therefore recommends that the estimate may be sanctioned and the expenditure debited to N.E.S. funds.

3 The report accompanying the estimate does not make any mention about the acreage which is going to be irrigated by the proposed regulator. However, it is for consideration whether the estimate may be sanctioned and the expenditure debited to N.E.S. funds.

For orders.

4811
13.4.55

13.4.55

Cl. Copy

May be sanctioned. I.O. may be asked to furnish the area served by the proposed regulator.
14/4/55

19.4.55

Draft order put up.

4891
22.4.55

22.4.55

Chlly

22/4/55

MINOR IRRIGATION DEPARTMENT.

No. 84

Office of the Irrigation Officer, Coorg,
Mercara, dated 7-4-1955.

From
THE IRRIGATION OFFICER, COORG,
MERCARA.

To
The Development Commissioner,
Community Projects, Coorg, Mercara.

EXECUTIVE OFFICER 9.55 9.4.55 COMMUNITY PROJECTS COORG

Subject:- Constructing a Regulatore across Putichethodu in Ponnampet Nad -Estimate for Rs.1900/- ----

I write to enclose herewith the above estimate for favour of early sanction.

This work is included in the Programme of work for 1954-55.

COORG GOVERNMENT SECRETARIAT 13 APR 1955

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

No. 331
12.4.'55.

BSB/6-4.

Enclosures.
1. Report.
2. Estimate.
3. Drawings.

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been included in the list of works proposed to be taken up during 54-55. The expenditure may be debited to 63- B. Community Projects (ii) National Extension service schemes. (c) Irrigation - works.

for

DESPATCHED

No.A-5- 1550 /NES-55.
Mercara the 26 April, 1955.

Sub:-National Extension Service - Construction of a regulator across Putiche thodu in Mugutageri village - Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.1,900/- (Rupees one thousand nine hundred) for the construction of a regulator across Putiche thodu in Mugutageri village, Ponnampet Nad 2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (ii) National Extension Service scheme - C.Irrigation - Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Deptt

The D.C.,Coorg, with ref. to his endt. 331 dated 12-4-55.

The I.O.,Coorg with ref. to his letter No.84 dated 7-4-55. The estimates are returned herewith duly approved. The area that is going to be served by the proposed regulator may kindly be furnished for the information of the Govt.

The T.O. Coorg.

The Fin.Deptt.

The Bill,Clerk.

M801
22.4.55

Subj:- Community Projects - Construction of a Culverts on approach road to Napoklu town from Hercara road.

PWC. | Endorsement No. 8795 dated 15-3-1955 from the D.C. Coorg.

1 The D.O. Coorg has submitted an estimate amounting to Rs. 1,200/- for the construction of an a culvert ~~along~~ on approach road to Napoklu town from Hercara road, for the sanction of the Govt.

2 The work has been included in the list of works programmed for 1954-55 and therefore it is for consideration whether the estimate may be sanctioned and the expenditure debited to C.D. funds as recommended by the D.C. Coorg.

For orders.

M801
21/3/55.
Asst
21.3.55

Cl-Secy

M.L.O

(~~Ex~~ T.Sd)

May be sanctioned

LP
21/3/55

YS

Sec
22/3

DM
23/3

LP
25/3/55

Sec
24/3

Draft order put up.

M801
26.3.55
Asst
26.3.55

Cl-Secy

LP
26/3/55

MINOR IRRIGATION DEPARTMENT.

No. 8795

Office of the Irrigation Officer, Coorg,
Mercara, dated 15-3- *1955.*

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, MERCARA.

92.22
16.3.'55

Sir,

Subject: Cónstruction of a culvert on approach road to Napokulu town from Mercara road below High school.

Estimate No. 230. Amount of Estimate Rs. 1200/-

I write to enclose herewith the above estimate for favour of early sanction.

This work is included in the list of works for 1954-55.

Yours Faithfully,
C Mc Iver Wood
15/3/55
Irrigation Officer, Coorg,

Mercara.

GOVERNMENT SECRETARIAT. COORG
19 MAR 1955
15/mc

1. Report.
2. Estimate.
3. Drawing

No. 9928
17.3.55.

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been included in the list of works approved by the Govt. The expenditure may be debited to 63-D-Community Projects - II-Community Projects (A) Community works.

for Development Commissioner

No.A-5/22911 /CPA-54.

Mercara, the 30 March, 1955.

DES ED.

Sub:-Community Projects - Construction of a culvert on approach road to Napoklu town from Mercara road - Expensiture Sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.1,200/-(Rupees one thousand two hundred) for the construction of a culvert on approach road to Napoklu town from Mercara road.

2. The expenditure will be debited tom to the head "63-B-Community Development Projects - II.Community Projects - H. Communications - Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore through the Fin.Deptt.

The D.C.,Coorg, with ref. to his endt. No.9928 dated 17-3-55.

The I.O.,Coorg, with ref. to his letter No.8795 dated the 15th March, 1955. The estimates are sent herewith duly approve

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

26.3.55

26.3.55

Subject:- Community Projects - Construction of Nagathirtha anicut in Churangala Bhagamandala.

PWD. | Letter No. 9929 dated 17-3-55 from the D.C. Coorg.

The D.O. Coorg has submitted an estimate amounting to Rs. 2.700/- for the construction of an anicut in Churangala village. for the Sanction of the Govt.

The D.O. States that this work is included in the list of works approved for 1954-55. But the D.C. states that though the work has been in the approved list of works for 1954-55, the estimate has been got up as per the personal inspections of the M(L+O).

It may be stated that in the list of works, construction of an anicut across Cauvery river near Hosur House in Churangala has been included - It is not, however, clear whether the estimate now submitted relates to same work or to a different one. However, as the M(L+O) has directed, it is stated, to take up the work it is for consideration whether the estimate may be sanctioned and the expenditure debited to C.P. Funds.

For orders.

46575

M&I
21.3.55.

Jpt
21.3.55

Clerk
M-L-O
(1-4-54)

May be sanctioned
21/3/55

Yes
Kell
23/3

Secy
23/3

Please see paras 4 & 5 of Hindi order.

Draft order put up.

H801
26.3.55

26.3.55

26/3/55

MINOR IRRIGATION DEPARTMENT.

No. 8792

Office of the Irrigation Officer, Coorg,
Mercara, dated 15-3-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

9223
16.3.55.

Sir,

Subject: Construction of Nagathirtha Anicut in Cherangala-Bhagamandala Section.

Estimate No. 261. Amount of Estimate. Rs.2700/-

I write to enclose herewith the above estimate for favour of early sanction.

Thia work is included in list of works for 1954-55.

Yours Faithfully,
15-3-55
Irrigation Officer, Coorg,
MERCARA.

Enclosures:

1. Original petition.
2. Report.
3. Estimate.
4. Drawings.
5. Atchkat Statement.

No. 9929
17.3.55.

Transmitted to the Chief Secretary to the Government of Ceylon for favour of Parliament the estimate.

Although the work has not been included in the list of works approved by the Govt., the estimate has been submitted as directed by the Minister for Law & order. The Hon. Minister has given the above orders on a representation made by Major J. P. Ramanayake M.P. The expenditure may be debited to 63- B- Community Projects - II Constructive Projects (C) Irrigation works.



Development Commissioner

DESPATCHED.

No.A-5 22905/CPA-54 ch
Mercara, the 30 March, 1955.

Sub:-Community Projects - Construction of Nagathirtha anicut in Cerangala village Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.2,700/-(Rupees two thousand seven hundred) for the construction of Nagathirtha anicut in Cherangala village.

2. The expenditure will be debited to the head "63-B-Community Development Projects - II.Community Projects - C.Irrigation -Works in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Deptt.

The D.C.Coorg, with ref. to his endt.r No.9929 dated the 17th March, 1955.

The I.O.,Coorg,with ref. to his letter No.8792 dated 15-3-55. The estimates are enclosed duly approved.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

H811 26.3.55 JHW 26.3.55

Letter No.15 dated the 2nd April, 1955, from the I.O., Coorg.

---

1 Estimates amounting to Rs.15,000/- and ~~Ex~~ Rs.19,200/- were sanctioned for the construction of bridges across Choranahole at Thalthare Shettalli and Gargandur respectively.. The I.O. states the tenders were called for the above works and three tenders were received. The tender of Mr.Peter Gunsolves is the lowest and it exceeds the estimated amount by 6%. The I.O. further states that the lowest tender has been accepted and the contractor has been given the work order to start work in anticipation of sanction. Further it is stated that the M(L&O) has orally approved the action taken by the I.O, and he therefore seeks confirmation of the oral orders.

2 It is for consideration whether the oral orders may be confirmed.

The additional expenditure will have to be met from the C.P. funds when the revised estimates are received for sanction.

P.L.801
5.4.55

Hpr
5.4.55

Chf-Sec

Tng
6/4

4 The I.O.'s action may be approved

M.L.&O
Yes Sir.

5 Approved.
7/4/55

6 Para 1 says that the estimates sanctioned for the two works were respectively Rs.19200/- and Rs 15000/- The tender now accepted quotes Rs 18897/- and Rs 13900/-. Why does para 3 state that the

The excess expenditure will have to be met when the revised estimates are placed for sanction. What is the excess, and how does the revision of the estimates arise? These points may be clarified

...illegible
10/4

Resubmitted. Please see the minutes of the M(L&O) at para 6 of these notes. Paras 1 & 2 of the office note is based on the covering letter of the I.O. (PUC). On enquiry on points raised by the M(L&O) at para 6 of these notes, it is learnt from the I.O. that a few items, such as unforeseen charges, supervision charges; etc., included in the estimates do not appear in the tenders submitted by the contractors. When all these factors are taken into account along with the tendered amount, the expenditure comes to about 6% in excess of the sanctioned estimate.

A draft letter to the I.O. as per para 5 of these notes is put up for approval.

(from para 7 of these notes)

13.4.55

13.4.55

May be issued

14/4/55

May be issued
& item put up to
M.L.O.

15/4

Issued on 18-4-55

MINOR IRRIGATION DEPARTMENT.

No. 15

Office of the Irrigation Officer, Coorg,
Mercara, dated 2-4-1955.

G.D.I.

COORG GOVERNMENT SECRETARIAT. 4 - APR 1955 115

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Finance Secretary to the
Government of Coorg, Mercara.

Sir,

Subject:-Constructing Bridges across the ChoranaHole at Garagandur and Taltare Shettalli -

---

Tenders were invited for the above work and three tenders ~~quoted rates~~ were received. The tender of Sri Peter Gunsolvas is the lowest and it exceeds the estimated amount by 6%. The comparative statment and the original tender documents are enclosed herewith for favour of reference and return.

The lowest tender has been accepted and the contractor has been issued work order to start work immediately in anticipation of approval.

The Minister for Law & Order has orally approved this and this may kindly be confirmed.

Encl:-Tender documents.

Yours faithfully,

IRRIGATION OFFICER, COORG.

BSB/2-4.

No.A-5 970 /CPA-55
Mercara, the 18th April, 1955.

To

The I.O., Coorg.

Sub:-Construction of bridges acros Chora-nahole at Gargandur and Thalthare-Shettalli.

Sir,

I am directed to refer to your letter No.15 dated the 2nd April, 1955, on the above subject and to state the action taken by you in regard to the acceptance of the tender, etc., is approved.

2. The enclosures to your letter quoted above are returned herewith.

Yours faithfully,

Ch.Secy.

Subject:-National Extension Service - Construction of a foot bridge near Parakatageri school.

Endorsement No.192 dated the 7th April, 1955, from the D.C., Coorg.

The I.C. Coorg has submitted an estimate amounting to Rs.4,900/- for the construction of a foot bridge near Parakatageri school building in Srimangala Nad. The D.C. states that this work has been included in the list of works proposed to be taken up during 1954-55 and also that a foot bridge at that place is necessary.

It is therefore for consideration whether the estimate may be sanctioned and the expenditure debited to N.E.S. funds. for the current year.

For orders.

May be sanctioned

Draft order put up.

DESPATCHED.

No.A-5/1257/NES-55 Mercara, the 21st April, 1955.

Sub:-National Extension Service - Construction of a foot bridge near parakatageri school building - Expenditure sanction of.

//

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.4,900/- (Rupees four thousand nine hundred) for the construction of a foot bridge near the Parakatageri school building in Srimangala Nad.

The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (ii) National Extension Service - H. Communications-Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G., Mysore, through the Fin.Deptt

The D.C. Coorg, with ref. to his endt. No.192 dated 7-4-55.

The I.O., Coorg, with ref. to his letter No.29 dated 4-4-55. The estimate is returned herewith duly approved.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

16.4.55

16.4.55

MINOR IRRIGATION DEPARTMENT.

No. 29

Office of the Irrigation Officer, Coorg, Mercara, dated 4-4-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:-Constructing Foot Bridges near Parakatageri Srimangala Nad -

---

I write to enclose herewith the above estimate for favour of early sanction.

The main foot bridge is included in the list of works for 1954-55.

But the smaller one also included in the estimate now enclosed is fournd to be necessary in order to fulfil the utilility of the main foot bridge to completion.

Enclosures:
1. Report.
2. Estimate.
3. Drawings.

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

BSB/28-2

OFFICE OF THE PROJECT EXECUTIVE
COMMUNITY PROJECTS COORG
No. 101.
Date 5.4.55.

Irrigation Officer,
COORG.

375/9.4

No. 192/7.4.'55.

Transmitted to the Chief Secretary to the Government of Kerala for favour of sanctioning the estimate. The work of reconstructing a foot bridge near Punkattangiri Kavu has been included in the list of works proposed to be taken up during 1954-55. The construction of a smaller foot bridge is also considered necessary. The expenditure may be debited to 63-B - Community Projects - (ii) National Extension Service (b) communication - works.

Development Commissioner

B

Subject:-Community Projects - Construction of an anicut across Valletu stream in Ballmavati village, Napoklu Nad.

Endorsement No.194 dated the 7th April, 1955, from the D.C., Coorg.

The I.O., Coorg, has submitted an estimate amounting to Rs.7,000/- for the construction of an anicut across Valletu stream in Ballmavati village, Napoklu Nad. The proposed anicut, it is stated, will irrigate about 71 acres in all and that as a result of this about 2000 batties of paddy are expected as additional yield.

As this work has been included in the list of works approved to be taken up during 1954-55, the D.C. recommends that the estimate may be sanctioned and the expenditure debited to C.P. funds.

For orders whether the estimate may be sanctioned.

11.4.55.

11.4.55

May be Sanctioned.

11/4/55

14/4

12/4

15/4.

Draft order put up.

16.4.55

16.4.55

18/4/55

MINOR IRRIGATION DEPARTMENT.

No. 35

Office of the Irrigation Officer, Coorg,
Mercara, dated 5-4-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:- Anicut across Valletee stream in Ballamavati village, Napoklu Nad - Estimate No. ~~950~~ 2 - Estimate amount Rs. 7000 /-.

I write to enclose herewith the above estimate for favour of early sanction.

This work is included in the list of works for 1954-55.

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

THE PROJECT EXECUTIVE OFFICER * 138 6.4.55 * COMMUNITY PROJECTS, COORG *

GOVT. SECRETARIAT

373

BSB/I.S. No. 194 7.4.55.

Enclosures.
1. Report.
2. Estimate.
3. Drawings.

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been included in the list of works proposed for execution during 1954-55. The expenditure may be debited to 63-B. Community Projects -- (i) Community Projects. (ii) Irrigation - works.

for Development Commissioner

DESPATCHED

No.A-5/1235/CPA-55 dt
Mercara, the 21 April, 1955.

Sub:-Community Projects - Construction of an anicut across Valletu stream in Ballamavati village - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.7000/-(Rupees seven thousand) for the construction of an anicut across Valletu stream in Ballamavati village, Napoklu Nad.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (1) Community Development projects - C.Irrigation-4 Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore through the Fin.Deptt.

The D.C.,Coorg, with ref. to his endt. No.194 dated 7-4-55.

The I.O.,Coorg, with ref. to his letter No.35 dated the 5th April, 55. The estimates are returned herewith, duly approved.

The T.O.,Coorg.

The Fin. Deptt.

The Bill Clerk.

16.4.55

16.4.55

Subject:-National Extension Service - Construction of culverts along Halligattu -Kunda road.

P&E - Endorsement No.191 dated the 7th April, 1955, from the D.C., Coorg.

The I.O., Coorg, has forwarded an estimate amounting to Rs.2,400/- for the construction of culverts along Halligattu-Kunda road. Provision in the estimate has been made to construct 1 masonry and four small pipe culverts.

The D.C. states that the work has been included in the list of works proposed to be taken up during 1954-55 and requests that the estimate may be sanctioned and the expenditure debited to N.E.S. funds.

It is for consideration whether the recommendations of the D.C. may be approved and the expenditure sanctioned and debited to N.E.S. funds.

For orders.

HSM 11.4.55

Chy 11.4.55

May be appd

11/4/55

HSM 16.4.55

Chy 16.4.55

Draft order put up.

18/4/55

No...27...

Minor Irrigation Office,
Coorg, Mercara, dated the 4 April, 1955.

From

The Irrigation Officer, Coorg,
Mercara.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:- Construction of culverts along Halligattu-Kunda Road - Amount of estimate Rs. 2400/-

I write to enclose herewith the above estimate for favour of early sanction.

This work is included in the Programme of work for 1954-55.

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

Enclosures:
1. Report.
2. Estimate.
3. Drawings.

BSB/4-4.

OFFICE OF THE PROJECT EXECUTIVE OFFICER
No. 100
Date 5.4.55
COMMUNITY PROJECTS, COORG

4.4.55

No. 191
17.4.55

Transmitted to the Chief Secretary to the Government of Kerala for favour of sanctioning the estimate. The work has been included in the list of works proposed to be taken up during 54-55. The expenditure may be debited to 63-B Community Projects (ii) National Extension Service (b) Communication - Roads.

Development Commissioner
19



DESPATCHED.

No.A-5/1261 /NES-55. 58
Mercara, the 21 April, 1955.

Sub:-National Extension Service - Construction of culverts along Halligattu-Kunda road - Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.2,400/- (Rupees two thousand four hundred) for the construction of five culverts along Halligattu-Kunda road.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (ii) National Extension Service -H.Communicatiosn - Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin. Depatt.

The D.C.,Coorg, with ref. to his endt.No.191 dated 7-4-55.

The I.O. Coorg, with ref. to his letter No.27 dated 4-4-55. The estimate is returned herewith duly approved.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

H&M
16.4.55

16.4.55

Subject:-National Extension Service-- Repairs to Srimangala Anicut.

PWD. Endorsement No.322 dated the 12th April, 1955, from the D.C. Coorg.

1 The I.O., Coorg has submitted an estimate amounting to Rs.1,500/- for effecting necessary repairs to an anicut which is located to the right side of Gonicoppal-Wynad road about a furlong from Srimangala town. The anicut, it is stated, is said to have been constructed in 1949.

2 The D.C. states that the work has been included in the approved list of works and therefore recommends that the estimate may be sanctioned.

3 It is for consideration whether the estimate may be sanctioned and the expenditure debited to F.E.S. funds.

For orders.

HSM
14.4.55
Jhr
14-4-55

Clerk

May be sanctioned
14/4/55

Yes
19.4.55

25/80
C.M
Thr Secy

Draft order put up.

HSM
22.4.55
Jhr
22-4-55

Clerk

22/4/55

MINOR IRRIGATION DEPARTMENT.

No. 105

Office of the Irrigation Officer, Coorg,
Mercara, dated....7.....4.....1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

EXECUTIVE OFFICER
245
11.4.55

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:-Repairs to Srimangala Anicut - Estimate No.II - Amount of estimated Rs. 1500. /-

---

I write to enclose herewith the above estimate for favour of early sanction.

This work is included in the programme of work for 1954-55.

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

429/1954

No. 322
BSB/7-4. 12.4.'55.

BSK
7/4.

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been executed. The expenditure may be debited to 63-B-Community Projects. (ii) ~~Extension~~ National Extension Service Scheme. (c) Irrigation-Works.

Document enclosed

No.A-5 1679 -/NES-55.
Mercara, the 27th April, 1955.

Sub:-National Extension Service - Repairs to Srimangala anicut -Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.1,500/- (Rupees one thousand five hundred) for effecting necessary repairs to an anicut located on the right bank side of Gonicoppal Wynad road about a furlong from Srimangala Town.

The expenditure will be debited to th the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (ii) National Extension Service Scheme -C.Irrigation - Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Dept

The D.C.Coorg, with ref. to his endt. No.322 dated 12-4-55.

The I.O. Coorg, with ref. to his letter No.105 dated 7-4-55. The estimateis returned herewith duly approved.

The Fin.Deptt.

The T.O. Coorg.

The Bill Clerk.

H801
22.4.55.

Subject:-Community Projects - Construction of a regulator in Kattemadu village.

Ptee. Endorsement No.400 dated the 15th April, 1955 from the D.C., Coorg.

---

1 The I.O. Coorg, has submitted an estimate for Rs.600/- for the construction of a regulator in Kattemadu village about three furlongs from Ammatanda house. The D.C. states that the work has been included in the priority list for 1954-55. From the proposed regulator, it is stated an increase in yield to the extent of about 1000 batties of pady is expected.

2 In the circumstances it is for consideration whether the estimate may be sanctioned and the expenditure debited to C.P. funds.

For orders.

M801
18.4.55

JHV
18.4.55

Cl.Ley

28.2.56

1-1-0

May be sanctioned

19/4/55

Kll.
20/4

19/4

Draft order put up.

M801
22.4.55

JHV
22.4.55

Cl.Ley

23/4/55

MINOR IRRIGATION DEPARTEMENT.

No. 156

Office of the Irrigation Officer, Coorg,
Mercara, dated 12-4- *1955.*

From

THE IRRIGATION OFFICER, COORG,
MERCARA.



The Development Commissioner, Coorg.
Mercara.

Sir,

Subject: Construction of a Regulator at Kattemadu Village, Mercara Nad.

Estimate No. 14. Amount of Estimate Rs. 600/=

I write to enclose herewith an estimate for the above work for favour of early sanction.

This work is included in the programme of work for 1954-55.

Yours Faithfully,

C. Nis Devaiah 11.4.55

IRRRIGATION OFFICER, Coorg.

RSS.9-4.

No. 400
15.4.55.

Enclosures:
1. Report.
2. Estimate.
3. Achkak Statement.



Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been included in the approved list. The expenditure may be debited to 63-B- Community Projects . . . . (ii) Community Projects -(C) Irrigation - Works.

Nanjunda Rao.
Development Commissioner

DESPATCHED

No.A-5 1695/CPA-55.

Mercara, the 28 April, 1955.

Sub:-Community Projects - Construction of a regulator at Kattemadu village Expenditure Sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.600/- (Rupees six hundred) for the construction of a regulator at Kattemadu village.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works -(1) Community Development Projects-C.Irrigation - Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch.Secy.

To

The A.G.,Mysore through the Fin. Deptt.

The D.C. Coorg, with ref. to his endt.No.400 dated 15-4-55.

The I.O. Coorg, with ref. to his letter No.156 dated 12-4-55. The estimate is returned herewith duly approved.

The T.O., Coorg.

The Fin. Deptt.

The Bill Clerk.

K801
22.4.55.

22.4.55

Subject:-Construction of a regulator across a jungle stream in Hodavada village.

Endorsement No.476 dated the 18th April, 1955, from the D.C., Coorg.

---

1 The I.O., Coorg has submitted an estimate amounting to Rs.2050/- for the construction of a regulator across a jungle stream in Hodavada village.

2 The D.C. states that this work has been included in the list of approved works and therefore requests that the estimate may be sanctioned. It is stated that the proposed regulator would help to irrigate about 10 acres of new land ~~as well as~~ ~~the~~ existing lands.

3 It is for consideration whether the estimate may be sanctioned and the expenditure debited to C.P. Funds.

For orders.

MSN 20.4.55

Jtr 21.4.55

Ch. Secy

May be sanctioned.

Ch. Secy

Draft order put up.

MSN 14.5.55

Jtr 14.5.55

Ch. Secy

MINOR IRRIGATION DEPARTMENT.

No. 209

Office of the Irrigation Officer, Coorg,
Mercara, dated 15-4- *195* 5.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To 486 16.4.55

The Development Commissioner, Coorg,
Mercara.

Sir,

Subject: Construction of a Regulator across a jungle Stream in Hodavada Village.

Estimate No. 13. Amount of Estimate. Rs. 2050/-

I write to enclose herewith an estimate for the above work for favour of early sanction.

This work is included in the Programme of work for 1954-55.

Yours Faithfully,

IRRIGATION OFFICER, COORG.

687
20/4.
RSS.9-4.

Enclosures:
1. Atchkat Statement.
2. Report.
3. Estimate.
4. Drawing.

No. 486
18.4.55.

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been advanced. The expenditure may be debited to 63-B-Community Projects-(i) Community Development Projects. (c) Irrigation-works.

for Development Commissioner

No.A-5- 3081 /CPA-55
Mercara, the 26th May, 1955.

Sub:-Community Projects - Construction of a regulator across a jungle stream in Hodavada village.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.2,050/-(Rupees two thousand and fifty) for the construction of a regulator across a jungle stream in Hodavada village.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (1) Community Development Projects - C.Irrigation - Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G., Mysore, through the Fin.D

The D.C., Coorg, with ref. to his endt.No.476 dated 18-4-55.

The I.O. Coorg, with ref. to his letter No.200 dated the 14-4-55. The estimates are returned herewith duly approved.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

H811
14/5/55
14.5.55

Subject:-Community Projects - Construction of Aggatha-motte weir at Hakathur.

File | Endorsement No.800 dated the 29th April, 1955 from the D.C. Coorg.

---

1 The I.O. Coorg has submitted an estimate amounting to Rs.4300/- for the construction of Aggatha-motte weir in Hakathur village. From the report it is seen that the proposed weir will irrigate about 46.77 acres and thereby an increase in yield by about 50% is expected.

2 In this connection it may be stated that from the list enclosed to the estimate it is seen that 11 land holders are going to be ~~benited~~ benefitted by the proposed weir. The D.C. in this connection states that this work has been included in the list of approved works for 1954-55 and at the meeting held on 5-3-55 it was not decided to collect donation from the beneficiaries. It was only in the case of construction of an anicut near Sri.Dambekodi Appacha's wetlands in Biligeri village, it was suggested to collect contribution from him.

3 Under the circumstances, it is for consideration whether the estimate may be approved and the expenditure sanctioned and debited to C.P. funds.

For orders.

HSM
2.5.55

HPV
2.5.55

May be sanctioned

6.5.55

Draft order put up.

HSM
7.5.55

HPV
7.5.55

MINOR IRRIGATION DEPARTMENT.

No. 385

Office of the Irrigation Officer, Coorg,
Mercara, dated 25-4- 1955.

From

THE IRRIGATION OFFICER, COORG;
MERCARA.

To

459
29.4.55

The Development Commissioner,
Community Projects, Coorg.

Sir,

Subject:- Construction of Aggathamette weir at Hakathur. Amount of Estimate Rs.4300/-

---

Reference:-

I write to enclose an estimate for the above work for favour of early sanction.

This work has been included under the programme of work for 1954-55 and named as "Anicut across a stream near Dambecodi Appacha's wet lands in Hakathur.

During the Development Committee meeting held on 5-3-55, it was decided to collect contribution from the parties who are to be the beneficiaries of this work. Necessary steps may be taken to collect this contribution.

There was no such suggestion in the proposal of this circle

Enclosures:
1. Report.
2. Estimate.
3. Drawings.

Yours faithfully,
C. Viswanathan 26/4/55
IRRIGATION OFFICER, COORG.

BSB/28-4.
mkn 28.4

No. 800
29.4.55.

Transmitted to the Chief Secretary to the Govt of Coorg for favour of sanctioning Rs 4300/- for the construction of Agathamukh weir at Hakkathoor. The expenditure may be debited to the head "62-B. Community Development Projects - I. Community Projects (C) Irrigation - Works". The work has been included in the abandoned list. It was not mentioned at the meeting held on 5/3/55 that the Akhil Coorg Contributions from the Kiri fisheries are — this case. In the case of the animal pounds to be constructed near Sri. Damle Kaka Sri. Kodandera's Sri Gandha in Bidlapuri will be suggested that donations from him may be collected. The estimates in respect of these works have not been received in this Office: Sri. Kodandera has contributed Rs 5000/- towards the construction of the Bidlapuri Panchayat School.

Yours
Development Commissioner
29/4



DESPATCHED.

No.A-5 2536 /CPA-55. 15
Mercara, the 11 May, 1955.

Sub:-Community Projects - Construction of Aggathamotte Weir at Hakathur - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.4,300/- (Rupees four thousand three hundred) for the construction of Aggathamotte weir in Hakathur village.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (1) Community Development Projects - C.Irrigation -4. Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore through the Fin.Deptt.

The D.C. Coorg, with ref to his endt. No.800 dated 29-4-55.

The I.O. Coorg, with ref. to his letter No.385 dated 26-4-55. The estimates are returned herewith duly approved.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

H891
7.5.55

Jpr
7.5.55

Subject:-Construction of a submersible bridge across Kakkatu Hole in Marenad.

PWC. | Endorsement No.801 dated the 12th May, 1954, from the D.C. Coorg.

---

1 It is stated in the PUC that while the CM visited Marenad on 22-4-54, a suggestion was given to consider the question of constructing a submersible bridge across the Kakkatu Hole just below the existing suspension bridge.

2 The I.O. to whom this matter was referred for the preparation of an estimate, etc., states that this question may have to be deferred till the Barapole question is decided in view of the submersion possibilities in that area.

3 In the light of the above it is for orders whether the matter may be pursued.

HSO
14/5/54

Chf
15.5.54

Ch. Secy. 4/ What would be approximate cost of putting up a submersible bridge at this site? I.O. may be asked to give a rough estimate.

CP
20/5/54

Endt. on the PWC put-up for signature.

HSO
26/5/54

Chf
27.5.54.

Endt: No. HD/1765/54 dated the 29th May 1954, from the D.O. Coorg.

---

5 Please see the minutes of the Ch. Secy. at para 4 of these notes. The D.O. states that the

Site proposed for the construction of a Submersible bridge is highly unsuitable for any causeway or bridge as the depth of submersion over the Suspension bridge will be nearly 30 ft.

In the circumstances it is for consideration whether this question may be deferred till the Barapole question is finally settled.

For orders.

MBN
31/5/54.

Jpn
1.6.54

Ch. Secy
1/

May be deferred until the date of Commencement of Execution of the Barapole-Hydel Project is known shortly.

UNION OF THE
CHIEF COMMISSIONER OF COORG.
No. 1173 Date 21/6

Up
15/6/54

C.C. 8

The question is whether a small Causeway of the same kind as that of the temporary one cannot be put up with rough stone construction. We are in any case ~~Spending Something like 200/-~~ amount Rs. annually (I am not sure of the exact amount) on this temporary Causeway. Cannot a Semi-permanent be of great Construction be put up? That will help to the people of Mavinad

20.6.54.

Please see para 8 of these notes.

Endt-on the PLC put-up for signature.

H801
22/6/54.

Hw
23.6.54.

Ch.Secy

24/6/54

Secy. to C.M. on 30-6-54

PLC

Endorsement No.7835 dated the 25th January, 1955, from the I.O., Coorg.

9

Please see the minutes of the C.M. at para 8 of these notes. The I.O. Coorg has submitted an estimate amounting to Rs.4,150/- for the construction of a high level causeway across Kakkatuhole.

10

It is for consideration whether the estimate may be approved and the expenditure met from the N.E.S. funds.

For orders.

(From para 9 of these notes)

H801
27.1.55.

Hw
27.1.55

Ch.Secy

May be sanctioned

AP
27/1/55

14.1.55

11 (Th. 7/5)

C.M

FINANCE DEPARTMENT.

The site proposed for the submersible ~~bridge~~ causeway is below the present suspension bridge where temporary culverts are built up every year ~~with~~ at a cost of about Rs.100/- to 150/-. If the Barapole Project is taken up this causeway will become completely useless. We expect to receive Govt of India's order with regard to Barapole Project by the end of this year. If the work is taken up it might be completely in 5 or 8 years. Even if we spend Rs.200/- for the temporary bridge (every year) that is being put up every year it is worth the cost. The present proposal is to construct a masonery causeway at Rs.4,150/- . This is the preliminary estimate. It is not known how much it will amount to when the work is completed and the whole money will become a waste when

the Barapole Project is taken up. There is another tributary higherxm up the same area. There is another road corssing this tributary reaching Peral. The I.O. says this road also will be completely under water if the Barapole Project is taken up. Therefore it is for consideration whether the estimate now under consideration should be sanctioned.

W053

M.I. 4/80
e-or

Secretary 22/5/2

Instead of spending a large sum of money for a submersible bridge or a high-level causeway (costing as much as Rs 4 lakhs) to be washed useless by reason of submersion under water ultimately when Barapole dam is constructed, it will be wiser act to build temporary causeways for use during summer season as P.S has pointed out. Therefore, I am not in favour of sanctioning the estimate.

Put up after return from Delhi 8/2.

P.S. 8.2.55

I understand that M.R.O. has since declared that this road should be taken up. Please verify and put up.

S.R. 8.2.55

The Estimates may be sanctioned.

6.4.55

Rule
6/4

Pl. put up orders regarding
leave

Draft order put up for approval.

MSN
7.4.55

MS
7/4

HPV
7.4.55

Chitty

12.4.55

No- 2023

Office of the Assistant Project Executive Officer, Virajpet
28th, April, 1954.

To

The Development Commissioner of Coorg,
MERCARA.

--

Through,
The National Extension Service Officer,
Ponnampet.

--

Sir,

During the visit of the Chief Minister of Coorg to Marenad on 22-4-1954 he suggested consequent on the request of the people of Marenad that the question of constructing a submergible bridge across Kakkatu River just below the suspension bridge may be considered. I beg to request that the Irrigation Officer Coorg, may kindly be requested to examine the feasibility of putting up a bridge and to prepare an estimate for the same.

224
28/4/54.

26.4.54

Mgn/-

ASSISTANT PROJECT EXECUTIVE OFFICER.

Dis No 192
28.4.54.

Submitted to the Development Commissioner,
Coorg. The Irrigation Officer may kindly be requested
to put up the estimate.

M. C. Annappa
28/4/54.
Extension Service officer



Dis no. 678
1/5/54

Transmitted to the Irrigation Officer,
Coorg for furnishing an estimate
prepared and submitted.



Re 1971/54
4/5/54

PRO

Returned with the question of Barapole Hydro
Electric Scheme is decided this proposal may have
to be shelved in view of submission possibilities in
this area.



I.a. 2/5/54

Reference M.1. 971/54 dt 4.5.54 from the Irrigation Officer, Coorg

---

Diary No. 801
12/5/54

To be submitted to the Chief Secretary to the Government of Coorg for favour of perusal.

Director of Irrigation

A-5-3097
22.5.54. Forwarded to the Irrigation officer, Coorg, for favour of furnishing the probable cost of putting up a submersible bridge at the site proposed.

Chief Secretary

28/5: M.1/176 5/54 dt 26.5.54

Returned to the Chief Secretary to the Government of Coorg. The site proposed for the Chief Secretary's bridge is highly unsuitable for any proposal of a causeway or a Bridge as the depth of submersion over the suspension Bridge will be nearly 30 feet.

Irrigation Officer
29/5/54

Endorsement No.MI/1765/54 dated the 29th May, 1954, from the Irrigation Officer, Coorg.

No. 5116
1-7-54.

Returned. The intention of the Government is to put up a small causeway of the same hight as that of the temporary one with rough stone construction. The State is, however, spending some amount annually on the temporary causeway and if a semi-permanent causeway is put up that will be of great help to the people of Marenad. It is therefore requested that a rough estimate for such a temporary structure may please be furnished.

4/117.

Reg 2673/54 2/7/54 S.D.O. Virajpet for submission of Estimate together with these papers in original.

Reg 2871 / 3.7.54.

Chief Secretary.

M811 22/6/54. 23.6.54.

C. Poonacha

I.a 1.7.54

Dis No 5666/53 22/1/53.

Remitted to the Irrigation Officer along with an estimate for the above work.

S.D.O. 1/7

No 7835 Re. Transmitted to the Chief Secretary
25.1.55
to the Govt of Corrg together with
an Estimate for the work as desired. Reference
accompany: If the Estimate
is sanctioned Govt the entire file may
kindly be returned as no Office is maintained
for want of Staff.

C Balasubramanian
Irrigation Officer
Mercara
25.1.55



DESPATCHED.

No.A-5 742 /NES-55. 14
Mercara, the 12 April, 1955.

Sub:-National Extension Service - Construction of a high level causeway across Kakkattu river - Expenditure sanction of. .

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.4,150/-(Rupees four thousand one hundred and fifty) for the construction of a high level causeway across Kakkattu river in Srimangala Nad.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (ii) National Extension Service Scheme - H.Communication-Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch.Secy.

To

The A.G.,Mysore, through the Fin.Deptt.

The D.C.,Coorg.

The I.O. Coorg, with ref. to his endt. No.7835 dated the 25th January, 1955. The estimate is returned herewith duly approved.

The T.O.,Coorg.

The Fin.Deptt

The Bill Clerk.

7.4.55.

7.4.55

Subject:-National Extension Service - Construction of an anicut at Mekoor village near Pollibetta.

Endorsement No.850 dated the 14th May, 1954, from the D.C., Coorg.

---

1. The I.O. has submitted an estimate amounting to Rs.2,330/- for the construction of an anicut across a stream in Mekoor village near Pollibetta. It is stated that at present a temporary anicut is built with timber logs, etc., and this anicut is not in sound condition and is subjected to damage by floods. It is therefore proposed to have a pucca anicut. The D.C. states that the work will be completed by about the 10th June, 1954.

2. It may be mentioned here that Mekoor is in the N.E.S. and therefore, the expenditure on account of this work, if the work is sanctioned, will have to be met from the allotment under the C.P. funds subject to readjustmen when relevant heads of accounts are notified by the A.G. for the N.E.S. block.

3. It is for consideration whether the estimate for Rs.2,330/- may be sanctioned and the expenditure debited to the head "63-B.Community Development Projects - II-Community Projects-C.Irrigation-4 Works" under which there is a provision of Rs.4,50,000/-.

For orders.

H891
14/5/54.

Hr
15.5.54.

Finance Secretary for remarks.

15/5/54

Finance Department.

It is presumed that this work has not been taken up ~~under~~ for execution.

In this office letter No. F.6.28189/Irrig Dated 26th Feb., 1954, the I.O., was asked to send up a list of works to be taken up during

during 1954-55 under Community Projects or National Extension Service Scheme and under Irrigation Works, so that we may be able to allot funds in the order of priority from the two sources. . . .

The I.O., may be referred to the order quoted above and asked to send up the list urgently.

(Chief Secretary.

FINANCE DEPARTMENT.
No. 1008 Dated 18/5/54

The presumption of Finance Secretary that the Executive may not have command may not be correct and unless the work has been taken up already, D.C. cannot assure in his letter that the work will be completed by the 10th June. If the work has already been taken up, then the memorandum issued is obviously by the M.L.O. and he a necessary corrective.

In view of the fact that this is an irrigation work, the estimate may be sanctioned.

I.O. will be asked to furnish a list of the works in terms of the Executive letter dated 26.2.1954.

20/5/54

M.L.O
11.

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG.
No. 9214 Date 21-5-54

This is a very strange procedure Some body decides the work and orders D.O to carry out. After the work is carried out sanction is sought from the Govt, and plans and estimates are then put up. When the work is taken up, and executed what is there for the Govt to sanction? I do not want the Govt to be ignored in this manner. What happens

if the sanction sought is not accorded? The procedure now followed is to meet the Govt with a fait accompli and compel the Govt to accord sanction. Govt is anxious to avoid confusion, and ~~distribute~~ draw up a list of priority of irrigation works so that works may be taken up as per the priority. The Project advisory committee and the Block committees have to be consulted while preparing the list of priority. Some works have to be taken up more than development programme, and some under N.E.S. These require the data of the over-all needs of the block and some planning. Taking up works in a sporadic manner will not help a properly planned programme. Without plans and estimates ~~it is~~ no work should be taken up as it invariably leads to all varieties of troubles later on. At the commencement of C.P. some laxity was inevitable because some progress had to be shown, and one could not wait till plans and estimates were prepared. Therefore some works were taken up without plans and estimates. The justification for such a procedure does not exist now. There are already incomplete works on hand for which plans and

estimates have been prepared, and sanction given. While the execution of these works is proceeding, further plans and estimates for other works may be on. These reasons compelled the Govt to issue the memo: No new works should be taken up however urgent they may be unless the prior approval of Govt is ~~sought~~ taken, works should ordinarily be taken up only after the plans and estimates are prepared, and sanction is obtained.

However under the peculiar circumstances noted, the Govt has no alternative other than to accord sanction, and the same may be given. 12

Sd/-
21/5/54.

A draft order put up for approval. In view of the Memorandum issued very recently on the same subject, Orders are solicited whether the order contained in para 11 of these notes need be communicated to the D.C. 13

Sd/-
22/5/54

Issue

M.L.O's order should be brought to the notice of the D.C. 14

Sd/-
23.5.54.

Accdt.O.

Sd/-
24/5/54

Please see para 14 of this note.

Arab-Israel pick-up.

MEO
25/5/54.

Jor
25/5/54.

Clerk

Isom
25/5/54

28

MT1030 /

Minor Irrigation Department.

Mercara, dated 4th May'54.

From

The Irrigation Officer,
Minor Irrigation Officem,
Coorg, M E R C A R A



To

The Project Executive Officer,
Community Projects, Coorg, Mercara.

Sir,

SUBJECT:- CONSTRUCTION OF AN ANICUT AT MEKKOR VILLAGE NEAR POLLIBETTA.

Ref: No. His No. 561/54/CPA-53, Dated 7th Jan'54.

I write to enclose herewith the estimate for the above work for favour of sanction. The probable cost of the estimate amounts to Rupees 2,330/-. The estimate may kindly be sanctioned early.

Yours faithfully,

(C. VISWESWARIA)
IRRIGATION OFFICER, COORG.

Encl:
Report, Estimate
Abstract Statement -
Drawing. 2 Copies Each -
MPN/

Urgent. Dis. no. 850
14/5/54

Transmitted to the Chief Secretary to the Government of Ceylon for favour of Dandeniya West channel Bund. The work will be completed by about the 10th June 1954.



Minister
13/5

Development Commissioner
8
15/5

GOVERNMENT OF COORG
MINOR IRRIGATION DEPARTMENT
Estimate No. 7 Year 1954.

Section- Verajpet Sub-Division.

Name of the Work- Construction of Anicut at Mekkor Village near Polibetta-

Fund-
Major head- 40 agricultural works- G.food productions

Minor Head:-

Detao;ed Head:-

Estimate framed by:- Minor Irrigation Department,

ofmthe probable cost of Rupees. 2,330/-

IRRIGATION OFFICER.

REPORT.

The estimate is prepared as per P.E.O.'s letter No.56134/CPA/53, dated 7-1-54 to the Irrigation Officer, forwarding copy of memorandum dated 21/54, from the President, the Pollibetta Multi-Purpose Co-operative Credit Society, Pollibetta to the Development Commissioner.

The site of the proposed Anicut is at Mekkor Village about a mile from Pollibetta. The stream across which the anicut is proposed flows by the side of the steep Bane. The fields being at the other sides, At present a temporary anicut is built with timber logs and the water diverted into channel. This is not in good conditionand is often subjected to damages by floods

The anicut is proposed to have a body wall, 2' thick, 30' length. There will be provision for 4 vents of 4'x3' size with wodden shutters. There are two channels existing on either side of the proposed anicut, Rough stone apron and side revetments are provided on the Down stream side with a toe wall. The pitching for apron is confirmed to the natural rockey slope and in the end, the toe wall is provided. The existing channel on left and right banks irrigate 73 acres

The estimate prepared, amounting to Rupees 2,330/-may be sanctioned early.

4/5/54
IRRIGATION OFFICER, COORG.

MPN/-

No.A-$ 3144 /NES-54
Mercara, the 28th May, 54

Sub:-National Extension Service - Construction of an anicut at Mekoor village - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditu not exceeding Rs.2,330/- (Rupees two thousand three hundred and thirty) for the construction of an anicut in Mekoor village near Pollibetta under the N.E.S. scheme.

2. The expenditure should be debited to the head "63-B-Community Development Projects - II.Community Projects -C.Irrigation-4.Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch.Secy. 24/5/54

To

The A.G., Mysore, Bangalore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt. No.850 dated 14-5-54. The plan and estimate are returned herewith duly approved.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

MSM 22/5/54

JPV 23.5.54.

Immediate

No.A-5 3209 /CPA-54.

Mercara, the 29th May, 1954.

DESPATCHED. To

The D.C./I.O./P.E.O.

Sub:-Community Projects - Works procedure.

Sir,

I am directed to state that it has again come to the notice of the Govt. that after the work is partly and sometimes fully carried out sanction is sought for from the Govt and plans and estimates are then put up.

2. In order to avoid all confusion the Govt. has considered it necessary to draw up a list of priority in respect of irrigation works so that the works may be taken up in the order of priority. The Project Advisory Committee and the Block Development Committees should be consulted while preparing the list of priority. Some of the works have to be taken up under the State Development programme and some under the C.P. and N.E.S. schemes. These require the data of the over-all needs of the block and some planning. Taking up works in a haphazard sporadic manner will not help a properly planned programme. Without plans and estimates, no work should be taken up as it invariably leads to all manner of varieties of troubles later on. At the commencement of C.P. scheme some laxity was inevitable, because some progress had to be shown and one could not always wait till plans and estimates were prepared. Therefore some works were taken up without plans and estimates. The justification for such a procedure does not exist now. There are already several works on hand for which estimates and plans have been prepared and sanction given. While the execution of these works is proceeding, preparation of proper plans and estimates for other works may go on. No new works should be taken up, however urgent they may be, except with the prior approval of

All these works have naturally to form part of an integrated planning.

Except works done by the Panchayats executing only a simple Grant-from the State.

of the Govt. ~~is taken.~~ Works should ordinarily be taken up only after the plans and estimates are prepared and sanction obtained.

Yours faithfully,

Ch. Secy.

MSM
25/5/54

Hpv
25/5/54

IMMEDIATE.

DESPATCHED.

GOVERNMENT OF COORG
CHIEF SECRETARIAT

No.A-5/ 3209 /CPA-54. Mercara, the 29th May, 1954.

To

The Development Commissioner of Coorg.
The Irrigation Officer of Coorg.
The Project Executive Officer, Coorg.

SUBJECT: COMMUNITY PROJECTS - WORKS PROCEDURE.

Sir,

I am directed to state that it has again come to the notice of the Government that after the work is partly and sometimes fully carried out sanction is sought for from the Government and plans and estimates are put up.

2. In order to avoid all confusion the Government has considered it necessary to draw up a list of priority in respect of irrigation works so that the works may be taken up in the order of priority. The Project Advisory Committee and the Block Development Committees should be consulted while preparing the list of priority. Some of the works have to be taken up under the State Development programme while the others under the Community Project and National Extension Service Schemes. All these works have naturally to form part of an intigrated planning. Taking up works in a haphazard manner will not help a properly planned programme. Nor should work be started without plans and estimates except works done by the people themselves expecting only a specific grant from the State as such short-circuting of procedure invariably leads to avoidable trouble later. At the commencement of Community Project Scheme some laxity was inevitable, because some progress had to be shown and it could not always wait till plans and estimates were prepared. There is no longer any justification for such a procedure now. There are already several works on hand for which estimates and plans have been prepared and sanction accorded. While the execution of these works is proceeding, preparation of proper plans and estimates for other works may go on. No new works should be taken up, however urgent they may be, except with the prior approval of the Government. Works should ordinarily be taken up only after the plans and estimates are prepared and necessary sanction obtained.

Yours faithfully,

o/c

29/5/54

for Chief Secretary.

MAS/28/5/'

Subject:- National Extension Service - Raising a flood bank in Kollithodee.

GO. Endorsement No. 1112 dated the 24th May 1954.

1. The D.O. Coorg has submitted an estimate amounting to Rs. 2000/- for raising a flood bank in Kollithodee. It is stated in the report accompanying the estimate that this work has been proposed as per the personal instructions of the C.M. when he visited Kollithodee last.

2. The D.C. recommends that the estimate may be sanctioned.

3. Kollithodee comes under N.E.S. block - aided therefore, it is for consideration whether the estimate may be sanctioned and the expenditure debited to the head "63-B - Community Development Projects - II. Community Projects - C. Irrigation - Works" in the first instance subject to readjustments when the necessary detailed heads of expenditure for N.E.S. blocks are notified by the A.G.

For orders.

HSN
26/5/54.

HV
26.5.54

Ch. Secy. May be sanctioned

HL
28/5/54

M.L.O. (Through T.S.)

C-M.

C-C.

5. The cost may

may be debited to the Lumpsum grant of Rs 50.000 under N.E.S. Subject to classification under detailed heads when prescribed.

Elsewhere it has been ordered that until the experiment that is now being carried on at K.R.S. with regard to the diversion of the Lakshmana Tirtha River, no money should be spent on Kodlipet Road.

For orders whether the estimate now put up should be sanctioned.



31/5

C/M.

May be sanctioned.

M.C. to 1117/T.S.7

The villagers agreed to undertake this work for a lesser sum. At the same time I had instructed the D.C. to consider the

Side thodu ~~running~~ leading to Begur Kolli from Nadikeri Thodu. This will divert a large volume of water in to Begur Kolli where it ~~spreads~~ over a large area and ~~thus~~ would prevent water ~~going~~ through the narrow water way. Formerly most of the water was in fact led in to the Begur Kolli area which was poisoni land. Later people started acquiring these lands and for their convenience ~~started~~ diverting water in to the Kollithodu ~~which~~ ~~thus~~ ~~creating the problem of~~ was at the same time systematically narrowed by steps. This diversion will certainly reduce the possibilities of breaches occuring in the Kollithodu and will not cost much.

11/6/54 31-5-54

OFFICE OF THE
MINISTER FOR LAW AND ORDER,
COORG.
No. 1215 Date 7/6/54

Ver 8/6/54

M.L.O

8/6

C.C.

M 8/6

Please see paras 6 & 7 of these notes.
Draft order put up for approval.

H801
11/6/54.

M
11/6

HPN
11.6.54.

Issued on 12-6-54.

Ch/Secy

~~XXX 54-55/WEO~~

M. I. /54.



Office of the Irrigation Officer,
Mercara, Dated 21-5-1954

The Irrigation Officer,
Coorg M E R C A R A.

To

The Project Executive Officer,
Community Projects.
Coorg M E R C A R A.

Subject:- Estimate for Raising a flood bank in Kollithodu.

Reference:-

Sir,

I write to enclose herewith the estimate costing Rupees 2000/ for favour of early sanction. The estimate and the report explains the provision made therein.

Encl:- (1) Detailed and abstract estimates
(2) Reprot.
(3) Sketch Plans.

Yours faithfully,
C. Viswesvaria
(C. Viswesvaria) 21/5/52
Irrigation Officer, Coorg.

Rec'd 5-1954

Y

Dis No. 1112
24/5/52

Transmitted to the Chief Secretary to the Government of Coorg for favour of according sanction to take up this work under the Natural Extension Irrigation Scheme under Head "63-B. Community Development Projects - II - Community Projects - (c) Irrigation - works."

Yours -
Development Commissioner

GOVERNMET OF COORG.
MINOR IRRIGATION DEPARTMENT.

Estimate No. For 54-55

Name of Work:-Raising a Flood bank in Kollithodu.

Fund:- Community Projects Fund.

Major Head:-

Minor Head:-

Detailed Head:-

Estimate framed by the Irrigation Department.

Of the Probable cost of Rupees 2000/-

Irrigation Officer, Coorg.

REPORT.

Location:-Towards the left of the main road, that is Gonikoppal-Kutta road, about half a mile from the sixth mile stone.

The Honourable Chief Minister visited the Kollithodu area and was pleased to order this work to be taken up immediately. This portion of work is already entrusted to the concerned Villagers as per order of the Chief Minister.

History:-

Kollithodu has a narrow water way. During the monsoon it receives heay current of flood. Near the Nadikeri Regulator about a furlong down stream there is the confluense of a tributry to the Kollithodu. At this point there was a breach during 52-53. And this was repaired and revetted also. Again during the flood 53-54 the bank on the left side of the tributary gave away. This is now proposed to be restored as otherwise the floods will enter the fields on the left side and may cause heavy damages to the valuable lands. The position is shown in the enclosed sketch marked red.

Proposals:-

The Chief Minister during inspection on 1-5-54, ordered that this work should be taken up atonce and that it may be entrusted to the beneficieries. This have been done accordingly.

A flood-bank with adequate section as per sketch plan will be formed after providing suitable foundations by removing sandy soil.

Length of bund is 200 ft. average width 20 ft. and depth 8 ft. Necessary provision for turfing as also made.

Cost:-

The Estimate amounts to Rs. 2000 /- may be sanctioned early.

(AAB)

No.A-5 3956 /NES -54 DESPATCHED
Mercara, the 12th June, 1954.

Sub:-National Extension Service - Raising of flood bank in Kollithodu-Expenditure sanction.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.2,000/- (Rupees two thousand) for the raising of the flood bank of Kollithodu in Srimangala Nad.

2. The expenditure should be debited to the head "63-B-Community Development Project; III-National Extension Service - Irrigation-Works" in the Coorg State Budget for the year 1954-55.

To issue to day
plan

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore, through the Fin.Dett.

The D.C., Coorg, with ref. to his endt. No.1112 dated 24-5-54. The plan and estimates are returned herewith.

The T.O., Coorg.

The I.O., Coorg. As personally instructed by the C.M., the side thodu leading to Begoor Kolli from Nadikeri thodu should be widened as that will divert a large volume of water into Begoor Kolli where it spreads over a large area and would prevent water gushing through the narrow water way.

Further the villagers have agreed to undertake this work at a lesser cost.

The Fin.Deptt.

The Bill Clerk, Office.

11/6/54

11-6-54

Subject:-National Extension Service - Construction of an anicut across Pambukallu stream at Kanoor village Ponnampet Nad.

Endorsement No.7554 dated the 11th January, 1955 from the D.C. Coorg.

1

The I.O., Coorg, has sent up an estimate amounting to Rs.1,850/- for the construction of an anicut across Pambukallu stream at Kanoor village, Ponnampet Nad. The D.C. requests that the estimate may be sanctioned.

2

This item of work has been included in the list of works proposed to be taken up during the current year and approved by the State Development Committee. It is therefore for consideration whether the estimate for Rs.1850/- may be sanctioned and the expenditure debited to the head "~~25-General Administration~~ 63- B- Comm & Projects - F, Miscellaneous- National Extension Service - Irrigation - Works" in the Coorg State Budget for the current year.

For orders.

6843

MSN 15.1.55

Hr 16.1.55

Calling

May be sanctioned

ip 26/1/55

M.L.O.

(The A.E.)

Yes

Rec 4/2

Rec 22/1

Rec 4/2

Draft order put up for approval.

MSN 7.2.55

Hr 7.2.55

CC. Leg

ip 7/2/55

MINOR IRRIGATION DEPARTMENT.

No. 7460

Office of the Irrigation Officer, Coorg,
Mercara, dated 8-1-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

EXECUTIVE OFFICER * COMMUNITY PROJECTS, COORG
No. 7375 10-1-55

To The Development Commissioner,
" Community Projects, Coorg, Mercara.

Subject:- Constructing an anicut across Pambukallu s stream at Kanur in Ponnampet nad -

Reference:-This work is included in the list of works proposed for 1954-55 -

....

I write to enclose herewith the above estimat amounts to Rs. 1850/- for favour of early sanction.

The detailed report accompanying the estimate explains the provision made therein.

The estimate may be sanctioned early.

ERI
1 JAN
12082
RIAT
No. 7454
11.1.55

Encls:- Detailed & abstract estimate.
Drawing.
Topo extract.

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

BSB/5-1.

mkn 5.1.55

Transmitted to the Chief Engineer & Secretary to Govt. for favour of sanctioning the enclosed estimate. The expenditure may be debited to 63-B - Community Projects. . . .

Development Commissioner

GOVERNMENT OF COORG.
IRRIGATION DEPARTMENT COORG.

Section:- Ponnampet.

Name of work:- Construction of an anicut across Pambukallu, Stream at Kanur in Ponnampetnad.

Fund:-

Major Head:-

Minor Head:-

Detailed head:-

Estimate framed by:- Minor Irrigation Department of the probable cost of Rs.1850/-.

REPORT.

The work is included in the list of works proposed for the year 1954-55.

Location:-This is situated to the left of Ponnampet-Kanur road about a mile from the Kanur School(vide topo extract enclosed).

The Pambukallu stream is a small stream flowing through Kanur and Nidugumba village and finally joins Laxmanathirtha river. Vast areas of valuable lands in Kanur, Nidugumba and Kottageri villagers are suffering from chronic draught conditions due to failure of monsoon rains during October to November. The people of the area are tapping the waters of Pambukallu thodu for irrigation purposes by throwing low earthen bunds about 20 ft. in length and 3' in height and diverting the water. Every year, it has been a recurring feature and the efforts of the villagers will be soiled by the flood in the thodu and back waters of Laxmanathirtha river. The villagers of Kottageri and Nidugumba are agitating for the construction of an anicut across the thodu to supply irrigation water to their parched lands and thus ensure their crop.

The dependable flow in the stream during the month of Nove ber, wil be about 2 cusecs and the available water can irrigate about 100 acres Vast areas of land in Kottageri village also can be irrigated if there is more flow of water in the stream. The proposed anicut will get submerged temporarily ~~dirung~~ during monsoon months due to the back water of Laxmanathirta river.

Provision:- It is proposed to construct a solid weir a discharging length of 21 ft. and a spillage of 2 ft. enough to pass off ordinary floods.(The anicut gets submerged during flood season). The body wall will be constructed in C.R. Masonary in 1 in 5 cement mortar over a C. concrete bed (1:4:8) with a scouring vent at the centre. Two masonry walls will be constructed on the upstream side and downstream sides. Provision has been made for protecting the sides of the thodu with stone revetment. The bed of the stream between the two and walls will be pitched with stones and covered with an cement concrete slab. Provision has been made for the necessary ~~conguing~~ Languing of the masonry walls into the natural ground on either side to retard seapage and percolation.

The rates are all as per current schedule. The estimate may be sanctioned early.

IRRIGATION OFFICER COORG. 7-1-55

naku
5.1.55

No.A-5-19252/NES-54 Mercara, the 16 February, 1955.

DESPATCHED.

Sub:-National Extension Service - Construction of an anicut across Pambukallu stream at Kanoor - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.1,850/- for the construction of an anicut across Pambukallu stream at Kanoor village.

2. The expenditure should be debited to the head "63-B-Community Development Projects - III.National Extension Service - Irrigation-Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt. No.7554 dated 11-1-55.

The I.O., Coorg, with ref. to his letter No.7460 dated 8-1-55. The estimates and plan are returnad herewith.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

HBM 7.2.55.

JW 7.2.55

Subject:-Repairs to 'Thaverekere' in Thuchamkeri village.

Sri.Chinnamedappa Iyyappa of Thuchamkeri village has submitted a petition stating that the villagers of Thuchamkeri have deposited a sum of Rs.800/- in the Hudikeri Town Bank as their share of expenditure towards repairs to 'Thaverekere' tank in their village and requesting that the amount may be taken over by the Govt.. and the said tank got repaired.

Please see the minutes of the C.M.. on the petition which runs as follows:-

> "I do not know how much this would ultimately cost. However, this is an important tank which would benefit a large number of ryots. The work may be ordered to be taken up as the beneficiaries have deposited Rs.800/-".

If approved, the petition may be forwarded to the D.C. Coorg, with request to take over the deposit amount of Rs.800/- to the Govt. and take up the work on hand immediately after obtaining the orders of the Govt. on the estimate..

Endorsement put up..

7.3.55

7-3-55

May be appd
8/3/55

10/3

Subject:-National Extension Service - Works under Irrigation..

PCo 81 Endorsement No.9573 and 9608 both dated the 5th March, 1955, from the D.C. Coorg.

The I.O.. Coorg has submitted estimates in respect of the following works for amount shown against each:-

1) Construction of a regulator in Hundi Moole, Srimangalnad — Rs. 2000/-

2) Construction of a regulator in Upplikov in Kothur village, Srimangala Nad — Rs. 2000/-

The proposed regulators, it is stated, would help to irrigate about 40 & 50 acres of land respectively.

The D.C. states that these works have been included in the list of works programmed for 1954-55 and therefore requests that the works may be sanctioned.

It is for consideration whether the estimates may be approved and the expenditure sanctioned and debited to N.E.S.Funds.

For orders.

HSN 8.3.55

8.3.55

Chelley 4/4/55

May be appd 8/3/55

M.L.O (11.7.55)

Yes 10/3

11/3/55

Two drafts put up for approval.

HSN 13.3.55

14/3/55

MINOR IRRIGATION DEPARTMENT.

No. 434

Office of the Irrigation Officer, Coorg,
Mercara, dated 28-2-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.





The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:-Construction of a regulator in Hundi-Mōole Srimangalanad - Estimate for Rs. 2000. /-.

I write to enclose herewith the above estimate for favour of early sanction.

This is included in the list of works for 1954-55.

Yours faithfully,
C. Viswaswariah 23/2/55
(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

BSB/26-2. No. 9573 4.3.55

Enclosures:
Report.
Estimate.
Plan.

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been included in the approved list. The expenditure may kindly be debited to 63. B. Community Projects - III. National Extension Service - (c) Irrigation - works.

Development Commissioner

MINOR IRRIGATION DEPARTMENT.

No. 5303

Office of the Irrigation Officer, Coorg,
Mercara, dated 18-2- *1955.*

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

PROJECT EXECUTIVE OFFICER
8567
22.2.55
COMMUNITY PROJECTS, COORG

Sir,

No.....Subject:-Construction of a Regulator in Upplikov in Kothur village in Srimangala Nad -

---

I write to enclose herewith the above estimate for favour of early sanction.

This is included in the list of works for 54-55.

Yours faithfully,

(C. VISWESWARAIAH)
IRRIGATION OFFICER, COORG.

4147
24 FEB
COORG

BSB/19-2.

Enclosures:

mkn
19.2.55

No. 9329
23.2.55.

Report
Srimali.
Plans

Transmitted to the Chief Secretary to the Government of Coorg for favourable sanction of Rs. 5303 for Srimali. The work has been included in the list of works approved. The expenditure may be debited to 63-B- Community Projects - III - National Extension Service (c) Irrigation - works.

for Secretary to Government

Immediate

No. A-5-20528/NES-54 dt. 28-2-55

Returned. It may kindly be reported whether the course of the channel has been demarcated and whether the villagers have agreed to dig the channel required. The area going to be irrigated may also kindly be intimated..

Chief Secretary.

OFFICE OF THE PROJECT EXECUTIVE OFFICER * COMMUNITY PROJECTS, COORG *
No. 8819
Date 2.3.55

1881
26.2.55.

No. 9481
2.3.55.

To ... as to the ... of any remarks.

Rockwell
1.3.55
for Development Commissioner

OFFICE OF THE IRRIGATION OFFICER
No. 9144
Date 3/3/55

No. 8871
4.3.55

Return. There is already an existing Channel which will have to be upgraded. The area is approximately 50 acres.

OFFICE OF THE PROJECT EXECUTIVE OFFICER * COMMUNITY PROJECTS, COORG *
No. 8881
Date 5.3.55

No. 9608
5.3.55.

1467

Returned to the Chief Secretary to Government of Coorg for favour with information.

Rockwell
for Development Commissioner

DFSDATED

No. A-5, 21933 / NES-54

Mercara, the 16th March, 1955

Sub:- National Extension Service - construction of a regulator in Hemdi Hoole in Srimangala Nad - Expenditure sanction of -

---

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 2,000/- (Rupees two thousand) for the construction of a regulator in Hemdi Hoole in Srimangala Nad.

2. The expenditure will be debited to the head "63-B - Community Development - Projects - III. ~~Community Projects~~ National Extension Service - Irrigation - Works" in the Coorg State Budget for the year 1954-55.

By order of the C.E.

Ch. Secy.

To,

The A.G. Mysore, through the Fin. Deptt.
The D.E. Coorg, with ref. to his endt. No. 9573 dated 5-3-55.
The D.O. Coorg, with ref. to his letter No. 8434 dated 28-2-55. The estimates, duly approved, are enclosed.
The T.O. Coorg.
The Fin. Deptt.
The Bill clerk.

1180
13-3-55
13-3-55

No. A-5, 21934 / NES - 54

Mercara, the 16th March, 1955.

DESPATCHED.

Sub:- Rational Extension Service - Construction of a regulator in Lepplikou in Kolthur Village - Expenditure Sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs. 2,000/- (Rupees two thousand) for the construction of a regulator in Lepplikova in Kolthur Village, Srimangala Nad.

2. The expenditure will be debited to the head "63-B - Community Development Projects - III - National Extension Service - Irrigation - Works" in the Coorg State Budget for 1954-55.

By order of the C.E.

Ch. Leey.

To,

The A.G. Mysore, through the Fin. Deptt.

The D.E. Coorg, with ref. to his endt. No. 9608 dated 5-3-55.

The D.O. Coorg, with ref. to his letter No. 8303 dated 19-2-55. The estimates duly approved are enclosed.

The T.O. Coorg.

The Fin. Deptt.

The Bill clerk.

HSM
13.3.55.

HPV
13.3.55.

Subject:- National Extension Service - Ancut across Anje mani Stream in Bittangala.

Ref:- Endorsement No. 9374 dated 25-2-55 from the D.E. Coorg.

1. Construction of an ancut across Anje mani Stream has been included in the list of works programmed for the current year. The D.O. states that last year, in November the available flow in the above Stream was observed to be too negligible to admit any irrigation work and therefore recommends that this proposal may be dropped. The D.E. endorses the recommendations of the D.O.

2. It is therefore for consideration whether the above mentioned work may be dropped and deleted from the list.

For orders.

HSN
2/3/55.

Chiseey

Jhv
3.3.55

May be dropped

Gp
10/3/55

M.L.O

Ys

Vm

14/3

Draft letter put up.

HSN
15.3.55

Jmc
Jhv
16.3.55

Subject:-Construction of a drain, retaining wall and road formation at Sunticoppa.

PUC. | Letter No.1002/CPA-54 dated the 19th May, 1954, from the D.C.

---

1 The D.C. states that at the request of Sri.G.M.Manjunathaya, M.L.A., the work of providing one drain, a retaining wall and forming metalled road in the junction of the hospital road and Mercara-Fraserpet road at Sunticoppa was got done by a contractor under the C.P. scheme. The work is estimated to cost Rs.1,500/-. The D.C. recommends that a sum of Rs.1,000 may be paid to the contractor as grant-in-aid.

2 In this connection it may be stated that it does not appear clear from the letter of the D.C. whether the work was undertaken by the contractor on his own accord or entrusted to him by the C.P. staff. If it is the later, the contractor is entitled to get the entire estimated amount. In the PUC the D.C. states that the work was taken up under the C.P. scheme and at the same time recommends the payment of a lumpsum grant of Rs.1,000/- to the contractor as against Rs.1,500/-, i.e., the estimated cost of the work.

3 As the amount now proposed to be given to the contractor is less, it is for consideration whether the recommendation of the D.C. may be accepted and a lumpsum grant of Rs.1,000/- sanctioned and the expenditure debited to the head "63-B-Community Development Projects-II.Community Projects -E.Health and Rural Sanitation-Works".

For orders.

HSM
22/5/54

HPV
22.5.54.

Ch. Secy

For necessary

4/6/54

F.S.
1132/F.S.
Ch. Secy.

Para 3 of the note may be approved

11/6

Rs 1000/- may be sanctioned
7/6/54

C. D. C.

OFFICE OF THE
MINISTER FOR LAW AND ORDER,
COORG.
No. 1225 Date 7/6/54

OFFICE OF THE
CHIEF MINISTER OF COORG.
No. 1074 Date 12/6

12.6.54

Draft order put-up for approval.

14/6/54.

15-6-54

Dr prasad before leave

21/6/54

21/6

No. 1002/CPA-54. **Office of the Development Commissioner,**
Community Projects, Coorg,
Mercara, the 19/5/54 1953.

From
The Development Commissioner,
Community Projects, Coorg,
MERCARA.

To
The Chief Secretary to the Government of Coorg,
MERCARA.

Subject:- Construction of drain, retaining wall and road formation at Sunticoppa - Grant-in-aid - Payment of - Sanction for -

Sir,

Almost immediately after the inauguration of the Community Projects Scheme in the I Development Block, at the request of Shri. G. M. Manjunathaiah, M.L.A., the work of providing one drain, a retaining wall and forming metalled road in the junction of the hospital road and Mercara - Fraserpet road, at Sunticoppa was taken up under the Community Projects Scheme and completed. As a result of the execution of these works, not only the appearance of the town has improved but the sanitary condition of the town has also advanced. The Irrigation Officer has estimated the cost of work turned out at Rs.1,500/- . I recommend that a lump sum grant of Rs.1,000/- may be paid to the contractor for this work. The estimates furnished by the Irrigation Officer is enclosed for favour of information. The expenditure may be debited to the head "63-B-Community Development Projects-II-Community Projects-(e) Health and Rural Sanitation-Works".

Yours faithfully,

(M. N. Gundu Rao)
Development Commissioner.

sri/-

SDMO/592/54
19/4/54

Submitted to Irrigation Officer

The work ~~~~ of providing one drain, a retaining wall and forming metalled road in the Junction of Hospital Road with the Main Road at Santicoppa; was got done by Sri Mahidin Bery by the project Staff last year. We were asked to estimate the same for submitting for sanction. The estimate has been accordingly prepared. It amounts to Rs 1500/- in all.

This may kindly be got sanctioned

S. Mahadevan
SDO 19/4.

2730
23.4.54

OFFICE OF THE PROJECT EXECUTIVE OFFICER
No. 933
Date 7/5/54
COMMUNITY PROJECTS & COORG

4/5/54

Please when come up to Santi Road

RD/639/54
23/4/54

Transmitted to the Project Executive Officer, Mwanza for favour of necessary. This department has not been responsible for the nature or quality of the work.

C Vaswani
I.O. 22/4/54.

No. A-S. 4551/EPA-30/54.

Mercara, the 2nd June 1954.

Sub:- Community Projects — Construction of a drain, retaining wall and road formation at Suntikoppa.

ORDER.

Sanction is accorded to the payment of a lumpsum grant of Rs. 1,000/- (Rupees one thousand only) towards the ~~construction~~ construction of drain, retaining wall and formation of a road in the junction of the hospital road and Mercara-Fraserpet road at Suntikoppa.

2. The expenditure should be debited to the head "63-B-Community Development Projects - II-Community Projects - E. Health and Rural Sanitation-Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.E.

Ch. Secy.

To.

The A.G. Mysore, Bangalore, through the Fin. Deptt.

The D.C. Coorg with ref. to his letter No. 1002/EPA-54 dated 19-5-54. The estimate is returned herewith.

The T.O. Coorg.

The Fin. Deptt.

The Bill clerk.

HSN 14/6/54

Subject:-Community Projects - Repairs to tank sluice of Hirikara tank.

Endorsement No.1353 dated the 25th May, 1955, from the D.C., Coorg.

The D.C. recommends that a sum of Rs.910/- may be sanctioned towards repairs to tank sluice of Hirikara tank. The proposal appears to be to dismantle the existing tank sluice and to construct a new one in a site little lower than the existing dam site.

It is for consideration whether the expenditure sanction may be accorded and the same debited to C.P. funds as recommended by the D.C.

For orders.

H801
27.5.55.

Ch. Secy

H801
13.6.55

Ch. Secy

No.A-5/4245/CPA-55.5
Mercara, the 22nd June, 1955.

Sub:-Repairs to tank sluice of Hirikara tank - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.910/- (Rupees nine hundred and ten) for repairs to ~~tank~~ sluices to Hirikara tank.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (i) Community Development Projects - C.Irrigation -4 Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G., Mysore, through the Fin. Deptt.

The D.C., Coorg, with ref. to his endt. No. 1353 dated 25-5-55 enclosed.

The Fin. Deptt.

The T.O. Coorg.

The Bill Clerk.

H811.
13.6.55

13/6/55

Subject:-Community Projects - Repairs to Mukkodlu Suspension Bridge.

Endorsement No.1856 dated the 14th June, 1955, from the I.O. Coorg.

1 The I.O. Coorg, has submitted an estimate amounting to Rs.700/- for repairs to the suspension bridge at Mukkodlu village. The D.C. states that the estimate has been got up as per the orders of the M(L&O) and therefore requests that the same may be sanctioned and the expenditure debited to C.P.funds.

For orders.

H801.
17.6.55

Ch. Secy
17/6/55

2 May be sanctioned.
18/6/55

FS1068

3 May be approved.
plan is not enclosed.
The I.O should have done this.
14.6.0
20/6

4
22/6.
25/6

Draft order put up.

H801.
25.6.55

Ch: Secy
25/6/55.

27/6

Issued 1-7-55

MINOR IRRIGATION DEPARTMENT.

No. 944

Office of the Irrigation Officer, Coorg,
*Mercara, dated....*14.6.... June 1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects,
Coorg, Mercara.

Sir,

Subject:-Repairs to Mukkodlu Suspension Bridge -

Estimate No.45. Amount of Estimate Rs.700/-.



I write to enclose herewith an estimate for the above work for favour of early sanction.



Yours faithfully,
S. Neelakantappa 6/6.
(S.NEELAKANTAPPA)
Irrigation Officer, Coorg.

Ref no. 1856
14-6-55

Transmitted to the chief secretary to the Government of Coorg for favour of sanctioning the enclosed estimate. This work has been ordered to be taken up by the Minister for Law for order. The expenditure may be debited to 63-B Community Projects (i) Community Projects (b) Communication works.

Secretary
Development Commissioner

No.A5/6002/CPA-55 Mercara, the 15th July, 1955.

Sub:-Community Projects - Repairs to suspension bridge at Mukkodlu village - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.700/- (Rupees seven hundred) for repairs to the suspension bridge at Mukkodlu village.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (i) Community Development Project - H.Communication - 2. Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin. Deptt.

The D.C., Coorg, with ref. to his endt. No.1856 dated 14-6-55.

x pue.

The I.O. Coorg with ref. to his letter No.944 dated 7th June, 1955. The estimates are returned herewith duly approved.

x pue.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

HSM
25.6.55

puc | Letter No.1146, dated the 15th June,1955 from the Irrigation Officer,Coorg.

Sub:- Irrigation works - construction of a weir at Ibbnivalavadi Village in Mercara Nad - estimate for Rs.2,500/- - request for the sanction of.

---

1 The Irrigation Officer,Coorg, has submitted a estimate for Rs.2,500/- for the construction of a weir across a stream near Ibbnivalavadi village in Mercara Nad and request-s that the estimate may kindly be sanctioned early. He states that the above work has been included in the list of works ~~to~~ drawn to be taken up during 1954-55, (list drawn up by the I.O. to be taken up under the head " 18 - Irrigation.. etc."

2 The proposed weir is to be constructed across a stream near Ponacatira house at Ibbnivalavadi. The weir is 40 feet long and is 1½ feet high above the stream bed level. The achkat of the weir is 37.17 acres. ~~As~~ The I.O. further states that since there will be continuous supply of water there will be an increase in the yield by 50% apart from the subsidiary crop that can be raised. The Irrigation Officer,Coorg, has submitted a statement showing the list of the bneficiaries who are benefitted by the construction of the weir.

3 In the circumstances stated by the Irrigation Officer,Coorg, it is for orders whether the above estimate for Rs.2,500/- may be sanctioned and the expenditure debited to the head " 68 - Construction of Irrigation Navigation Embankment and Drainage works - ~~-~~Irrigation works - Unproductive - 1- Minor Irrigation works" in the current year's budget.

For orders.

16/ 20-6-55

(from para 1 of letter)

6) This is a small Coorg-Cond. fee met out of the Provision under 63- Community Projects

Block II Irrigation works.

If this is approved, the D.C. will be asked to report. MP 2016.

FD 591

M.L 5/7

Yes 6 Secy
KM
21/6.

Endorsement on the P.L.C. put up.

MBM 22.6.55

Drawn

Dy. Secy

Issued on 23-6-55.

Endorsement No. 2299 dated 29-6-55 from the D.C. Coorg. | P.L.C

Please see paras 4 to 6 of these notes. The D.C. states that the expenditure can be met from C.P. funds.

If approved, therefore, the expenditure of Rs. 2,500/- may be sanctioned from C.D. funds.

Draft order put up.

(From para 7 of the note)

MBM 1/7/55

MM 2.7.55

May be sanctioned

Chief 2/7/55

MP 2/7

Yes KM 2/7

M.L.D 2/7/55

(Secretary)

Secy

MINOR IRRIGATION DEPARTMENT.

No. 1146

Office of the Irrigation Officer, Coorg,
Mercara, dated 15th June 1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.



To

The Finance Secretary, to the
Government of Coorg, Mercara.

Sir,

Subject:-Construction of a weir at Ibnivalavadi Village at Mercara Nad. -

---

Estimate No.30 - Amount of Estimate Rs. 2500/-

I write to enclose herewith the estimate for in duplicate the above for favour of early sanction. This work to be undertaken is included in the list of works under "18-Irrigation for 1954-55. Due to the rains, Blue Prints of drawings could not be taken. The original drawings have been enclosed for reference and the same may kindly be returned in fact.

Yours faithfully,

(S.NEELAKANTAPPA) 16/6.
IRRIGATION OFFICER, COORG.

Encl:
In duplicate
1. Report.
2. Estimate.
3. Atchkat Statement.
4. Original drawings.

AAB/-

BSSR
16/6

Copy transmitted to the Development Commissioner, Community Projects, Coorg for favour of information.

.NO.A-5,542/55.

Forwarded to the Development Commissioner, Coorg, for remarks whether the estimate may be sanctioned under the C.P.



Ramaswami
22/6/55.
for Chief Secretary.

M891
22.6.55.

Ref no. 2299
29.6.55

Returned. The expenditure could be met from the head "63-B. Community Development Projects-(1)-Community Projects-(c) Irrigation-works."



Development Commissioner
27/6/55
27/6/55
27/6/55

[P. W. D.

GOVERNMENT OF COORG.
MINOR IRRIGATION DEPARTMENT.

Estimate No. 30 for 1955 -1956.

[Central P. W. D. Code (Paragraph 81)]

SECTION Mercara.

Name of work Construction of a Weir across a stream near Ibbnivalavadi Village at Mercara Nad.

Fund

Major head

Minor head

Detailed head

(*Note.*—The entries against each of the above should be made in accordance with the classification prescribed in Appendix No. 4, P. W. A. Code.)

Estimate framed by Minor Irrigation Department, Coorg. S. Mulchandani Engineer, 16/6

of the probable cost of Rs. 2500/= only.

REPORT.

Reference:- This is included in the approvad list to be under taken under "18-Irrigation for 1954-55.

Location:- This weir will be constructed across a stream near Ponacati ra house at Ibbnivalavadi and is about 5 furlongs to the west of 2nd Mile stone on Mercara Siddapur Road.

Description:- The proposed weir is 54 (40 constructed) feet long and is 1½ feet high above the stream bed level. This will be of coursed masonary with cement mortar 1:4 with concrete foundation for 1 foot deep. Provision is made providing for head & scouring sluice.

Achkat:- The achkat is 37.17 acres.

Expected increase in yield:- As there will be continueous supply of water, there will be an increase in the yield by 50% apart from subsidiary crop that can be raised.

Peoples' contribution:- Nil.

WD—497—CGP—2,500—14-12-1954

The estimate amounts to Rs. 2500/= only. This may kindly be got sanctioned early.

S. Mulchandani 16/6
Irrigation Officer,
Coorg.

List of Land Holders.

Construction of a Weir across a stream near Ibnivalavadi Village at Mercara Nad. -

Sl No.	Survey No.	Name of Party.	Acerage Held.
1.	198	Mallanda Devappa.	0.76
2.	197	-do-	1.10
	196/1	-do-	2.40
2.	195	Ponnachettira Bopaiah.	0.94
	204/1	-do-	2.21
3.	193	Ukkariyanda Belliappa.	4.56
4.	192	Ponnachattira Biddappa.	7.67
5.	203	-do- Bopaiah.	0.84
6.	210	-do- Appacha.	2.00
	204/2	-do- -do-	2.63
	206	-do- -do-	0.60
	212/4	-do- -do-	0.63
7.	205/1	Mallanda Deviah.	0.68
	205/3	-do- -do-	0.30
	209	-do- -do-	1.10
8.	207/1	Ponnaaattira Ganapathy, Uthiah.	0.50
	207/3	-do- -do-	0.50
	205/2	-do- -do-	0.44.
	196/2	-do- -do-	1.17
	207/5	-do- -do-	1.00
9.	207/2	-do- Ganapathy,	1.72
10.	207/4	-do- Ganapathy and Uthiah.	1.46
		Total.	37.17

S. Neelakantappa 16/6.

(S.NEELAKANTAPPA)
IRRIGATION OFFICER, COORG.

AAB/-15-6.

MINOR IRRIGATION DEPARTMENT, COORG

ABSTRACT FORM

Name of work: Construction of a weir across a stream in Bonnivalavadi.

WD—484—CGP—2,500—8-12-1954.

Item No.	Quantity	Details of work	Rate Rs. a. p.	Per	Amount Rs. a. p.	Remarks
		Brought forward				
1		(a) Clearing site.		Ls.	15 - -	
		(b) Clearing of jungle & cutting of trees		Ls.	25 - -	
		(c) Bailing out of water.		Ls.	50 - -	
2	895 cft.	Earthwork excavation in hard gravelly soil in thandalin.	24 - -	1000 cft	22 - -	
3	140 sft	Benching of hard Rock.	1 6 6	sft	197 - -	
4	210 cft.	Providing & (a) Laying Cement concrete 1:4:8 of hard granite Jelly	127 - -	100 cft	267 - -	
	35 cft.	(b) Providing and laying cement Concrete 1:2:4 of hard granite Jelly over weir.	230 - -	100 cft	81 - -	
5	640 cft	C.R. masonry in CM. 1:4.	130 - -	100 cft	832 - -	
6	52 Rft	Providing and fixing angle iron for sluice vents.	12 6 -	Perme length after.	37 - -	
7	10 sft. (a)	Providing and fixing hard and seasoned wood shutter 1½" thick with all iron fittings complete	2 8 -	sft	25 - -	
	10 sft (b)	Providing and fixing hard and seasoned wood shutters 1½" thick with all iron fittings complete for head sluices.	7 6 -	sft	74 - -	
8	362 sft.	Pointing in CM. (1:4) for all exposed portion of masonry.	10 - -	100 sft	37 - -	
9	168 sft.	Plastering in C.M. 1:4	16 - -	100 sft	28 - -	
10	837 cft.	Dry stone revetment and apron 1½' thick.	61 - -	100 cft.	511 - -	
11		contingencies and other miscellaneous and unforseen expenses.	Ls.		100 - -	
12		Supervision Charges Ls	Ls.		150 - -	
					Rs. 2451 - -	
		Amount of Estimate is as for Rupees Two thousand and five Hundred only.			or say Rs. 2500/-	Rs. 2500/-

B.S. Seetharamarao 16/6/55
Section Officer.

Total ....
Carried over ....

S. Mukherjee 16/6.
Irrigation Officer, Coorg.

No.A-5/8561/CPA-55. 845
Mercara, the 8 July, 1955.

Subject:-Community Projects - Construction of a weir at Ibnivalavadi village- Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.2,500/- (Rupees two thousand and five hundred) for the construction of a weir at Ibnivalavadi village, Mercara Nad.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works -(i) Community Development Projects - C.Irrigation -4. Works" in the Coorg State Budget for the Year 1955-56..

By Order of the C.C.

Ch. Secy.

To

The A.G., Mysore, through the Fin.Deptt

The D.C., Coorg, with ref. to his endt. *2299 dated the 29th June, 1955.

PCC

The I.O. Coorg, with ref. to his letter No.1146 dated 17-6-55. The estimate is returned herewith duly approved.

The T.O. Coorg

The Fin. Deptt.

The Bill Clerk.

H891
1/7/55.
2.7.55

Subject:-Community Project - Construction of a culvert across a stream in Cherala Srimangala village, Sunticoppa Nad.

PLC. | Endorsement No.1992 dated the 18th June, 1955, from the D.C.

1 The I.O. Coorg, has submitted an estimate amounting to Rs.4800/- for the construction of a culvert across a stream in Cherala Srimangala village, Sunticoppa Nad.

2 The D.C. states that the work has been approved and the estimate may therefore be sanctioned and the expenditure debited to the head "63-B-Community Development Proejts, etc., -H.Communications - Works"

3 From the report accompanying the estimate it is seen that the culvert is to be constructed along a newly formed road constructed by the villagers.

4 It is for consideration whether the estimate may be sanctioned as recommended by the D.C.

For orders.

MSM 22.6.55
QMR 27/6/55.

Ch. Secy
FS 1118

5. May be sanctioned
hp
23/6/55

M.L.O
(Th 7.5y)

les 24e/6.

6
Ys
Kw
26/6.

les 27/6

Draft order put up.

Ch. Secy

MSM 28.6.55
QMR 28/6/55.

hp
29/6/55

Issued on 1-7-55

MINOR IRRIGATION DEPARTMENT.

No. 1116

Office of the Irrigation Officer, Coorg,
Mercara, dated the 13.6.1955.



From

THE IRRIGATION OFFICER, COORG,
MERCARA.

To

The Development Commissioner,
Community Projects,
Coorg, Mercara.

Sir,

Subject:-Construction of a Culvert across a stream in Cherala Srimangala Village at Sunticoppa

.....

Estimate No.49 - Amount of Estimate Rs.4800/- -

2184
16.6.55

I write to enclose herewith an estimate for the above work for favour of early sanction.

Due to the rains, Blue prints of Drawings could not be taken. The original drawings have been enclosed for reference and the same may kindly be returned in tact.

Yours faithfully,
S. Neelakantappa 15/6
(S.NEELAKANTAPPA)
IRRIGATION OFFICER, COORG.

Enclosures:
1. Report
2. Estimate.
3. Original Drawings.
AAB/-

Ref No. 1992
18.6.55

Transmitted to the Chief Secretary to Government of Coorg for favour of obtaining the estimate. The work has been approved. The expenditure may be debited to 63-B-Community Projects - (1) Community Projects (b) communication - works.

Development Commissioner

DESPATCHED

No. A-5 6048 /CDA-55 Mercara, the 18th June, 1955.

Sub:-Community Projects - Construction of a culvert across a stream in Cherala-Srimangala village - Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.4,800/- (Rupees four thousand eight hundred) for the construction of a culvert across a stream in Cherala-Srimangala village, Suntiсoppa Nad.

2. The expenditure will be debited to the head #63-B-Community Development Project National Extension Service and Local Development Works - (i) Community Development Project - H.Communications - 2.Works" in the Coorg State Budget for the year 1955-56

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Deptt

The D.C. Coorg, with ref. to his endt. No.1992 dated 18-6-55.

Plee. ✗

The I.O. Coorg with ref. to his letter 1116 dated the 15th June, 55. The estimates are returned herewith duly approved.

Pleee.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

MSM. 28.6.55.

28/6/55.

Subject:-Community Projects - Improvements to Kakkethodu weir in Badaga village.

Endorsement No.2391 dated the 4th July, 1955, from the D.C., Coorg.

---

1. The I.O. Coorg, has submitted an estimate amounting to Rs.1,100/- for carrying out necessary improvements to Kakkethodu weir in Badaga village. Mercara Nad. The D.C. states that the work has been approved and therefore recommends that the expenditure may be sanctioned and debited to C.P. funds.

2. It is for consideration whether the recommendation of the D.C. may be approved and the expenditure sanctioned.

3. The weir in question is capable of irrigating about 80.00 acres on either side.

For orders.

M8/1
6/7/55
Hm
6.7.55

Ch. Sec'y

4 May be sanctioned.
hl
7/7/55

2/7/55

5 Yes
Kun
8/7
9/7
17/7

M.L.O
(11.7.55)

Draft order put up.

M8/1
12.7.55
Hm
13.7.55

Ch. Sec'y

hl
13/7

Issued on 18-7-55

MINOR IRRIGATION DEPARTMENT.

No. 1397

Office of the Irrigation Officer, Coorg, Mercara, dated 1-7-1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.

OFFICE OF THE PROJECT EXECUTIVE OFFICER * No. 2703 Dated 2-7-55 COMMUNITY PROJECTS, COORG

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:- Improvements to Kakkethodu weir in Badaga village - Estimate No. 55/55-56- Amount of estimate for Rs. ~~1000~~/- Rs. 1100/=.

I write to enclose herewith an estimate for the above work for favour of early sanction.

The original drawings are enclosed for reference and may kindly be returned to this office along with the sanctioned estimate.

COORG GOVERNMENT SECRETARIAT 5 - JUL 1955

Yours faithfully,

S. Mulebagilu
IRRIGATION OFFICER, COORG.

Encl:- 1. Report.
2. Estimate.
3. Original drawings.
4. Atchkat statement.

3016.

Ref No. 2391 H.T. 55.
BSB/30-6.

Transmitted to the chief secretary to the Government of Coorg for favour of sanctioning the estimate. The work has been admitted. The expenditure may be debited to 63-B-Community Development Projects (i) Community Development Projects (c) Irrigation-works.

Development Commissioner

No.A-5 7107 /CPA-55.
Mercara, the 18th July, 1955.

Sub:-Community Projects - Improvements to Kakkethodu weir in Badaga village- Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.1,100/- (Rupees one thousand and one hundred) for carrying out necessary improvements to Kakkethodu weir in Badaga village, Mercara Nad.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (i) Community development Projects-C.Irrigation -4. Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy..

To

The A.G.,Mysore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt: No.2391 dated 4-7-55..

The I.O.Coorg, with ref. to his letter No.1397 dated 1st July 1955. The estimate is returned herewith duly approved.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

H801
12.7.55.
13.7.55

Sub:- Community Projects - Construction of a weir across Devaragundi in Hosakeri Village.

PWC. | Endorsement- No. 2930 dated the 18th July 1955 from the D.C. Coorg.

---

1 The D.O. Coorg has submitted an estimate amounting to Rs. 1,500/- for the construction of a weir across Devaragundi in Hosakeri village. The D.C. recommends that the estimate may be sanctioned and expenditure met- from C.P. funds.

2 From the report- it- is seen that the proposed weir will bring under ~~cultivation~~ irrigation about-10 acres in addition to the existing 40 acres.

3 It- is for consideration whether the estimate may be sanctioned as recommended by the D.C.

For orders.

F.S. 15:12

H&M
20.7.55

Hr
22.7.55

4

Cdt Secy

May be sanctioned

Ys
Sec
21/8

Hr
29/7/55

M.L.A
J

Hr
29/7/55

Hr
29/8/55.

Draft C.O. & Letter

Hr
578

H&M
19.8.55

Hr
20.8.55

Hr
21/8/55

No...152.....

Minor Irrigation Office,
Coorg, Mercara.dated the 14 July,1955.

From

The Irrigation Officer,Coorg,
Mercara.

To

The Development Commissioner,
Community Projects,Coorg,Mercara.

Sir,

Subject:- Construction of weir across Devaragundi stream at Hosakeri - Estimate No:29/55-56
Amount of estimate Rs. 1500-/-

I write to enclose herewith an estimate for the above work for favour of early sanction.

Encl:- 1. Report.
2. Estimate.
3. Achkat.
4. Drawings. (2 Nos).



Yours faithfully,

S. Kalebarkar 14/7
IRRIGATION OFFICER,COORG.

BSB/14-7.

Ref no 2930 18.7.55.

BSB 14/7

Transmitted to the chief secretary to the Government of Coorg for favour of sanction. The work is included in the list of works proposed to be carried out during 1955-56. The expenditure may be debited to 63-B - Community Development Projects -(i) Community Development Projects (C) Irrigation.

4-Bowler.

Deputy Secretary to Government

No.A-5- 9646 /CPA-55.
Mercara, the 25 August, 1955.

Sub:-Community Development Projects - Construction of a weir across Devaragundi in Hosakeri village - Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.1,500/-(Rupees one thousand five hundred) for the construction of a weir across Devaragundi in Hosakeri village.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works- (1) Community Development Projects-C.Irrigation -4.Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G., Mysore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt. No.2930 dated 18-7-55.

The I.O. Coorg, with ref. to his letter No.1652 dated 14-7-55. The estimate for Rs.1,500/- is returned herewith duly sanctioned.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

4881
19.8.55
24-8-55

Subject:- Construction of a low level causeway and culverts along Parane-Balaneni road.

PWE- | Endorsement No. 2931 dated 18th July 1955 from the D.E.

1. The D.O. Coorg has submitted an estimate amounting to Rs. 5,100/- for the construction of 4 pipe culverts and one low-level causeway along Parane-Balaneni road. The D.E. states that these works have been included in the list of approved works for 1954-55 and recommends that the estimate may be sanctioned and the expenditure debited to C.P. funds.

For orders.

MSDI.
20/7/55-

Jtr
20.7.55-

Chdey

Maybe sanctioned as above.

hp
21/7/55-

Yrs
Ken
27/7

EA
23/7/55

EA
24/7/55

Draft order put up.

MSDI
27.7.55-

Jtr
27.7.55-

Chdey

Sd/- 27.7.55

Ref encl. No. 1327 / 28.6.55 from S.O. Nidbalu to S.D.O. Mercara

IW 894
11/7 Submitted to Irrigation Officer Copy inclosed this O.No 31. Dated 21.3.55., in which the estimate has been sent

12.7.55

OFFICE OF THE IRRIGATION OFFICER No. 2086 Date 13.7.55 MERCARA

S. Mukhopadhyay 11/7.
S.D.O. Mercara

No 1732
21.7.55.

Retransmitted to The Development Commissioner, Coorg.

An estimate for Rs. 5100 for constructing a low level Causeway and Culverts has been sent by four for sanction. (Vide this office No 1638 dated 16.7.55) for D.C.

OFFICE OF THE PROJECT EXECUTIVE OFFICER 3390 22.7.55 COORG

Irrigation Officer. 20/7.
4/8/7

Ref:- 3022 dt 23-7-55

Transmitted to the Chief Secretary to the Govt. of

Coorg in continuation of this office endorsement No. 2931

dt. 18.7.55. for favour of information.



for Development Commissioner

25/7/55 Rdk
22/7

Mercara.
1st June 1955.

Dear,

Kp. Chinnappa
(Balamuri)
Mercara Coorg

To

The Chief Secretary
Govt of Coorg — Mercara.

Sir,

I have the honour to state that two small culverts were sanctioned last year under the Coorg Project scheme at Balamuri to drain about 300 yards from the river. Although it is over a year since it was sanctioned nothing has been done so far. The chief Commissioner of Coorg has also visited this work in 1954 & 55 & sanctioned these culverts. Yet nothing has been done.

As such I request you that the executive engineer may be asked to take up the work as early as possible.

Yours faithfully
Chinnappa

No 3794
Dt. 1-6-1955

Forwarded to the Works Commissioner for necessary action. Action taken may kindly be communicated in due course.

1/6/55
Chief Secretary to Govt.

OFFICE OF THE PROJECT EXECUTIVE OFFICER
1815
3.6.55
COORG PROJECTS, COORG

Ref no. 1613
3.6.55.

Transmitted to the Executive Officer, Guntur for favour of early remarks.

2.6.55
Executive Engineer

A/4/46

MI/901/55
6-6-55

Handed to S.D.O. Mercara for early report.

6/6/55
for Executive Engineer

SD rest 5'78
T 16
S.O. 11/4 to report in detail.
6/6
S. Mukherjee
S.D.O Mercara

Sri Reddy for detailed report.
I remember we have sent estimates regarding
to above culverts. verify despatch.

Ch. V. Reddy.
for Executive Engineer.
12/6/55.

dis No. 1298
13/6/55

Sir —

Estimates for one low level causeway, ~~on para~~ and four pipe culverts on Balamury - parane road are submitted as per dis No. 1144 dated 18th March 55 of this Office. The estimates are submitted with tracing of drawing, topo sheet extract, & Estimates and data sheets in duplicate.

K. Sreenivasa Murthy.
overseer
Napoklu
24.6.55

(R162)
1117

Submitted to the Sub Divisional Officer, Mercara.

Sir,

The estimates for one low level causeway and 4 pipe culverts on Balamury parane road were submitted as per this office dis no. 1144 dated 18th March 55. this may please be verified in the office

dis No 1327
28/6/55

Ch.V. Reddy
S.O. Napoklu.
29/6/55.

No. 1638

Minor Irrigation Office,
Coorg, Mercara, dated the 14 July, 1955.

From

The Irrigation Officer, Coorg,
Mercara.



The Development Commissioner,
Community Projects, Coorg, Mercara.

Subject:- Construction of a Low Level Causeway and culverts along Parane-Balamuri road - Estimate No. 58 - Amount of Estimate ~~N~~ for Rs. ~~5100/-~~ for Rs. 5100/-

---

I write to enclose herewith an estimate for the above work for favour of early sanction.

Yours faithfully,

S. [signature] 13/7

IRRIGATION OFFICER, COORG.

Encl:- 1. Estimate.
2. Report.
3. Original drawing (4 Nos)

BSB/11-7.

(P.T.O.)

Ref No. 2931
18-4-55

Transmitted to Asst. Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The works mentioned herein are included in the list of works proposed to be taken up during 1954-55. The expenditure may be debited to 6 S.B. Community Projects — (1) Community Development Projects (H) Communication - 2 Roads.

Development Commissioner

14/7



No.A-5-8063/CPA-55.
Mercara, the 22nd July 1955.

Sub:-Community Projects - Construction of Low Level, Causeway and culverts along Parane-Balamuri road - Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.5,100/- (Rupees five thousand one hundred) for the construction of a low level causeway and four pipe culverts along Parane-Balamuri road.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (1) Community Development Projects - H.Communications-2.Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Deptt

The D.C., Coorg, with ref. to his endt.No.2931 dated the 18th July,55.

The I.O. Coorg, with ref. to his letter No.1638 dated 14-7-55. The estimate is returned herewith duly approved.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

M8/1
27-7-55

27.7.55

Subject:-National Extension Service - Construction of a culvert and a bridge across Oddaramadu stream and Kandkagundi stream along Balale-Nittoor road.

PWC. | Endorsement No.3006 dated the 22nd July, 1955, from the D.C., Coorg.

---

1 The I.O. Coorg has submitted an estimate amounting to Rs.6200/- for the construction of a culvert across Oddaramadu stream and a bridge across Kandkagundi along Balale-Nittoor road. The costs of these works are Rs.600/- and Rs.5600/- respectively.

2 The D.C. states that these works have been included in the list of works approved for execution during 1954-55, and recommends that the estimates may be sanctioned.

3 It is for consideration whether the estimates may be sanctioned and the expenditure debited to N.E.S. funds.

For orders.

Fs. 1685-

HSM 25/7/55

JHV 25.7.55

Ch. Engr

4

May be sanctioned

HP 26/2/55

HA 29/2/55

M.L.O

Th. & Engr

5

Yes Rm. 2/8

HA 4/8/55

Draft S.O. & Instructions Issued.

HSM 19.8.55

JHV 20-8-55

Ch. Engr

HP 21/8/55

No...1693...

Minor Irrigation Office,
Coorg, Mercara, dated the 20 July, 1955.

From

The Irrigation Officer, Coorg,
Mercara.



To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Subject:- Construction of Culverts and Bridge across Oddaramadu stream and Kandkagundi stream in Nittur along Balele Nittur Road.
Estimate No.60/55-56 - Amount of Rs. 6200 /-.

I write to enclose herewith an estimate for the above work for favour of early sanction.

Encl:-1. Report.
2. Estimate.
3. Drawings.

Yours faithfully,

S. Mallikarjunaiah 19/7.
IRRIGATION OFFICER, COORG.

BSB/19-7.



Ref: 3006.
22.7.55

To Transmitted to the Chief Secretary to the Government of Coorg for favour of Sanctioning the enclosed abstract. The work has been included in the list of approved works - 1954-55. The expenditure may be debited to 63-B - Community Development Projects - (ii) National Extension Service Scheme (IH). Communications - Works.



Development Commissioner

5.1.-

No.A-5- 9648/NES-55.
Mercara, the 25th August, 1955.

Sub:-National Extension Service - Construction of a culvert and a bridge across Oddaramadu and Kandakogundi streams along Balale -Nittur road - Expenditure sanction of.

ORDER

Sanction is accorded to incur an expenditure not exceeding Rs.6200/- (Rupees six thousand two hundred) for the construction of a culvert across Oddaramadu stream and a bridge across Kandakogundi stream along Balale-Nittur road.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (ii) National Extension Service - H. Communications - Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore through the Fin. Deptt.

The D.C., Coorg, with ref. to his endt. No.3006 dated 22-7-55.

The EE. M.I.Deptt, with ref. to his letter No.1693 dated 20th July, 1955. The estimate for Rs.6200/- is returned herewith duly sanctioned.

The T.O. Coorg.

The Fin. Deptt.

The Bill Clerk.

1891 19.8.55
20.8.55

Subject:-National Extension Service - Construction of a pipe sluice near Kollithodu.

Endorsement No.3614 dated the 16th August, 1955 from the D.C., Coorg.

The E.E., M.I. Department has submitted an estimate amounting to Rs.340/- for the construction of a pipe sluice near Kollithodu Regulator III. This work, it is stated, has been got up as per the verbal orders of the M(I&O).

2. It is for consideration whether the estimate may be sanctioned and the expenditure debited to N.E.S. funds.

Subject to approval draft order put-up.

R.S. 1838.

20.8.55

21.8.55

Chief Secy.

May be sanctioned

22/8/55

M.I.O

27/8/55

31/8

31/8/55.

DESPATCHED.

No.A-5 10088 /NES-55., 1st Sept.
Mercara, the ~~August,~~ 1955.

Sub:National Extension Service - Construction of a pipe sluice near Kollithodu Regulator III - Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.340/-(Rupees three hundred and forty) for the construction of a pipe sluice near Kollithodu Regulator III.

2. The expenditure will be debited to the head "63-B-Community Development Projects, National Extension Service and Local Development Works - (ii) National Extension Service Scheme -C.Irrigation - Works" in the Coorg State Budget for the year 1955-56.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt. No.3614 dated 16-8-55.

The E.E., M.I. Deptt. The estimate for Rs.340/- is sent herewith duly approved.

The Fin. Deptt.

The T.O. Coorg.

The Bill Clerk.

20-8-55

21-8-55

D Dis 8/9/54

C. G. F. 7]

GOVERNMENT OF COORG

..... File No.....

Serial No.....

195 :—

( )

Month and Year of Record.....195

SUBJECT

Cases Community Projects -

Sanction for works under irrigation, roads, etc

Previous References	Later References

WD—218—CGP—4,400—20-7-1955.

Subject:- Community Projects - construction of an anicut in Bengoor village.

PWD. Endorsement No. 7167 dated the 18th March, 1954, from the D.E. coorg.

The villagers of Bengoor request that an anicut may be constructed across a stream in that village.

The D.E. states that if this anicut is constructed it will give an assured water supply to about 46.00 acres and would cost about Rs. 6,000/-. The villagers, it is stated are poor and are prepared to do unskilled labour. It is further stated that apart from this work, no other constructional work is proposed to be taken up in this village.

In the circumstances it is for consideration whether the proposal of the D.E. may be approved, and he may be requested to submit necessary estimates.

For orders

Ag. May we approve.

22/3/54

23-3-54

Chd. Secy

M.L.P. — Approved — Sanction the expenditure to be borne by C.P.

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 5878 Date 26/3/54

24/3/54

M 6/4

Submitted. Please see para 6 of the note. The expenditure may have to be met from C.P. funds as Bengoor village comes under C.P. Block II.

Endorsement on PWD pub up.

A.S/505/54 12/4/54 Chd. Secy

HSM 8/4/54. HM 9.4.54. DESPATCHED. 9.

PWD 12/4

Letter No.8165 dated the 12th February, 1955, from the I.O.?Coorg. | PUC.

Sri.Telapanda Aiyappa, Bengoor village has submitted a petition stating as follows. In January, 1954, he undertook the contract of construction of the Bengoor anicut at the request of the I.O., P.E.O., and the S.D.O. The site was selected by the S.D.O., and the work was taken on hand. By the time the foundation work was over the monsoon set in and the work had to be suppended. An expenditure to the extent of Rs.1,046/- was incurred.

But now the petitioner further states that a different site for the construction of the anicut has been selected and tenders are being called for the execution of the work.

Sri.Aiyappa therefore requests that the work done by him at the old site may be got estimated and the amount due to him on that account may be paid to him.

In this connection please see the remarks of the C.M. addressed to the I.O. on the petition of Sri.Aiyappa.

The I.O.. states that when he inspected the anicut site in May 1954,, the villagers had collected some size stones and jelly and had excavated foundations at the site selected by the S.D.O. Mercara. As the site was most unsuitable for the anicut, the I.O. asked the villagers to stop all work.

The I.O.. further states that this work has been included in the list of works to be taken up during the current year and suitable site has been selected and the estimates are being prepared by the S.D.O.

From the report of the S.D.O. attached to the PUC it is seen that the work was started by the villagers at their own risk before the estimates were got sanctioned. In the circumstances there appears no necessity to pay anything to Sri.Aiyappa for what he has already done at the site selcted by the S.D.O.

For orders.

(From para 8 of Hon'ble Minister's note)

M&M
16.2.55

Sri. Ayappa's claim for payment may not be rejected.
16.2.55 — 16.2.55 — M.L.O

16-2-55 — Yes. Put up 9/3 — C.M

Please see paras 15 + 16 of these notes.

Draft letter put up.

HSN
22.3.55

30-3-55

Subject:-Community Projects - Construction of a Regulator at Bengur village, Bhagamandala Hobli.

Endorsement No.9488 dated 2nd March, 1955 from the D.C., Coorg.

The I.O., Coorg, has submitted an estimate amounting to Rs.4000/- for the construction of a Regulator in Bengur village, Bhagamandala Hobli for the sanction of the Govt.

The D.C. states that this work has already been sanctioned and also included in the list of works for 1954-55. The D.C. therefore requests that the estimate may be sanctioned and the expenditure debited to C.P. funds.

From the report accompanying the estimate it is seen that the proposed regulator will benefit about 45 acres of wet land. It is for consideration therefore whether the estimate may be approved and the expenditure sanctioned and debited to C.P funds.

For orders.

H801
8-3-55.

Jhv
8-3-55

Ch. Engr

May be apptd
LP
8/3/55

Yes
Nil
10/3

LP
9/3

LP
11/3

LP
11/3/55

Draft order put up.

H801
13-3-55.

Jhv
13-3-55

Chief

LP
14/3/55

MINOR IRRIGATION DEPARTMENT.

No. 6432

Office of the Irrigation Officer, Coorg,
Mercara, dated 28-2-1955

From

THE IRRIGATION OFFICER, COORG,
MERCARA.



To

No. 875 The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:-Construction of a Regulator at Bengur (Bhagamandla) -

---

I write to enclose herewith detailed estimate for Rs.4000/- for the above work for favour of early sanction.

This is included in the list of works for 54-55.

Yours faithfully,

(C.VISWESWARIAH)
IRRIGATION OFFICER, COORG.

BSB/24-2.

Enclosures:
Report.
Estimate.
3 Drawings.

No. 4488 dt 2.3.'55.

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the estimate. The Board has sanctioned the work in a letter of reference bearing No 505 dt 12/14.1.'55. The expenditure may be debited to 68-B - Community Projects - II Community Projects - (c) Irrigation works.

COORG GOVERNMENT SECRETARIAT
3 - MAR 1955
1445

Executive Commissioner

No.A-5/22208/CPA-54
Mercara, the 19 March, 1955

DESPATCHED

Sub:-Community Projects - Construction of a Regulator at Bengoor village- Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.4.000/- (Rupees four hundred) for the construction of a Regulator in Bengoor village, Bhagamandala Nad.

2. The expenditure will be debited to the head "63-B-Community Development Projects - II.Community Projects - C. Irrigation - Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Deptt.

The D.C.,,Coorg, with ref. to his endt No.9488 dated 2-3-55.

The I.O., Coorg, with ref. to his lette No.8432 dated 28-2-55. The estimates duly approved are enclosed.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

H891
13.3.55

13.3.55

MINOR IRRIGATION DEPARTMENT.

No. 8165

Office of the Irrigation Officer, Coorg,
Mercara, dated.....12-2-.....1955.

From

THE IRRIGATION OFFICER, COORG,
MERCARA.



To

The Chief Secretary to the
Government of Coorg, Mercara.

Sir,

Subject:-Minor Irrigation - Bengoor Anicut under Community Project Scheme -

Reference:-Hon'ble Minister's orders dated 4-2-55. on the petition of the applicant Sri. T. Appaya.

In enclosing herewith a copy of the report of Sub Divisional Officer, Mercara on the subject, I write to add as follows.

During May, 1954, I inspected Bengoor Anicut site along with Project Executive Officer and the petitioner. Though the S.D.O. had been here first in January 54 no report was submitted about the work at all.

The villagers had collected some size stones and jelly and had excavated foundations at site selected by the Sub Divisional Officer, Mercara. I told them that it was futile ~~fortile~~ to do any work at that site as it was most unsuitable and stopped further work being done without sanction.

This site was not properly selected. There was no scope for flanking the anicut on the right side and on the left the mound was slipping year after year. Had the anicut been constructed at this site, in one flood the stream would have cut across the right bank paddy field abandoning the anicut. As no estimate was prepared or sanctioned and it was too late in the season, I suggested to the villagers and Project Executive Officer that the work be taken up after proper investigation after the monsoon was over.

This work is included in the list of works for 54-55. I took the Sub Divisional Officer, Mercara on 14-12-54 to the site selected a better site on the upstream side and gave instructions for the preparation of estimate. The estimate is not yet submitted by him.

Statement of the petitioner in para 4 that the Irri-

Irrigation Officer inspected the site from time to time is thoroughly wrong. When they wanted to do the work in a hurry late in the season without sanction to estimate, I after committing themselves to some material collection and excavating at the wrong site, I had no alternative but to stop the work for the season.

No tenders have been called for the work ~~is~~ as represented by the petitioner because the estimate itself is not yet prepared or sanctioned.

These complications arise when works are taken up without proper estimates or san tion or work order to contractors deviating from all relevant practices. Though circular instructions were given to Sub Divisional Officer early in 1954, not to do works without sanction, in certain cases instructions were not adhered to and complications of the kind have occured.

The work ~~ones~~ have been completed last year alone of the Estimate had been submitted to Govt. soon after his visit in Jan. 54

Yours faithfully,

(C. VISWESWARIAH)
IRRIGATION OFFICER, COORG.

12/2/55

BSB/10-2.

Encl. Petition is also enclosed.

Copy of the letter No.8708/55 dated 9-2-55 from the Sub Divisional Officer, to the Irrigation Officer, Coorg, Mercara.

The petitioner Sri Thelapanda Aiyappa, has made number of exaggerations in the matter and given a false colour to the fact.

Last year in January, I accompanied the Project Executive Officer, on the request of the villagers for an anicut at Bengur, to the preliminary inspection of the site. They were told by the Project Officer that the Project was feasible and that an estimate would be submitted to Government and if they were very ancxious about the work they could start the work at their own risk and that the amount would be payable only after the sanction of Government was obtained.

It is true that he collected som size stone but not 3000 as stated by him. Some jelly also was made by him. No sand was collected.

One site where they were putting temporary bund, was suggeste by me. On the inspection the Irrigation Officerm suggested a site about a furlong higher up. The estimate is under submission.

No tenders are called for so far. He did not do any foundation work except a trial line of excavation at the site suggested by me.

Sd/-Sub-Divisional Officer, Mercara.

Sir Viswanathan

* Will you please let me know the facts of this case on the phone

from A.D's office A.D. 85

From,

Thelapanda Aiyappa,
Bengoor village,
Kottoor, Coorg.

To,

The Chief Minister of Coorg.

Sir,

Subject:- Minor Irrigation - Bengoor-Anicut under Community Project Scheme.

I beg to submit the following for your kind consideration and favourable orders.

1. That I, in January, 1954 at the request of the Community Project Officer and the Sub-divisional Officer, Minor Irrigation under Community Project, Coorg agrreed to construct the Bengoor Anicut as there were none else coming forward to under take that work.

2. Immediately after that I was rather induced by the above ~~parties~~ authorities to take up the work at once stating that the required amount is going to be sanctioned within a month for the year 1953-54 budget. Accordingly at the directions of the Sub-divisional Officer I got three thousand size stone cut and collected 100 cartloads of sand and 300 c.ft. of Jelly stones at the site of the Anicut already selected by the Sub-divisional Officer. Further I had laid the foundation 50' x 5' x 4' for the Anicut at the site marked by the Sub-divisional Officer as far his directions. Soon after the foundation was over I was further directed to concrete the floor of the said foundation immediately and a chit was issued to me by the Sub-divisional Officer to take delivery of 25 bags of Cement from the Contractor Kopatti Anicut. As the Cement bags were not available at the time I approached ~~him~~ for some funds for purchase of cement bags locally but I was told that the bill will be only sanctioned after the concrete work was over as per Government rule and the amount could not be drawn in the 1953-53 budget as the same has been

1.0. for Sub-divisional
4.2.54

~~him~~ P.T.O.

included in the year 1954-55 budget.

3. Accordingly I had entered into a aggrement for this work with Familians Ramaswamy & Kuppuswamy and I have incurred and expenditure of Rs. 1,046/- on account of this work so far as detailed below:-

Amount advaneed as per pronote to purchase equipments and collect labourers.	Rs. 445/-
Amount paid to 100 Cart-load of sand at Rs. 3-8-0 per cartload containing 24 tins.	Rs. 350/-
To remove collected stones from the wetlands of private parties in the monsoon.	Rs. 40/-
Provision supplied to the labourers through the Merchant Sri. P.B.Somanna, Kottoor.	Rs. 136/-
Amount paid towards construction of foundation.	Rs. 75/-

4. This work was being supervised by the Community Project Officer, Sub-divisional Officer, Irrigation Officer, Subedar, Parpathigar & Gram Sevak from time to time. By the time the foundation was built the monsoon started and at the directions of the concerned officers to the effect that the work should be stopped for the time being on the assurance that the work should be taken up by me alone in the month of January, 1955 as the amount for that work has not been sanctioned by the Government of India for the year 1953-54 and same will be sanctioned definitely for the year 1954-55.

5. Now to my great disappointment that I see in the local papers tenders being called for the work of the Bengoor Anicut at a different site after cancelling the previous one. When I approached the concerned Officers I am advised to submit my tender for this work. This indeed a strange advise and a hard hit on me. I have already incurred an expenditure of Rs. 1,046/- for proposed Anicut at the previous site as stated above. At the time of my undertaking the work I was assured that I will be paid for the actual work done at the Government rate. Now it is not understood why the previous site and without previsously considering

p-

considering the site and the present decession why I was asked to undertake the work immediately. Owing to this I was put into very great financial difficulties. I am not inclained to come in between these things.

I, therefore, request that the work done by me may kindly be ordered to be estimated immediately and amount spent by me may be paid to me without much delay.

Yours faithfully,

BENGOOR:
4-2-1955.

DESPATCHED.

No.A-5, 22967 /CPA354 /57
Mercara, the 30 March, 1955.

To

The I.O., Coorg.

Sub:-Bengoor Anicut - Construction of

Sir,,

I am directed to refer to your lette No,8165 dated the 12th February, 1955, on the above subject and to state that the request of Sri.Thelapanda Aiyappa,, Bengoor village for payment of the cost of work done by him towards construction of the Bengoor Anicut cannot be complied with..

2. The petitioner may be informed accordingly..

Yours faithfully,.

for 22.3.55
Ch. Secy.

KSN. 22.3.55

22.3.55

D.No.2220

Subject:-Estimate for Nayada Halla anicut in Sanivarsanthe Hobli.

PWC. | Endorsement No.679 dated the 2nd June, 1953, from the D.C., Coorg.

The I.O., Coorg has submitted an estimate amounting to Rs.18,500/- in respect of the construction of an anicut across nayada halla in Ippugalale village, Sanivarsanthe Hobli. The D.C. while forwarding the estimate requests that the same may be sanctioned.

As this work comes under irrigation, the expenditure in this regard will have to be met from the loan granted to this State from the Centre as all programmmes of work under irrigation come under 'Loanable items'.

In the circumstances, it is for consideration whether the estimate may be sanctioned and the expenditure ordered to be met out of the loan granted from the Centre.

For orders,

Office.

M&T
5/6/53

Are there no previous Office Note in this case? Has the scheme been properly investigated? What is the area that could be irrigated. When the Anicut work is completed, this is a loanable scheme. Have the beneficiaries agreed to pay extra water rate (of assessment) over & above the settlement rate? What is the estimated income. The Govt is responsible to repay the loan in such cases, I think.

Jm.Secy

7.6.53

8/6

Please see the queries of the Fin.Secy. at para 4 of the notes. In this connection it may be stated that the duration of the C.P. scheme in respect of the block now under progress is for three years with effect from 2nd October, 52, whereas the number of annual instalments in which the loans are to be repaid to the Centre ranges from 5 to 15 and as such the responsibility of repayment of the loan is that of the State Govt.

Upto date many schemes of this nature under irrigation have been sanctioned but no thorough investigation o covering the various points now raised by the Fin.Secy. in para 4 of these notes seems to have been done. In view of the fact that the responsibility of repayment of the loan to the Centre is that of the State Govt. it may perhaps be better that the beneficiaries are bound over, in some way or other, so that there may not be any difficulty when it comes to the repayment of the loan.

In the circumstances, it is for consideration whether the estimate may be returned and the D.C. may be asked to clarify the position on the various points now under issue.

For orders.

(From para 5 of these notes)

MBN 9/6/53.

From the financial point of view it is very irregular to sanction such large sums for works proposed to be undertaken with out proper investigation, specially in cases where the expenditure has to be met out of the loan amount to be obtained, or obtained as a loan from the centre.

The office tells me that

that the Schemes detailed below have been Sanctioned without any detailed investigation as pointed out in para 4 of These notes.

	Rs
1) Construction of an ancient across Sankarpalle	15,300/-
2) —do— Kaigchalla	5,330/-
3) —do— Kibbetta Ancient	4,583/-

9 My object is not to throw cold water on such Schemes, but there should be on record some thing to show that the Schemes were Sanctioned only after Proper investigation. Please see note on page 35 to 39 of the Committee Projects Draft Hand Book.

10 The D.O.S report accompanying the estimates is dry. He has not been furnished the Protected area that could be irrigated, under his Ancient tanks.

11 I think it is necessary to issue Some executive orders for the guidance of all Concerned with the Committee Projects Schemes.

Solicit orders

Sd/- 11/6

It is usual to set out the main features, its utility and other necessary descriptive matter in the third-part of the estimate, but contrary to the usual practice this estimate does not contain any such note. All works are undertaken after proper investigation and unless the investigation disclosed utility of the work, it will not be undertaken. The E.O may be asked to append a note to each estimate giving the description of the work in brief, and the purchase area it is going to irrigate. The estimate may be sanctioned. I know personally that this ancut will assure water supply to more than three hundred acres, it has an old dam constructed during Raja's days, and later on it has not maintained even tho' the people have been agitating over the past 25 years.

12/6/53.

14.6.53

Draft put up for approval.

17/6.

16/6/53.

16.6.53

11941HLO
11.6.53

1165

Endt. No. 888 dated the 15th May 1954, from the D.E. Coorg.

---

13 A sum of Rs. 18,500/- was sanctioned in this office order No. A 5906/9/EPA-80/53 dated 19-6-1953 for the construction of Nayada Halla anicut.

14 The D.O. now states that the work could not be carried out in accordance with the estimate for reasons set out in the PUE and the cost will involve an excess amount of about Rs. 15,000/- and therefore seeks the approval of the Govt. to submit a revised estimate.

15 According to the recent orders, revised estimates for variations over & above 10% of the original estimates are to be submitted to the Govt. after obtaining prior approval of the Govt.

16 The D.E. states that the work is now in progress and cannot be stopped and therefore the revised estimates when received will be submitted to the Govt. through the Bangalore Special office, as the total cost of the work exceeds Rs. 20,000/-, for the sanction of the Govt.

17 In the circumstances it is for consideration, whether approval for the submission of the revised estimate may be given and the estimates awaited.

For orders.

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 953 Date 24/5/54

M.801 24/5/54.

(From page 12 of the file)

Ch: Secy 25.5.54.

18 In the circumstances explained by DE permission to revise the estimate may be accorded.

D.E.O. 17 Yes 24/5/54

Sec 25/5/54

Please see paras 18 + 19 of this note.

Arabic letter put up.

No. 3255
29-5-54.

Extract from the Tour Notes of the Minister for Law & Order, Coorg.

20. On the 29th April, I visited Sanivarasanthe to inaugurate the newly started Notified Area of that place. I have made use of that occasion to visit some of the villages and to inspect some public works going on.

x x x x x x

21 The work of the dam across Nyayadahalla in Hippugalale village has been making steady progress and the work so far done is good. There remains still a good lot of work to be done for completing the work. Since monsoon is fast approaching, it is necessary that the work of the dam should be completed before the end of this month. Unless more labour is put on the work, I am afraid the work will not be completed in time. The I.O., may be asked to see that more labour is engaged and the work completed by the time monsoon sets in.

22 Extract forwarded to A.5. (Sri. M.S.Nanamaya) for immediate necessary action.

Fin. Secy.
29/5/54.

Draft letter to the D.O. put up.

29/5/54.
29.5.54.

Letter No. HD/1941/54 dated the 5th June 1954 from the D.O. Coorg. — | PWC

Our this office letter No. A-5-3371/EPA-53 dated 31-5-54, the D.O. Coorg, was requested to furnish a progress report on the work of construction of an aricul- across Nyayadahalla, and at the same time he was also requested to put more labour on the work so as to complete the work before the monsoon set in. 23 x (3).

The D.O. while furnishing a progress report of the work requests that he may be permitted to incur expenditure in excess of the sanctioned amount pending sanction of the revised estimate, permission for the submission of which through the Barapole Special officer, has already been given. As the Special officer, is busy with the Barapole Project work, the D.O. anticipates some delay in the submission of the revised estimate after scrutiny by him and hence the request by him. 24

In this connection it may be stated that the D.O. has been requested to put more labour on the work and to see that the work is completed before the monsoon set in. It follows that he will have to incur additional expenditure, and therefore in the interest of speedy execution of the work, it is for consideration whether the D.O. may be permitted to incur expenditure over and above the sanctioned estimate pending sanction of the revised estimate. 25

For orders.

(Move para 23 of this note)

MSM 14/6/54

KSR 15-6-54

For remarks. 26

17/6/54

Ch. Engr 12502/7-5-7

may be advised. 27 F.S. Chief Secy

28 C. Sy What is the nature of the sanction required.
F. Dept may point up necessary draft
Sanction Order.
hp
18/6/54

~~F. Sy~~

29 enclosed
A letter to the I.O., ~~putxupxbxkxxxfor~~ for Ch. Secy's signature.
No Sanction order is necessary
hs
21/6
(Chief Secretary.
28/6/54.

30 Issue. but that can happen
be made for the work already
Letter Issued carried out without sanction of the Estimate
Mm 21/6/54.
hp
21/6/54

~~F. Sy~~

31 Sanction can not be
accorded with out the
revised estimate before
hs
~~hs~~ the I.O. may draw
money on abstract bills
and before the detailed bill
is ~~xxxxxx~~ sent up for
Counter Signature the
revised estimate should
be ready. The I.O. could
13/7/54 Comply with this.
Ch Secy. hs 2/8
Issued 23/8/54

letter no. HD/2562/54 dated the 29th June, 1954 from the D.O. Coorg. | PLC

In this office letter no. H518 dated 22-6-54 ~~dated~~ the D.O. Coorg, was requested to submit the revised estimates in respect of Nayadahalle ancient works immediately for the orders of the Govt. In reply, the D.O. states that the revised estimates have been submitted to the Superintending Engineer, for his scrutiny with the request to submit the same direct to the Govt. In the meanwhile, the D.O. requests, that he may be permitted to incur expenditure over and above the sanctioned estimate. 32

In this connection please see the minutes of the Hon. Secy at para 31 of these notes. If approved a reply may be sent to the D.O. on those lines. 33

Draft letter put up.

HSN
8/7/54

[illegible]
8/7

[illegible]

To discuss with 7 Sy 34

hl
9/7/54

Discussed. I.O. may intimate as suggested at para 31.

hl
15/7/54

Draft already put up may kindly be approved.

HSN
16/7/54.

hl
16-7-54.

[illegible]

36 Submitted. The revised estimates have not yet been received from the S.E. after scrutiny. If approved, he may be recommended. Draft recommendation put up.

MSM 13/12/54

Imm 13.12.54.

Received on 17-12-54.

PWC

Letter No.1353/54 dated the 31st December, 1954, from the S.E., M.I.Department.

---

37 The S.E., M.I., Department has returned the revised estiamtes in respect of Nayadahalla anicut works duly approved after scrutiny. The amount of the revised estimate now has gone up to Rs.40,000/- as against Rs.38,000/- originally revised by the I.O.

38 It is for consideration whether the revised estimate may be sanctioned and the expenditure debited to the head "63-B-Community Development Projects - II.Community Projects-C.Irrigation - Works" in the Coorg State Budget.

For orders.

(From para 37 of this note)

MSM 4.1.55.

4.1.55

CA

39 For remarks

LC 5/1/55

LC may be sanctioned

LC 5/1

LC 6/1/55

35 Copies Asy

ch/sec

M.L.O

CM.

41 Yes 8/1/55. 8.1.55

8/1/1

Please see para 11 of these orders.

Draft order put up.

Ashe.

11-1-55

11-1-55

11/1/55

Chas

Document on 17-1-56

Very Urgent

Office of the Irrigation officer
Mercara. 30/5/53.

To Ref 1476
30/5

The Project Executive officer
Mercara

Re:- Estimate for Nyayada halla Anicut in Sanivarasante Hobli.

Sir,

I beg to enclose herewith the Estimate for Rs 18,500/- for the above work for favour of obtaining Sanction of Government.

The Previous papers connected with it are not yet received from the Section Officer. The same will be received in due course.

Meanwhile the Estimate may kindly be taken up for Sanction.

Report also could not be furnished as previous papers are not with the Section officer.

Yours faithfully
C Viswanath 30/5
Irrigation officer
Mercara

Encl. Plan
Estimate

OFFICE OF THE PROJECT EXECUTIVE OFFICER * COMMUNITY PROJECT * COORG
No. 112 Revt
Date 30/5/53

No. 679

2/6/53.

Transmitted to the Financial Secretary to the Government of Coorg for favour of sanctioning the work of constructing a dam across Nyyadakula.

Development Commissioner 2/6/53

No.A.5906 9/CPA-50/53

DESPATCHED. Mercara, the 19th June, 1953

Sub:-Community Projects - Nayada Hall Anicut in Sanivarsanthe Hobli-Expenditure sanction of -

---

O R D E R.

Sanction is accorded to incur an expenditure of Rs.18,500/- (Rupees eighteen thousand five hundred only) for the purpose of construction of the Nayada hall anicut in Sanivarsanthe Hobli under the Community Projects scheme.

2. The expenditure should be debited to the head "63-B-Community Development Projects C-Development Works - Loans from the Centre"

By Order.

Fin. Secy.

Copy to the D.C., Coorg, with ref. to his endt.No.679 dated 2nd June, 1953. The estimate and the plan are returned herewith. The I.O. may ~~kindly~~ be requested to append a note to each such estimate giving the description of the work in brief, the probable area ~~it is going to irrigate, etc. in future.~~ which would be benefited by the work, probable increase in revenue etc. The papers relating to this case may please be sent to this Office.

Copy to the A.G., Madras.

Copy to the T.O., Coorg.

Copy to the Bill Clerk, Office.

16/6/53

16.6.53

To appear in the Copy to the AG.

M.I./1150 /54 Minor Irrigation Office,
Coorg, Mercara, dated 7-5-1954.

From

The Irrigation Officer,
Coorg, Mercara.

To

The Development Commissioner,
Community Projects, Coorg,
Mercara.

Subject:- Nyayadahalla Anicut- Revision of Estimate - Necessity for -

Sir,

I write to state that estimate for the construction of the above anicut has been sanctioned for Rs18,500/- vide G.O. No.A 5906-9/CPA-50/53 dated 19th June 53

Work was started during march 1953.

During execution the following points were observed.

Foundation work which was expected at the bed of the river was ~~not~~ met with at a depth of 5 feet below the bed of the river on an average. Excavation had to be made in soil mixed with full of boulders and clay.

Soft rock in foundation had to be removed by crow bars and chisels and in certain pockets by blasting also.

All excavations for straight alignment was first made. As no rocky bed was met with here the alignment had to be changed so as to follow the course of the rock. This necessitated longer length of bank connections for safety of the structure.

From the experience of floods of 1953, extra provision in the length of anicut for purpose of safety under all flood conditions have been made now.

In the original design provision for the right bank sluice only had been made. Subsequently the Minister for Law and Order during inspection ordered that provision for a left bank channel, head works should also be made. This is taken into account and design now made to meet the requirements.

Due to heavy collections of materials involved and for lack of labour in the locality and due to shortage of cement experienced during the working season of 1953. Only a portion of the excavated trench could be filled. This resulted in the silting up of the trench during the rainy season of 1953.

When work was resumed during Nov. 1953, all the excavation of the trench had to be redone involving removal of boulders as the flood had carried them from the site into the trench.

Materials like stone and jelly which were originally brought from a distance of 2 furlongs were found to be insufficent. It was further felt that to quarry from that site would endanger the regime of the channel. Hence materials have been brought from a lead of 1 to 1½ miles.

For the reasons cited above the cost of the work will involve an excess of about Rs ~~15,000~~/- 15,000/- Detailed revised Estimate is under submission seperately. Approval. ~~Allotement~~ of Government for the excess expenditure may kindly be obtained early.

OFFICE OF THE PROJECT EXECUTIVE U. *COMMUNITY PROJECTS, COORG
No. 1103
Date. 15/5/54

Yours faithfully,

8/5/54

(C.VISWESWARIA)
IRRIGATION OFFICER, COORG.

mpa/

Urgent

No. 888 15-5-54. Transmitted to the Chief Secretary to the Govt of Coorg. Re work to in progress and cannot now be stopped - The revised estimate when received will be sent to Mr. Krishnamoorthy Rao for scrutiny and then submitted for the consideration of the Govt, as to expenditure. Excess to 000. and the extra expenditure is in excess of 10% the original estimate.

COORG GOVERNMENT SECRETARIAT
17 MAY 1954
1525

Dy. C 14/5

~~Returned approved~~

No.A-5 3113 /CPA-54 DESPATCHED.

Mercara, the 28 May, 1954.

To

The D.C., Coorg.

Sub:-Community Projects- Nayadahalla Anicut- Revision of the estimate - Approval of.

Sir,

I am directed to refer to your endt. No.888 dated the 15th May, 1954, on the above subject and to convey the approval of the Govt. for the submission of a revised estimate for the above mentioned work. The estimates may be submitted through the Special Officer, Barapole Hydro Electric Project.

Yours faithfully,

25.5.54.

for Ch.Secy.

Copy to the I.O., Coorg.

Copy to the Special Officer, Barapole Hydro Electric Project.

HSM
25/5/54.

Immediate.

No. A-S 3371 /CPA-53.

Kereana, the 31th May 1954.

To, DESPATCHED.

The D.O. Coorg.

Sub:- Community Projects - Dam Construction across Nyayadahalla

Sir,

I am directed to state that since the monsoon is fast approaching, ~~the Govt. feels it necessary~~ it is felt that the work of dam construction across Nyayadahalla should be completed before the heavy monsoon sets in and that unless more labour is put on the work it may not be possible to complete the work in time. I am therefore to request you kindly to see that sufficient labour is engaged on the work with a view to ensure that the work is completed early before the ~~onset of~~ monsoon ~~sets in~~. I am further to request that a report on the progress made may be furnished so far.

Yours faithfully.

Ch. Secy.

Copy to the D.C. Coorg for information.

HSN
29/5/54 Hpr
29.5.54.

M.I./1941/54 Minor Irrigation Office,
Coorg, Mercara, dated 4-6-1954.

5



From.

The Irrigation Officer,
Coorg, Mercara.

The Chief Secretary to the
Government of Coorg, Mercara.

(B)

sub:- E.P - anicut across Nyayadahalla - S'santhalli

Ref:- Your No.A.5.3371/CPA-53 dated 31-5-1954.

Sir,

With reference to the above I write to state as follows.

Work is in progress in the departmental basis

Main Anicut portion is completed. Coping course is now being laid.

The flank masonary is in progress

Work is expected to be completed by the middle of June.

Revised estimate is now ready for submission. But it is ordered that the Estimate should be scrutinized by the Superintending Engineer. As he is very busy in connection with the Barapole Project, it may take time before sanction to the Revised Estimate is obtained, After scrutiny by the Superintending Engineer. Under the circumstances I request that permission may be accorded to incur expenditure in excess of the sanctioned amount, in order to facilitate payments to labourers who are employed direct by the Department. The labourers will desert if they are not paid every week.

Early orders are solicited.

Yours faithfully,

C. Visveswaria
C.VISVESWARIA
IRRIGATION OFFICER, COORG.

mpa/

Copy to the Superintending Engineer, Barapole Hydro Electric Project, Virajpet, for favour of information

M.A./P. 2131 /54 Minor, Irrigation Office,
Coorg, Mercara, dated 11th June, 54

12

From

The Irrigation Officer,
Coorg, M E R C A R A

To

The Special Officer,
Barapole Hydro-Electric Project,
V I R A J P E T.

Submitted.
The revised estimates from the Special officer may be awaited.

Sub:- Revised estimate for Nyayadahalla Anicut Works-

Sir,

I write to submit herewith the above estimate for Rs.38,000/- for favour of early sanction.

Encl:-
1. One detailed estimate.
2. One abstract -do-.
3. One Comparative st.
4. One drawing & Report.

Yours faithfully,

IRRIGATION OFFICER, COORG.

Copy to :- Development Commissioner, Coorg, Mercara for favour of information.
Chief Secretary to the Government of Coorg, Mercara, for favour of information.

H.S.D. 16/6/54

GOVERNMENT SECRETARIAT 2940 14 JUN 1954 30632

No. 4578 Mercara, the 21st June, 1954.

From - Sri. I.C.Subbiah, M.A., B.L.,
Chief Secretary to the Government of Coorg.

To - The Irrigation Officer, Coorg.

Subject:- Community Projects - Anicut across Nyayadahalla, Sanivarsanthe Hobli -

---

Sir,

Reference - your letter No. MI/1941/54, dated the 4/5th June, 1954.

The revised estimate should be submitted as early as possible. In the meanwhile, the work should be pushed through and completed urgently.

Yours faithfully,

(I.C.SUBBIAH)
Chief Secretary.

ISSUED

Express Delivery.

No. Mercara, the 10th July, 1954.

From - The Finance Secretary to the Government of Coorg.

To - The Special Officer, Barapole Hydro-Electric Project, Virajpet.

Sir,

The Irrigation Officer reports that he has prepared a revised estimate for the construction of an anicut across Nayadahalla and that the estimaes are pending with you. I am directed to request you kindly to scrutinise the estimates and forward the same to this office urgently. It appears that the work has been completed and that the Contractor is pressing for the payment. The payment demanded over and above the estimates cannot be passed until the revised estimates are approved. I am, therefore, to request you kindly to treat this as very urgent.

Originally sanctioned.

Yours faithfully,

(M.SRINIVASA RAO)
Finance Secretary to
Government.

M.I./ 2662 /54.

Minor Irrigation Office,
Coorg, Mercara, dated the 26th June, 1954.

29

From

The Irrigation Officer, Coorg,
Mercara.

To

The Chief Secretary to the Govt. of Coorg,
Mercara.

Sir,

Subject:- Community Projects - Anicut across Nyayadahalla, Sanivarsanthe Hobli -

.....

With reference to your letter No.4518 dated 22nd June, 1954 I write to state that revised estimate has been submitted to the Superintending Engineer, who has been requested to submit to Government direct.

Orders for incurring expenditure in Excess of the original amount pending sanction to revised estimate may kindly be accorded to and delay in payment to contractors, firms, and labourers.

Yours faithfully,

C. Visweswaraiah 26/6/54

(C. VISWESWARAIAH)
IRRIGATION OFFICER, COORG.

27/6/54

BSB/26-6.

No. A-5,6461/CPA-54

DESPATCHED. Mercara, the 30th July 1954

To,

The D.O. Coorg.

Sub:- Community Projects - Aricul-
across Nyayadahalla -

Sir,

I am directed to refer to
Fac. your letter No. HD/2562/ dated the
29th June 1954, on the above
subject and to say that Sanction
cannot be accorded to incur
expenditure in excess of the original
sanctioned estimate. However,
I am to suggest that ~~you may~~
~~draw~~ money may be drawn on abstract bills
and that before the detailed bill
is sent up for countersignature
the revised estimate should
have received the sanction of the
Govt.

Yours faithfully,

for Ch. Secy.
30.7.54

MSN
8/7/54.

MOST IMMEDIATE.

DESPATCHED. No.A-5 15557/CPA-54.
Mercara, the 17th December, 1954.

To

The S.E., M.I. Deptt.
Virajpet.

Sub:-Community Projects - Construction of a dam across Nayadahalla - Revised estimate

---

Sir,

I am directed to refer to Finance Secretariat letter dated the 10th July, 1954, on the above subject and request you kindly to forward the revised estimates in respect of the above mentioned work after scrutiny as the same are pending with you since a very long time.

(F)

Yours faithfully,

13.12.54.
for Ch.Secy.

13/12/54

M.I./D.213/ /54 Minor Irrigation Office,
Coorg, Mercara, dated 11th June,54
12

12
14-6-54

From

The Irrigation Officer,
Coorg, M E R C A R A

To

The Special Officer,
Barapole Hydro-Electric Project,
V I R A J P E T.

Sub:- Revised estimate for Nyayadahalla Anicut Works-
....

Sir,

I write to submit herewith the above estimate for Rs.38,000/- for favour of early sanction.

Yours faithfully,

Encl:-
1. One detailed estimate.
2. One abstract -do-.
3. One Comparative st.
4. One drawing & Report.

IRRIGATION OFFICER, COORG.

Copy to :- Development Commissioner, Coorg, Mercara for favour of information.
Chief Secretary to the Government of Coorg, Mercara, for favour of information.

A.C
Right, give the estt
to the Bayadahalla
Anicut
15/

GOVERNMENT OF COORG.
MINOR IRRIGATION DEPARTMENT.

ESTIMATE No. ... 1954-55.

SUB- Division- SOMWARPET SECTION;- SANIVARSANTHE.

Name of Work:- CONSTRUCTION OF NYAYADAHALLA ANICUT.

FUND;-

Major Head:- 63- B- Community Projects.
Minor Head:-
Detailed Head :-

Estimate framed by:- MINOR IRRIGATION DEPARTMENT.

of the Probable Cost of:- ~~Rs.38,000/-~~ Rs.38,000/-

R E P O R T

Reference:- The revised estimate for the above work is got up vide Chief Secretary's Letter No.A.5.3113/CPA-54 dated the 28th May, 1954.

Location:- The site of Nyayadahalla anicut which is now under construction is situated about 1¼ miles North East of Kollipet-~~xxxxxxxx~~ Arakalgodu Raod on Mile 1/3.

Description:- There was an old Anicut built of Rough stone above the Halla. This had suffered serious damages during the floods some years ago. Still people were drawing water from the Right Bank Channel with great difficulty by putting up temporary bunds every years. Estimate of Rs.18,500/- has been sanctioned.

During the execution it was noticed that the depth of the ~~xxxxxxxxxxx~~ x foundation for the Anicut had to be increased to take it to firm rock. Foundation had loose boulders of huge size. These had to be removed by blasting.

Secondly the alignment of the Anicut had to be suitably modified in order to get good foundation.

Thirdly, to provide firm bank connections extra lenghh of Andcut had to be provided.

The ~~xxx~~ required clearance of debris at approach ~~xxx~~ and drought. These are duly provided for.

Extra cost due to fine dressing of masonry based on actuals ~~xx~~ also duly provided for.

Sand and stone had to be brought over an average lead of 3 miles and 1½ miles respectively. These are duly provided for.

P.T.O.

Due to skilled work involed labour had to be engaged from outside at Extra wages- This also was added to the cost.

The estimate amount to Rs.(38,000/-)Thirty Eight Thosand, and the same may kindly be sanctioned early.

K/-

IRRIGATION OFFICER.COBBGG.

iv). Item 6:- The details for dressing has to be specified.

v) Item 7:- Proportion of concrete may be mentioned

vii) Item 8:- The thickness of plastering has to be noted.

viii) Item 19:- It is not clear how the figure of Rs 1.48% (Contractors profit) has been arrived at. On what items has this been claimed may be clarified.

ix) Item - 20:- The necessity for the provision of Rs 512/- for temporary sheds, may be clarified when there is already the provision for same under item 15.

4. A copy of the approved schedule of rates followed by the Minor Irrigation Department, may be ~~necessary~~ enclosed ~~to verify whether the rates adopted~~

~~The~~ All the papers & drawings are here with ~~returned~~ under

Special Officer

456

8-8-54 Forwarded to Sri. H.S Sundara. Overseer Nyayadahalli to furnish the drawings as per levels called for.

[illegible]
31/8/54
for D.O.S.Dr.

19/9/54 Submitted to Sub-Division Officer Minor Irrigation Department the above drawings & levels is here with enclosed for your kindly

Rec No 684/30/9/54 perusal.

H.S.Sundara
19/9/54 Overseer
Nyayadahalli

H.D.16667/54
22-9-54

Resubmitted to the Superintending Engineer, Irrigation department, Virajpet, after attending to observations. As the farm Bills are pending. Disposal for want of sanction to the Revised Estimate, early sanction to the Estimate is solicited. The estimate originally required Rs 3,50 0/- & returned with observations is also enclosed herewith.

684/30/9/54 Your

C. Seetharama
Jo. 28/9/54

Encl C. Seetharama
Rs 3,50 0/-
6/10/54

been shown on the drawings, as a result of which it is difficult to verify the quantities. The original block level plan of the site may be made available.

3) The estimate items are reviewed as below.

i) Item 3.a.:- Cement Concrete 1:2:4;- Specifications are incomplete. Two different rates are claimed for the same type of work. This may please be got clarified. The dimensions for this item have to be furnished.

ii) Item 3.b:- The specifications are incomplete.

iii) Item 4.b.- The necessity for the dismantling of Random Rubble Masonry, may be got clarified.

iv) Item 5:- The figures taken out for determining quantities do not tally with those on the drawings.

B.H.P.No. 81-7-54.

To The Irrigation Officer.
Minor Irrigation Department
Mercara.

By Regd Post

See R.V. Krishna Rao No. 16/1960

Sub:- Revised Estimates of Nyayadahalla Anicut for Rs. 38,000/2

OFFICE OF THE IRRIGATION
No. 4627
Dt. 23-7-64
MERCARA

The estimates and drawings are returned herewith for resubmission with replies to the following.

H.R. 2-29-7 M.D./4622/64 23/7.

1). The original drawings of the works may be sent, as it is said that the deviations are made in the alignment of anicut.

S.D.O. Somwarpet for detailed report. Any further information if necessary may also be made note. Please see the above J.O. 23/7/64

2). The cross-sections of training wall, corewall, and toewall have not been given. A longitudinal section of the anicut along the axis line, is necessary with original levels, marked thereon. The apron & revetment, have no wh

List of Enclosures

(1) Original Plan and Estimate

(2) Original Revised Estimate for 38000/-

(3) Cross-sections of Core wall, ~~Retaining~~ Training wall and with other details, Longitudinal Section of the Anicut along the axis line, (in Two Tracings)

(4) Original Block level plan of N Yerradabalka

(5) Approved Schedule Rate.

(6) Detailed clarified Revised Estimate with abstract and comparative Statement, for Rs 40,000/-

Dis No 840
24.9.54

Submitted to the Irrigation Officer, Coorg, Mercara.

1. Original plan and estimate is enclosed.

2. The cross sections of core wall, ~~toe walls~~ and training walls are herewith submitted with other details required. The original block level plan is also attached.

3. (i) 3a. In this item 190cft. of concrete was paid at the rate of Rs. 199/- per 100cft. to the contractor. By the time the department ~~xxxx~~ took up the work ~~xxxxxxx~~ on N.M.R. basis, the cost of cement had gone up ~~from~~ Rs. 6/- to Rs. 7/- per bag. Hence, a seperate rate had to be given for the rest of the work done. The measurements in supporting the quantity cannot be furnished as the concrete was used to fill up the cavities in foundation between the rocks. The quantity was calculated by stack measurement before laying the concrete.

(ii) Item 3.b. The specification is now made clear.

(iii) Item 4.b. The randum rubble masonry on the left wing constructed by the contractor ~~xxx~~ before cancelling his contract was a little bit above than the required level. He was not paid for the unwanted work done by him. Only the excess masonry was got removed by the department.

iv) Item 5. The figures now derived are tallying with those on the drawing.

(v) Item 6. The stones were single line dressed and it has been made clear in the estimate.

(vi) Item 7. The proportion has been mentioned in the specification.

(vii) Item 8. The thickness of the plastering is mentioned in the specification.

(viii) Item 19. (now item 20) The contractor has done work worth of Rs. 11,905/- and he was paid Rs. 1488/- as contractor profit at 12½% on the amount of work done by him.

ix) Item 20. (now item 21.) About 100 men were working on the spot for a perion of four months. To accomdate them three shed had to be built and seperate one for stone ~~xxxx~~ purposes. Construction of these sheds have costed exclusively Rs. 700/-. As the provision made in item No. 15 in insuffficient to cover up this expenses, seperate provision has been made for the same.

The estimate is enclosed with all necessary information required. Hence, this may kindly be sanctioned early.

4 A copy of the approved Schedule Rate is herewith enclosed.

24/9/54

S.D.O. (M.I.D.) Somwarpet.

The work is not customary as the Rate was fixed by Executive Engineer

24/9/54

GOVERNMENT OF COORG
IRRIGATION DEPARTMENT.



SIDNo.1353./54. Virajpet, the 31st December 1954.

From - The Superintending Engineer,
Irrigation Department, Coorg,
VIRAJPET.

To - The Chief Secretary to the Govt. of Coorg,
MERCARA.

IMMEDIATE

Sir,

I write to enclose herewith the revised estimate for Nyadahalla Anicut works amounting to Rs.40,000/- received from the Irrigation Officer, Mercara, The original estimate amounts to Rs.18,500/-. The revised estimate and the comparative statement are herewith submitted for kind sanction of Government.

While framing the original estimate care should have been taken to make adequate provisions.

Entire file accompanies.

Yours faithfully,

Enc: 30 Sheets

31/12

(M.R.Krishnamurti Rao).
SUPT. ENGINEER,
IRRIGATION DEPARTMENT.COORG.

mmn-

No.A-5-17467 /CPA-54
Mercara, the 17 January, 1955.

Sub:-Community Projects -Nayadahalla anicut in Sanivarsanthe Hobli - Expenditure sanction of.

ORDER.

In supersession of this Secretariat order No.A 5906-9/CPA-80/53 dated the 19th June, 1953, sanctioning Rs.18,500/- for the above mentioned work, sanction is accorded to incur an expenditure of Rs.40,000/- (rupees forty thousand only) for the construction of the Nayadahalla anicut.

2. The expenditure should be debited to the head "63-B-Community Development Projects - II.Community Projects - C. Irrigation - Works" in the Coorg State Budget, for the year 1954-55.

By Order of the C.C.

Ch. Secy.

To

The A.G., Mysore, through the Fin.Deptt.

The D.C., Coorg,

The I.O., Coorg, together with the revised estimates and plans duly approved.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

Plans given to the D.O. in person on 12.1.55.

Endorsement to be obtained before despatch.

11.1.55

11.1.55

OFFICE NOTE.

D.NO.F.6. FILE NO. - Irrig-4/53.

Puc Letter No.MI/7656/54, dated the 31st March,1954,from the Irrigation Officer,Coorg.

Subject:- Irrigation works - Construction of a small weir across a stream and a pipe Culvert in Nadali village in Napoklu Nad.

1 The Irrigation Officer,Coorg has submitted an estimate for Rs .700/- for the construction of a small weir across a stream and pipe culvert in Nadali village in Napoklu Nad and requests that the estimate may ~~kindly~~ be sanctioned at an early date.

2 The I.O. has proposed to ~~pack~~ put up a weir across a stream in Naladi village in Napoklu Nad. The area of ayacut under the above weir is 30 acres. The water has to pass through a pipe culvert, for which provision has been made in the estimate. The pipe culvert is proposed to be constructed on Kakkabe Naladi Road. The length of the proposed ~~dam~~ weir is 14 feet and the height is 2 feet. The Irrigation Officer, states that the above work is an important and urgent one. He requests that the work may kindly be sanctioned at an early date.

3 In the circumstances stated by the I.O. it is for orders whether the above estimate for Rs.700/- may be sanctioned and the expenditure debited to the head " 18 - Other revenue expenditure financed from ordinary revenues C - Miscellaneous expenditure Minor Irrigation works - D - Grow More Food Scheme - Loan programme - 1 - works" in the current year's budget, under ~~which~~ which a sum of Rs.3,00,000/- has been provided for executing irrigation works during the current financial year.

FM For orders. (From para 1 of Notes) may be Sanctioned.

4 Fin. Seen 2/4/54.

2.4.54.

2/4

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 79 Date 3/4/54

This work should be taken up as part of C.P. programme. I should like to know whether the budget of C.P (II Block) has been sanctioned I should like to know the remarks of the regarding the work.

5

Sd/-
14/4/54.

Sd/-

Submitted.

Please see the orders above. Draft letter to the D.C., Coorg is submitted for approval.

6

(from para 6 of notes)

Sd/-
6-4-54.

Sd/-
6/4/54.

Fin Secy

Issued as No. F 6. 314 | Irrig. 4/54
dt. 7-4-54.

Endorsement No.2198 dated the 17th July, 1954, from the D.C., Coorg.

file

The I.O., Coorg, has submitted an estimate amounting to Rs.350/- in respect of construction of a pick-up weir across a stream in Naladi village, and requests that Rs.250/- may be sanctioned as the balance is going to be met by the beneficiaries themselves.

7

Please see the minutes of the M(L&O) at para 6 of these notes. The D.C. states that though the work is a small one is useful, and recommends that the amount may be sanctioned from the C.P. funds. From the report accompanying the estimate it is seen the the weir is estimated to irrigate about 40.00 acres. The Budget estimates in respect of the II Block has been approved by the C.P.A.

8

9

In the circumstances, it is for consideration whether a sum of Rs.250/- may be sanctioned for the work and the expenditure debited to the head "63-B-Community Development Projects - II.Community Projects - C.Irrigation - Works" in the Coorg State Budget for the year 1954-55.

For orders,

(from para 7 of this note)

HBN
21/7/54.
Jtsr
21.7.54.

Ch. Secy

May be sanctioned

Up
23/7/54

1764/7.5

M.K.O

(illegible)

Yes
Kul
27/7

Sec
27/7

HBN

OFFICE OF THE
... POWER.
No. 1959 27/7/54

Draft order put-up.

HBN
28/7/54.
Jtsr
28.7.54

Ch. Secy

Up
29/7/54

Issued vide order

/ 7656 '54.

Minor Irrigation Office.
Mercara, Dated, 26.3.54

From:- The Irrigation Officer.
Mercara.

31
32

To,
The Finance Secretary,
Govt of Coorg.

Ref:-

Sub:-Estimate for the construction of a Masonry Check Dam across a Stream and a Pipe Culvert in Nalad Village

Sir,

I write to enclose herewith the estimate costing Rs 700/7- for favour of early sanction. The estimate and the report explains the provisions made therein.

Yours Faithfully,

Encl:-Estimate in detail.
Drawing.-
Report.-

30/3/54
Irrigation Officer.

GOVERNMENT SECRETARIAT
Fb 1-6.
1 - APR 1954

Immediate

DESPATCHED.

DRAFT.

No.F.6. 314
Irrig-4/54.

Mercara, the 7th April, 1954.

From - The Finance Secretary to the Govt. of Coorg.

To - The Development Commissioner, ~~Coorg~~. Community Projects, Coorg.

Subject:- Irrigation works - construction of a small weir across a stream and a pipe culvert in Nalade village in Napoklu Nad -

Sir,

I am directed to forward~~ed~~ herewith an estimate for Rs.700/- (Rupees seven hundred only) towards the construction of a small weir across a stream and pipe culvert in Nalade village in Napoklu Nad, submitted by the Irrigation Officer, Coorg, and to say that ~~the~~ Government is of the opinion that the above work should be taken up ~~underwith~~ as a part of the C.D. Programme. ~~Please~~ offer your remarks on the work for which the EVO., Coorg has submitted the estimate. I am therefore to request you to

2. ~~Please also state~~ I am also to request you kindly to state whether the budget of the Community Project (II block) has been sanctioned.

Yours faithfully,

Fin. Secy,

Copy to the Irrigation Officer, Coorg, for information with reference to his letter No.MI/7656/54, dated the 31st March, 1954.

Put

6-4-54.

6/4/54.

IMMEDIATE"

M.I./3032/54

Minor Irrigation Office,
Coorg, Mercara, dated 14-7-54.

From

The Irrigation Officer,
Coorg, Mercara.



To

The ~~Finance Secretary to the Government of~~ Development Commissioner & ex-officio Secretary to the Government of Coorg, Mercara.
Community Projects

Subject:- Estimate for the Construction of a Pick-up weir in Valadi near Allaranda Kaliyanda fields

Sir,

I write to enclose herewith the estimate ~~costing~~ amounting to Rs 250/- only, for favour of early sanction. The Estimate and the report accompanying explains the provision made therein.

Enclosures :- (1) Estimation in detail
(2) Drawing in original.
(3) Photo ~~Enclosed~~ A Vacant for Allaranda Dam.
(4) Petitions.

Yours faithfully,

11/7/54

(C. VISWESWARIA)
IRRIGATION OFFICER, COORG.

MPA/

No. 2198
17/7/54

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanction & issue and test estimate. The work though a small one is useful. The expenditure may be debited to 64-B - Community Development Projects - II - Community Projects - (c) Irrigation - works.

Development Commissioner & ex-officio Secretary to the Government
9.7.54

GOVERNMENT OF COORG
MINOR IRRIGATION DEPARTMENT, COORG

Estimate No. 90 for the year 1954-55

Name of work:- CONSTRUCTION OF A PICK UP WEIR IN NALADI NEAR ALLARANDA KALYANDA FIELDS-

Major head:- Community Project funds

Minor Head:-

Detailed head:-

Estimate framed by the Minor Irrigation Department

Of the Probable cost:- of Rs. 250/- only.

11.7.54

IRRIGATION OFFICER, COORG

REPORT.

Location:- The proposal is to construct a small pick up weir in Naladi, just above Allaranda & Kaliyanda family fields.

Necessity:- There has been existing practice to put up a small pick up bund by the boulders and earth. This is to be replaced by a small masonary pick up weir. The existing channel is in good condition.

Achkat:- An achkat of 30 acres are getting water at present under the existing crude system.

Fresh achkat:- Another ten acres of land comes under the channel if a permanent pick up weir is put up.

Extra yield:- It is expected all the 40 acres of land will be assured of water at times of need and an extra yield of 400 battie of paddy can be realised.

Contribution from beneficiaries:- The weir is goind to cost in all Rs. 350/- only out of this skilled portion costs Rs. 250/-. The balance cost of Rs. 100/- and the improvement to the channel which might cost another Rs. 150/- will be borned by the beneficiaries.

Description:- The pick up weir is only 19' in length and 1½' above bed level. It costs in all Rs. 350/-. This is one of the very economical weirs. In the original estimate it was proposed to included a pipe culvert to lead the channel water across Kakkabe Naladi road. That portion is ommitted to be taken up along with the road Improvements.

As the weir work can be entrusted to one of the beneficiaries, onlythe cost of Rs. 250/- towards the skilled work may kindly be sanctioned.

2/7

KAR

SENIOR SUB DIVISIONAL OFFICER, MERCARA

H.S.N

No. 2391 /CPA-54,
Office of the Development Commissioner,
Community Projects, Coorg,
Mercara, the 26th July, 1954.



From

The Development Commissioner,
Community Projects, Coorg,
Mercara.

To

The Finance Secretary to the Government of Coorg,
Mercara.

SUBJECT:- CONSTRUCTION OF A WEIR ACROSS A STREAM IN NALADI.

Sir,

Reference your letter No.F.6/314/Irrg.4/54, dated the 7th April 1954, and reminder dated the 17th July, 1954.

The estimate for the construction of a small weir across a stream in Naladi village has been sent to the Chief Secretary to the Government of Coorg for sanction vide this office endorsement No.2198 (a), dated 17-7-1954.

Yours faithfully,

for Development Commissioner.

Submitted.
The estimate in question has been submitted already for the orders of the Govt. This reference may be filed.

ASO 27/7/54 27-7-54

24/7/54

No.A-5·7246/CPA-54 Mercara, the 30 July, 1954.

Sub:- Community Projects - Construction of a pick-up weir in Naladi village- Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.250/- (Rupees two hundred and fifty) for the onstruction of a pick-up weir at Naladi village near Allaranda and Kalianda family fields.

2. The expenditure should be debited to the head "63-B-Community Development Project: II.Community Projects-C.Irrigation - Works". in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore, through the Fin.Deptt

The D.C., Coorg, with ref. to his endt. No.2198 dated 17-7-54.

The I.O., Coorg, together with the plan and estimate.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

28/7/54

28-7-54

Subject:-Community Projects - Construction of a type design sluice for Sothehalla dam.

Endorsement No.803 dated the 12th May, 1954, from the D.C., Coorg.

The I.O., Coorg, has submitted an estimate amounting to Rs.1,450/- for the construction of a type design sluice for Sothehalla Dam. The D.C. recommends that the estimate may be sanctioned, as the construction of this sluice is necessary to avert the danger of floods.

It is for consideration whether the estimate may be sanctioned and the expenditure debited to the head "63-B-Community Development Projects - II.Community Projects-G. Irrigation - 4.Works" under which head there is a provision of Rs.4,50,000/-.

For orders.

M891 14/5/54.

15-5-54.

Ch/Secy

3 May be sanctioned

24/5/54

OFFICE OF THE MINISTER FOR LAW AND ORDER. COORG. No. 944 Date 24/5/54

M.L.O.

25/5/54

Draft order put up.

M891 25/5/54

5 For perusal before use

8/6/54

15-5-54.

Ch/Secy

A sum of Rs 3600/- has been sanctioned under 18- Irrigation for carrying out certain repairs to Sothehalla dam in Sirangala

It is not known why the D.O. has prepared another estimate for the Construction of a type design Sluice near the same amount and has proposed to take up the works under C.D. Both the works could have been included in one estimate. Chargeable to one head of expenditure.

The D.O. may be asked I to clarify

Sd/24/6.

Ch. Secy
1223/7.8.

D.O. will be asked to clarify & and report

Sd
26/6/54

Endorsement on the Plus put up.

Sd/
22/6/54

Jour
Sd/
23-6-54

Received on 24-6-54

Endorsement No.MI/2839/54 dated the 7th July, 1954
from the I.O., Coorg.

---

9 Please see para 6 of these notes. The I.O., Coorg, while enclosing a sketch plan showing the several works already sanctioned and that which is now proposed under the estimate requests that the estimate for Rs.2,800/- may be sanctioned.

10 In this connection it may be stated that the original estimate for the same work was for Rs.1,450/- which has been already sanctioned vide para 4 of these notes (but no sanction order was issued, pending reply from the I.O. on the query raised by the F.S. at para 6 of these notes). While returning the reference with his reply to the query of the Fin.Secy., in para 6 the estimate for Rs.1,450/- has been revised to Rs.2,800/-. It appears that the sum of Rs.3,600/- already sanctioned, referred to in para 6 of these notes, is for carrying out certain repirs and the revised estimate now submitted for Rs.2,800/- is for a separate work, i.e., for the construction of a type design sluice to the dam.

11 In the circumstances, it is for consideration whether the revised estimate for Rs.2,800/- may be sanctioned.

For orders.

(From para 9 of the orders)

MSM
9/7/54
and
9.7.54

Chacy

In remarks
KP
10/7/54

F.Sy. This ... Points raised in para 7 of these notes still remain not answered. The I.O has not answered Why Rs.3600/- was debited to

No 18 - Irrigation ..... Amend
the Present proposal (estimate
to be sanctioned) to be met
out of C. P. grant.

Anyway the work has been
Completed. There is no use
of further correspondence. The
estimate may be sanctioned.
The original proposal was for Rs:
14.50/- Now the estimate has swelled
to Rs 2,800/- may be met out of C. P. funds.

hd
12/7

Ch Secy
16/7/54

May be sanctioned

hd
13/7/54

M.K.O.

OFFICE OF THE
MINISTER FOR LAW AND ORDER.
COORG.
No. 1707 Date 14/7/54

hd
14/7.

A revised draft order put-up.

MSM
15/7/54.

hd
15.7.54

hd
16/7/54

Ch. Secy

Issued on 20-7-54

Resubmitted to the Irrigation officer, Coorg, Mercara
the estimate of the Sluice already Constructed
as per your instructions with a detailed drawing
& Report, in triplicate for immediate Sanction





Lr. No. 165/54
4/7

S. Haladappa
S.O. Fret
7/7/54.

Most urgent. No 12839/54
7/7

To the Govt of Coorg.

Retd & resubmitted to the Chief Secretary with the Estimate, Recast based on actuals of work for Rs 2800/- (1457/-) for favour of early Sanction. This Supersedes the original Estimate for Rs ~~1700/-~~ submitted in T.O. 1118/54 dt. 7.5.54. which is yet under sanction & returned with observation.

Sketch plan enclosed shows the several works already Sanctioned & that which is now proposed for clarification.

Due to urgency work is almost completed.

The Estimate may kindly be sanctioned early to settle the claims of the Contractor.

If this work had not been done before monsoon heavy damages to the channel & fields would have occurred. The shutter was fixed on 6.7.54 by the undersigned when the floods were on.

C. Vee Keshavaiya 7/7/54.
Executive Engineer, Irrigation Division

No.4666
24.6.54

Endorsement No.803 dated the 12th May, 1954, from the Development Commissioner, Coorg.

Forwarded to the Irrigation Officer, Coorg. A sum of Rs.3,600/- has already been sanctioned under "18-Irrigation for carrying out certain repairs to Sothehalla dam in Virangala and as such it is not clear as to why a separate estimate for the construction of a type design sluice near the same anicut is prepared and submitted. This may please be clarified



4/24/6

Most urgent No.1/2439/54 25/6.

Hon. Subrah
for Chief Secretary.
HSM
22/6/54.

S.O. # Forward for immediate submission MID
of modified plan & Estimate as per recent instructions.

C Viswanath
I.O. 22.6.54

P.T.O.

M.I 118 /54. Minor Irrigation Department
Mercara, Coorg, dated 7-5-54

From

The Irrigation Officer,
Minor Irrigation Office,
Coorg, MERCARA.

COORG GOVERNMENT SECRETARIAT
1187
8 - MAY 1954

To

The Finance Secretary,
Government of Coorg,
MERCARA.

Sir,

SUBJECT:-ESTIMATE FOR TYPE DESIGN FOR SOTHEHALLA DAM HEAD WORKS.

Reference: ~~xxxxxxxxxxxxxxxxxxxx~~ Govt. No. 10753/2-10-53 from Chief Secretary to the Assistant Commissioner.

I write to enclose herewith an estimate for the above work for favour of sanction. The probable cost of the estimate amounts to Rupees 1,450/-. The estimate may kindly be sanctioned at an early date.

Encl:
Report, Estimate
Drawing, Petitions

Yours faithfully

C. Viswaswaria 7/5/54

(C. VISWESWARIA)

IRRIGATION OFFICER, COORG.

MPN

NO. A-S. 1972 /CDA-54.
10-5-54.

Forwarded to the Development Commissioner, Coorg, for favour of remarks.

H.V. Subraih
for Chief Secretary.
M891
10/6/54.



Dismo. 803
12/5/54

Retd. duly filled. The alignment may kindly be sanctioned. Unless the Alnoor portion is shifted to a spot near the surplus weir there is a danger of the channel bund from the surplus weir upto the alnoor breaching. Besides as there is no provision to stop the flood water near the surplus weir, the channel bed gets silted up and the flow of water in the channel obstructed.



Development Commissioner
8/1975

GOVERNMENT OF COORG
MINOR IRRIGATION DEPARTMENT.

Section:- Fraserpet.

Name of Work:- Type design Sluice for Sothehalla ~~dam~~ Sirangala, ~~Fraserpet~~ Hobli.

Major head:- " 63-B-Community Projects-Irrigation works".

Minor head:-

Detailed Head:-

Fund:- COORG STATE FUND.

Estimated framed by Minor Irrigation Department, Coorg

Of the Probable cost of Rs. ~~2,250~~/- 2,800

IRRIGATION OFFICER, COORG.

REPORT.

Location:- The Sothehalla head works is situated at 10/7 mile stone near Sirangala -Hasan border.

Necessity:- The present position of the Head sluice of the Southehalla Anicut is about 1½ furlong away from the Anicut. It is located at the culvert on Fraserpet Konanur Road. When the Anicut is discharging during flood season, maximum water level will extend along the long approach channel near the Head sluice. There are Irrigated lands below the approach channel also. Last year a breach occurred at the approach channel causing damages to the lands.

The present proposal is to shift the Head sluice nearer the Anicut so that the long approach channel subject to ~~damages~~ of heavy floods will be entirly rendered free from any further troubles.

Proposals:- A Regular Head sluice with Bell mouth approach and exist and shutters with Gear rod arrangments and Kits Patent Boxes will be constructed. This will be close to the relieving weir which ultimately may also be converted into a scouring sluice. Head sluice will now be about 400' from the Anicut.

The guide wall near the relieving weir will be removed and reconstructed to be in line with the wing wall of the Head sluice. This will ensure safety to the reliving weir.

Necessary provision for bank connections, Earthwork, revetarent, etc are duly made.

Estimate is based on actuals of Construction.

Work is almost completed.

Estimate may be aanctioned early.

IRRIGATION OFFICER, COORG.

BSB/7-7.

DESPATCHED

No.A-5-6530/CPA-54
Mercara, the 9th July, 1954.

Sub:-Community Projects - Construction of type design sluice for Sothehalla dam-. Expenditure sanction of.

CONFEDERE.R.

Sanction is accorded to incur an expenditure not exceeding Rs.2,800/- (Rupees two thousand eight hundred) for the construction of a type design sluice for Sothehalla dam under the C.P. scheme.

2. The expenditure should be debited to the head "63-B-Community Development Projects - II.Community Projects - C.Irrigation Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C

Ch.Secy.

To

The A.G., Mysore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt. No.803 dated 12-5-54.

The I.O., Coorg, together with the estimate and plan duly approved.

The T.O. Coorg.

The Fin.Deptt.

The Bill Clerk.

HSM 15/7/54

15-7-54.

Subject:- Community Projects – Pipe Sluice for Madlapur tank near Yelakanoor.

PWC. | Endorsement No. 1321 dated the 5th June 1954 from the D.C. Coorg.

1 The D.O. Coorg has submitted an estimate for Rs. 1,800/- for providing pipe sluice for Madlapur tank near Yelakanoor.

2 The D.C. states that this tank has been seen by the C.H. and it has been ordered to take up the work. The tank in question is an irrigation one and irrigates about 30.00 acres of wet land that belong to Kurubas. The D.C. requests that the work and the estimate may be sanctioned.

3 It is for consideration whether Rs. 1,800/- may be sanctioned for the work and the expenditure debited to the head "63-B- Community Development- Projects – II. Community Projects – C. Irrigation- Works"

For orders.

M801
13/6/54.

Hsr
14.6.54.

Ch/Secy

OFFICE OF THE
CHIEF MINISTER OF COORG.
No. 1383 Date 28/6.

Rs 1800/- may be sanctioned

Yes
26.6.54

hf
26/6/54

(Thro 7-54)
13/7/54.

Yes
22/6

Draft order put up.

M801
1/7/54

Hsr
2.7.54

Ch Secy

hf
6/7/54

MI/157/54-1

Office of the Irrigation Officer, Coorg
Mercara, Dt 21-5-54
24

From
The Irrigation officer
Coorg, Mercara



To
Project Executive officer
Community Projects
Coorg, MERCARA

Sub:- Estimate for Pipe Sluice for Madlapur Tank near Yelkanoor.

Sir

I wish to enclose here with the Estimate costing Rs 1800/- for favour of early sanction. The Estimate and the report explains the Provisions made there in.

Enclosures- 1) Detailed and abstract Estimate
2) Drawing

Yours faithfully
C Mereara 21/5/54
Irrigation officer
Coorg

~~12000~~ Dis No. 1321
5/6/54. 5/6/54.

Transmitted to the Chief Secretary to the Government of Coorg.

The Chief Minister has been seen this tank in question and has ordered to take up the work. This tank is going to irrigate about 30.00 acres of wet land belonging to some Kannadigas. I request that the work and the estimate may kindly be sanctioned and the expenditure debited to 63 - B - Community Development Projects - II - Community Projects - (c) Irrigation - tanks."



Community Development Commissioner
9
28/5

GOVERNMENT OF COORG
MINOR IRRIGATION DEPARTMENT

Estimate for '54 E. No 69

Section Fraserpet

Name of Work Pipe Sluice for Madlapur Tank near Yelakanoor

Fund Community Projects Fund.

Major Head

Minor Head

Detailed Head

Estimate Framed by Minor Irrigation Department

of the Probable cost of Rs 1800/-

IRRIGATION ~~EXECUTIVE~~ OFFICER,
COORG.

R E P O R T

Location:- The tank is situated at about 2½ to 3 miles from 8th mile stone on Fraserpet - Somwarpet main road.

Previous History:- This has no sluice at all. This will supply water for 30 to 35 acres of wet land. The local tribal people ~~have~~ have cut opened the bund at the right flank, which served them as sluice. This has been inspected by the Hon'ble Chief Minister and the Irrigation Officer and as per the order of the Hon'ble Chief Minister it is proposed to provide a 4" Dr. Cast Iron pipe sluice with reguler masonary walls and bank connections. The ryots here are tribal people.

The rates provided are as per current schedule.

Cost:- The Estimate comes to Rs 1800

The estimate may kindly be sanctioned early.

C Nanjeswara Rao

MPA/

IRRIGATION OFFICER, COORG.

No.A-5·5721/CPA-54 Mercara, the 8 July, 54

Sub:-Community Projects - Construction of a pipe sluice for Madlapura tank near Yelakanoor-Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.1,800/-(Rupees one thousand and eight hundred) for the construction of a pipe sluice for Madlapura tank near Yelakanoor.

2. The expenditure should be debited to the head "63-B-Community Development Project II.Community Projects -C.Irrigation -Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch. Secy.

To

The A.G., Mysore, through the Fin.Dept

The D.C., Coorg, with ref. to his endt.No.1321 dated 5-6-54. The estimate and plan are returned herewith, duly approved.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

1/7/54

Subject:- Community Project- Improvements to the tank sluice of Arasikere near Yelakanoor.

PLC. | Endorsement No. 1320 dated the 5th June 1954 from the D.C. Coorg.

---

1 The D.O. Coorg has submitted an estimate amounting to Rs. 2750/- for effecting necessary improvements to the damaged tank sluice of Arasikere near Yelakanoor.

2 The D.C. states that the tank in question is an irrigation tank and irrigates about 70.00 acres of wetlands, and recommends that the work may be approved and the expenditure sanctioned.

3 It is for consideration whether the work may be approved and an expenditure of Rs. 2,750/- sanctioned and the same debited to the head "63-B. Community Development- Projects- II. Community Projects- C. Irrigation- Works".

For orders.

M871
14/6/54

14.6.54.

Ch: Secy

For remarks
up
20/6/54

J. Sy.

The J.O. was asked to send up a list of works under "Irrigation" proposed to be taken up in the order of priority. He has not-

- Send it up. |a

The lands in question is within the Reserved Forest the C. F. will have to be informed.

The estimates may be sanctioned or it is an important lands and expected to feed the upstream Channel nearer to its land end.

Ref 2216

Ch Engr
1302/D.S.

May be sanctioned.

C. 7. will be informed.

CHIEF ENGINEER OF CSORG.
No. 1302. Date 24/6

23/6/54

C.7.

Yes
25.6.54

Draft order put up for approval.
Draft approved. Now is the time of C.7? Can
I.O may be issued to Secretariat.

H801
28/6/54

28.6.54

30/6/54 Ch/Engr

Draft may issue after perusal.
G.7 54

30/6/54

Issued on 2-7-54

7/54

1/30/0

M·/1569/154.

Office of the Irrigation Officer
Minor Irrigation Department.
Coorg.
Dated, the 21st May 1954
24

From
The Irrigation Officer
Coorg (Mercara)

To
The Project Execution Officer
Community Projects.
Coorg. MERCARA

Subject:- Improvements to the damaged Tank Sluice of Arabinakere near Yelakanur.

Sir I write to enclose here with the Estimate Costing Rs 2750/-, for favour of Early Sanction The Estimate and the report Explains the Provisions made there in

Encl:- Estimate [Detailed and abstract]
(2) Drawing

Yours faithfully
T Veeraiah
Irrigation Officer

Asst
21-5-54

No. 1320
5/6/54

Transmitted to the Chief Secretary to the Government of Coorg for favour of sanctioning the works and the estimate. The tank in question is an irrigation tank and is irrigating about 70.00 acres of wet land. The tank has been misfeeted by the Chief Minister. The expenditure may kindly be debited to "63 - B - Community Development Projects - II - Community Projects - (c) Irrigation - works."

COORG GOVERNMENT SECRETARIAT
7 - JUN 1954
2539

Development Commissioner
9/6/54

GOVERNMENT OF COORG.
MINOR IRRIGATION DEPARTMENT

Estimate No. 70 for '54

Name of Section Fraserpet

Name of Work Improvements to the damaged Tank sluice of Arasikere near Yelakanoor.

Funds

Major Head Community Projects.

Minor Head

Detailed Head

Estimate Framed by Minor Irrigation Department

of the probable cost of Rs 2750/-

IRRIGATION OFFICER, COORG.

R E P O R T

Location:- The tank is situated at about 2 miles from 8th Mile stone on Fraserpet-Somwarpet main road.

Previous History:- The existing sluice has been damaged completely This has been inspected by the Hon'ble Chief Minister with the Irrigation Officer, on 30-4-54.

Proposals:- As per the orders of the Hon'ble Chief Minister and the Irrigation Officer, it is proposed to construct the head wall, Gibbets and wings after dismantling completely the old one. To prevent leakage through the foundation at sluice position, it is proposed to provide returns at the junction of the splayed wing walls as indicated in the plan, with puddling in front, including gravel facing to protect the clay. Masonary will be pointed with cement mortor to prevent leakage through the body wall. The upstream part will be cut opened and the earth willbe consolidated properly. The tank will supply water for 75-80 acres of wetlamds. Therates provided are as per current schedule.

The estimated amount for repairs to the damaged sluice is about Rs 2750/-

The estimate may kindly be sanctioned early.

21/5/54

IRRIGATION OFFICER, COORG.

MPA/

asst

No.A-5 5223 /CPA-54 Mercara, the 28th June, 1954.

Sub:-Community Projects - Improvements to the tank sluice of Arasikere near Yelkanoor- Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.2,750/- (Rupees two thousand seven hundred and fifty only) for effecting necessary improvements to the damaged tank sluice of ~~Arasikere~~ Arasinakere near Yelaknoor.

2. The expenditure should be debited to the head "63-B-Community Development Projects-II.Community Projects -C.Irrigation - Works" in the Coorg State Budget for the year 1954-55

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore, Bangalore, through the Fin.Deptt.

The D.C., Coorg, with ref. to his endt. No.1320 dated 5-6-54. The estimate and plan are returned herewith.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

MBR 28/6/54

28-6-54

Subject:- Community Projects - Breach filling and provision of pipe sluices to Nanjarajapatna tank.

PWC - Endorsement No. 5414 dated the 15th October, 1954, from the D.E. Coorg.

1 The D.E. Coorg, has submitted an estimate amounting to Rs. 1859/- in connection with the breach filling and providing pipe sluices to Nanjarajapatna tank and requests that the expenditure may be sanctioned and the same may be debited to the head "63-B. Community Development- Projects - II. Community Projects - c. Irrigation works".

2 As the work has already be completed it is for consideration whether the expenditure may be sanctioned.

For orders.

MSN
20/10/54.

HW
21.10.54.

Chy

May be sanctioned

2836/T.S.

M.L.D

(Un. T.S.)

FINANCE DEPARTMENT.

OFFICE OF THE
MINISTER FOR LAW AND LABOUR,
COORG.
No. 4186 Dated 28/10/54

26/10/54

Draft order put up for approval.

MSN
3/11/54

HW
3.11.54

Chy

4/11/54

No. A-S-13212/EPA-54.

Mercara, the 5th November, 1954.

DESPATCHED.

Sub:- Breach filling and provision of pipe sluice to Nanjaraja-Patana tank - Expenditure sanction of -.

ORDER.

Sanction is accorded to incur an expenditure not-exceeding Rs. 1854/- (Rupees one thousand eight-hundred and fifty four) for the purpose of breach filling and for the provision of pipe sluice to Nanjarajapatana tank.

2. The expenditure should be debited to the head "63-B-Community Development-Projects-II Community Projects-C. Irrigation - Works" in the Coorg State Budget for the year 1954-55.

By order of the C.C.

Ch. Secy.

To,

The A.G. Mysore, through the Fin. Deptt.
The D.C. Coorg, with ref. to his endt. No. 5414 dated 15-10-54. The estimate and plan are returned herewith.
The T.O. Coorg.
The Fin. Deptt.
The D.O. Coorg.
The Bill clerk.

HSM
3/11/54.

JMW
3.11.54.

Subject:- Community Projects - Construction of two Slab drains on Madapura-Biligeri road.

PWC | Endorsement No. 5696 dated the 1st November, 1954, from the D.E. Coorg.

1. The D.E. Coorg, has forwarded an estimate for Rs. 600/- for the construction of two Slab drains at the 4th mile on Madapura - Biligeri road and requests that the ~~est~~ estimate may be sanctioned. It is further stated that the work of Madapura-Biligeri road has been taken up in 1953-54 and as such the construction of Slab drains has not been included in the list of works approved by the State Development Committee.

2. It is for consideration whether the expenditure may be sanctioned and the same debited to the head "53-13. Community Development Projects - II Community Projects - H. Communications - Works".

For orders.

M80
3/11/54

Spr
3.11.54

Ch. Sec'y

3. May be sanctioned.

4/11/54

2972/F.S -
M.L.O

FINANCE DEPARTMENT.

(The F.S.)

OFFICE OF THE MINISTER FOR LAW AND ORDER, COORG. No. 4412 Date 5/11/54

C.M.

4. It is stated in one of the references in this file that the work has been completed during 53-54. If so why the sanction has been sought now?

C.C

Circulation interrupted.

5/11 KM 11/11.

Please see para 4 of these notes.

Endorsement on the PUC put-up.

MSII
16/11/54

Sd/-
17.11.54

Received on 18-11-54

Endorsement No.6454 dated the 2nd December, 1954, from the D.C., Coorg. | PUC

Please see the minutes of the M(L&O) at para 4 of these notes. 5

The D.C. states that the work has not been sanctioned and the contractor has also not been paid. The work was got done in anticipation of sanction as this is a small work and is necessary also. The D.C. therefore requests that the expenditure may be sanctioned as the work has already been got done.

It is for consideration whether the expenditure of Rs.500/- may be sanctioned. 6

For orders.

(From para 5 of these notes)

MSII
7/12/54

Sd/-
7.12.54

May be sanctioned.

Sd/-
15/12/54

(F.S.3344

Sd/-
19/12

Sd/-
20/12

F.L.O

(Illegible)

OFFICE OF THE
MINISTER FOR LAW AND ORDER,
COORG.
No. 5279. Date 20/12/54

Draft order put-up for approval.

MSII
21.12.54.

Sd/-
22.12.54

Sd/-
Secretary: 31-12-54

M3-T /54. Minor Irrigation Office,
Coorg, Mercara, dated the 15 October, 54.



To

The Irrigation Officer,
Coorg, M E R C A R A.

The Development Commissioner,
Community Projects,
Coorg, M E R C A R A.

Subject:- Estimate for Construction of 100 Slab drains at 4th mile on Madapur Siliveri Road.

Reference:-

Sir,

I write to enclose herewith the above estimate amounting to Rs. 500/- for favour of early sanction. The estimate and report accompanying explain the provision made there in.

Encl:- (i) Detailed Estimate with abstract.
(ii) Plans Slab drain.

Yours faithfully,

15/X/54

(C.VISWESWARIA.)
IRRIGATION OFFICER, COORG.

AAB/-

No. 5452
20/x/54

(8563/21·x·54)

To Secretary to the Chief Secretary
The Road Director may please see
according to work & the estimate. Both
the roads have required considerable
cost & effort and the construction of the two
flat drains is necessary to make the roads
fit for traffic. The proposal being kindly
may be decided.

Sd/-
for Chief Secretary.
21/10/54

Subject:- Community Development Projects
II - Community Projects (a) Communication - works

Development Commissioner
Sir,
19/10

I write to enclose herewith the application noted in the margin.

No. A-S 12292/CDA-54.

Referred. Please state whether this work has been included in the list of works approved by the State Development Committee.

for Secretary.

No. 5520
5/26/x/54

this work is not
approved alone

2

21/10/54

Ref:- Endorsement No. A-5/13292/CA-54, d/- 22-X-54 from the Chief Secretary to Govt of Coorg.

No. 5696
1/11/54

Returned. The work of constructing Madapur-Biligeri road was taken up during 1953-54 and therefore this work was not included in the list of works approved by the State Development Committee. The Govt have now sanctioned the work & ordered that the said road is also one of the works.

9011
8/11/54

Chairman
Development Commissioner
27/11/54

COORG GOVERNMENT SECRETARIAT
105-95
4-DEC 1954

No 14007
18-11-54

Returned. In the report enclosed, it is stated that the work has been completed during 1953-54 and, if so, please state, why the sanction has been sought for now. Ref No. 6454 2.12.54.

THE PROJECT EXECUTIVE

6117
20-11-54.

Returned. The work has not been sanctioned. The Collector has also not been moved for the same. It was done in anticipation of sanction as the rains were fast approaching. Since the works have been completed, the estimate may kindly be sanctioned for the actual amount of Rs 5000/- at Rs 2500/- each unit.

H.S.V. Subbaiah
Chief Secretary
16/11/54

Development Commissioner

No.A-5/6481/CPA-54 SC

Mercara, the 31 December, 1954

DESPATCHED.

Sub:-Community Projects - Construction of two slab drains on Madapura-Biligeri road - Expenditure sanction of.

O R D E R.

Sanction is accorded to incur an expenditure of Rs.500/- (Rupees five hundred only) for the construction of two slab drains on Madapura-Biligeri road.

2. The expenditure should be debited to the head "63-B-Community Development Projects - II.Community Projects - H. Communications - Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore, through the Fin.Deptt

The D.C., Coorg, with ref. to his endt. No.6454 dated 2-12-54.

The I.O., Coorg, with ref. to his letter No.6226/54 dated 15th October 54. The estimate and plan are returned herewith.

The T.O., Coorg.

The Fin.Deptt.

The Bill clerk.

MSO1
21.12.54

22-12-54.

Subject:-National Extension Service - Construction of an anicut across a stream at Nangala village.

PWC | Endorsement No.7712 dated the 17th January, 1955 from the D.C., Coorg.

---

1. The I.O. Coorg has forwarded an estimate amounting to Rs.2,700/- for the construction of an anicut across a stream at Nangala Village, Virajpet Nad. The D.C. states that the work has been included in the list of works approved by the State Development Committee and the estimate may therefore be sanctioned.

2. It is for consideration whether the expenditure may be sanctioned and the same debited to the head "25-General Administration - F.Miscellaneous - National Extension Service - Irrigation - Works" in the State Budget.

For orders.

MSM
19.1.55

dhv
20.1.55

C/F-Eng

3. May be sanctioned
LD
28/1/55

M.L.O.
(Th. Koy) 28/1

The expenditure to be debited to 63- B Community projects II N.E.S. This is the head now prescribed by the G.O.I. The budget provision has been altered accordingly.

3907 Rs

les
29/1

Yes

Rel
1/2/55

les 1/2

Please see paras 4 & 5 of these notes.

Draft. order-put up.

HSN
2.2.55
mcc 2/2

HJ
9/2/55

ch seen

MINOR IRRIGATION DEPARTMENT.

OFFICE OF THE PROJECT EXECUTIVE
No. 7527
Date 14.1.55.
COMMUNITY PROJECTS COORG

No. 752 *Office of the Irrigation Officer, Coorg,*
Mercara, dated 13-1-1955.

From

THE IRRIGATION OFFICER, COORG.
MERCARA.

To

The Development Commissioner,
Community Projects, Coorg, Mercara.

Sir,

Subject:- Estimate for constructing an anicut in Nangala village -

Reference:- The work is included ~~with~~ in the list of works f for 54-55 -

I write to enclose herewith the above estimate amounting to Rs.2700/- for favour of early sanction.

The estimate and the report accompanying explains the provision made therein.

Original drawing may kindly be returned to this office after needful.

Yours faithfully,

(C. VISWESWARIAH) 12/1
IRRIGATION OFFICER, COORG.

Encl:-1. detailed and abstract estimate.
2. Original drawings (two).
3. Topo extract.

12.1.55

BSB/11-1.

RDNo. 7212
17/1/55

Transmitted to the Chief Secretary to the Government of Ceylon for favour of Sanctioning the estimates. The work is included in the list of works proposed to be taken up during 1954-55. The expenditure may be debited to 625. General Administration - F-Miscellaneous Development Schemes - Natural Extension Service - (c) Irrigation - Works.

Development Commissioner



Government of Coorg.

Minor Irrigation Department.

Estimate No. for 1954-55.

Section:- Virajpet.

Name of work:- Constructing an anicut in Nangala village.

Fund:-

Major Head:-

Minor Head:-

Detailed head:-

Estimate framed by the Minor Irrigation department of the probable cost of Rs.2700/-.

REPORT.

Location:- The anicut is proposed to be constructed across a thodu in Nangala village about half a mile from Bittangala along Virajpet-Mysore road.

Reference:- The work is included in the list of works for 1954-55.

Previous history:- The people of Nangala are diverting the water from the thodu for irrigation purpose by throwing an earthen bund about 12' in length and 3' in depth across the thodu. The water is being conveyed to the fields by means of a channel on the left bank of the thodu. Every year fresh earthen bunds will have to be constructed as the old ones will have been washed away during monsoon period. Much of the water in the thodu was running to waste due to leaks in the bund. Cultivators are experiencing a lot of difficulty to completely tap all the available water from the thodu for the use of their lands. Hence the present estimate is got up to ~~allivate~~ alleviate the sufferings of the cultivators.

Provisions:- It is proppsed to have a composite anicut, with a discharging length of 20' built with coursed rubble in cement mortar over a bed of 1:4:8 cement concrete and an earthen flank on the left side. Provision has also been made for the construction of a head sluice for the left bank channel, Guide walls in front of scouring sluice and earthen flood bank to a ~~lenth~~ length of about 800 ft. on the right bank of the thodu.

The discharging portion of the anicut and the guide walls will be founded on rock(locally called ~~Barapore~~ Bannapare) and will be kayed to the foundation by benching and anchor rods. The newly formed earthen banks will be covered with turfing to prevent erosion and scours. The masonry will be pointed with cement mortar 1:3. Provision has been made for fixing Nandi wood shutters to the scouring sluice and head sluice to regulate the flow.

The cost of the estimate comes to Rs.2700/- based on current schedule of rates. The estimate may be sanctioned early.

OFFICE OF THE PROJECT EXECUTIVE OFFICER * COMMUNITY PROJECTS, COORG. * No..... Date.....

IRRIGATION OFFICER, COORG. 21/1

mkn
12.1.55

No.A-5-19380 /NES-54
Mercara, the 12 February, 1955.

DESPATCHED.

Sub:-National Extension Service -Construction of an anicut across a stream at Nangala Village- Expenditure sanction of.

ORDER.

Sanction is accorded to incur an expenditure not exceeding Rs.2,700/-(Rupees two thousand and seven hundred) for the construction of an anicut across a stream ~~at~~ in Nangala village, Virajpet Nad.

2. The expenditure should be debited to the head "63-B-Community Development Projects ~~III~~-National Extension Service - Irrigation-Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch.Secy.

To

The A.G., Mysore through the Fin.Deptt.

The I.O., Coorg, with ref. to his letter No.7529 dated 13-1-55. The estimates are returned herewith duly approved.

The D.C., Coorg.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

2.2.55.

Subject:-Community Projects - Construction of a Regulator across Surlamani in Bilur village, Ponnampet Nad.

Endorsement No.8826 dated the 5th February, 1955 from the D.C., Coorg.

The I.O., Coorg, has forwarded an estimate amounting to Rs.1925/- for the construction of a Regulator across Surlamani stream in Bilur village in Ponnampet Nad. The D.C. states that the work is included in the list of works approved by the State Development Committee and recommends that the work may be sanctioned and the expenditure debited to the head "63-B-Community Development Projects - National Extension Service".

2. The Regulator, it is stated, will supply water to about 2000 batties of wetland. It is for consideration whether the estimate may be approved and the expenditure sanctioned.

For orders.

MSM 8.2.55

Jhr 8.2.55

Ch. Secy

May be apptd

9/1/55

M-L-O

14/2

14/2

Draft order put-up.

MSM 15.2.55

Jhr 15.2.55

Ch. Secy

16/4/55

MINOR IRRIGATION DEPARTMENT.

No. 7982

Office of the Irrigation Officer, Coorg,
Mercara, dated 3-2-1955.

From

THE EXECUTIVE OFFICER, COORG,
MERCARA.

OFFICE OF THE PROJECT EXECUTIVE OFFICER
COMMUNITY PROJECTS, COORG, MERCARA
No. 8112
Date 4-2-55

To

The Development Commissioner,
Community Projects,
Coorg, Mercara.

Sir,

Sub: Construction of a Regulator across Surlamani stream in Bilur - Estimate Rs.1925/-

I write to enclose herewith an estimate costing Rs.1925/- for the work referred to above for favour of early sanction. The estimate and the accompanying report will explain the necessity for ~~for~~ the work. As the work is included in the list of works for 1954-55, early santion may kindly be accorded to go ahead with the work.

Encl: Estimate.
1 drawing.
1 topo sheet extract.

Yours faithfully,

(C. VISWESVARIA) 3/2/55
IRRIGATION OFFICER, COORG.

GOVERNMENT 7-FEB 13200 COORG

Dis no 8826 5/2/55

Transmitted to the Chief Secretary to Government of Coorg for favour of sanctioning the estimate. The work is included in the list of works proposed to be carried out during 54-55. The expenditure may be debited to 63-B - Community Projects.

for Development Commissioner

No.A-5-1985/NES-54
Mercara, the 18 February, 1955.

DESPATCHED.

Sub:-National Extension Service - Construction of a regulator across Surlamani in Bilur village Ponnampet Nad.

O R D E R.

Sanction is accorded to incur an expenditure not exceeding Rs.1925/-(Rupees one thousand nine hundred and twenty five) for the construction of a regulator across Surlamani in Bilur village, Ponnampet Nad.

2. The expenditure should be debited to the head "63-B-Community Development Projects - III.National Extension Service-Irrigation - Works" in the Coorg State Budget for the year 1954-55.

By Order of the C.C.

Ch. Secy.

To

The A.G.,Mysore, through the Fin.Deptt.

The D.C.,, Coorg, with ref. to his endt. No.8826 dated 5-2-55.

The I.O.,Coorg with ref. to his letter No.7982 dated 3-2-55. The estimates and plans are returned herewith.

The T.O., Coorg.

The Fin.Deptt.

The Bill Clerk.

15.2.55.

15-2-55

Subject:-Community Projects — Works under irrigation..

Endorsements No.9598, 9599 & 9601 all dated the 5th March, 1955, from the D.C., Coorg.

The I.O., Coorg has submitted estimates in respect of the following works for amount shown against each:-

1) Construction of an anicut across Kaipe River in Thavur village Bhagamandala Hobli — Rs. 5275/-

2) Providing a pipe sluice for Parakikere tank in Athoor-Nellur village, Gurticoppa Hobli — Rs. 1250/-

3) Construction of an anicut across Aridikolli stream in Kunjila Village, Nanoklu Hobli — Rs. 3100/-

The D.C. states that these works have been included in the list of works programmed for the year 1954-55 and therefore requests that the estimates may be sanctioned.

Estimate 1)- The proposed anicut would help to irrigate about 40 acres of wetland.

Estimate 2)- The proposed pipe sluice would help to irrigate about 1,000 bottles..

Estimate 3)- This anicut would help to irrigate about 17 acres.

It is for consideration whether the estimates may be approved and the expenditure sanctioned and debited to C.P. funds.

For orders..

HSN
8.3.55

8.3.55

May be allowed
8/3/55

10/3

Three draft orders put up..

HSN 12.3.55

12.3.55